

Measure J Bond Program

CAPITAL PROJECTS REPORT to the

Board of Trustees

MAAS






TABLE OF CONTENTS

Financial Review - Estimated Project Budgets	
Measure J Summary	3
Project Allocations	4-7
Finance Report	
Cypress	10
Fullerton	24
Anaheim—NOCE	39
Project Status Reports	
Cypress Campus	
New Science, Engineering, and Mathematics Building	11
New Veterans' Resource Center & Student Activities Center Expansion	12
Veterans' Memorial Bridge, Plaza, & Tribute Garden	13
Pond Refurbishment	14
Athletic Field Realignment - Baseball Field Improvements	15
Fine Arts Building Renovation	
Campus-Wide Security Systems Upgrade	
Update / Improve Infrastructure	
Mass Communication & Security Systems Upgrade	
Updates on Campus Projects - Cypress College	20-22
Fullerton Campus	
Greenhouse Replacement	
New Instructional Building	
Central Plant Replacement & Expansion	
Renovate Buildings 300 & 500	
New Maintenance & Operations Building	
Chapman / Newell Instructional Building	
New Performing Arts Complex - Demolish Buildings 1100 and 1300	
Update / Improve Infrastructure	
Updates on Campus Projects - Fullerton College	33-3/
Anaheim-NOCE Campus	40
Secondary MDF Room	
Develop Interior and Exterior Signage	
Upper Deck Parking Lot Refurbishment	
Update / Improve Infrastructure	
Updates on Campus Projects - Anaheim-NOCE Campus	
Active Projects	
Key Milestones and Decisions to the Board of Trustees	Δ7
30-Day Look Ahead Schedule	
90-Day Look Ahead Schedule	
•	
Completed Projects	
Cypress College	
Fullerton College	55
Anaheim-NOCE Campus & District Offices	56







MEASURE J SUMMARY

North Orange County Community College District Measure J Summary April 30, 2021

Bond Authorization:

Bond Authorization: 574,000,000 100.00% Bonds Sold - Series A + B 250,000,000 43.55% Available Principal Amount of Bonds: 324,000,000 56.45%

Bond Funding Sources (Budget):

		Actual Received	Remaining Balance
Bond Authorization:	574,000,000	250,000,000	324,000,000
Estimated Interest Earnings:	11,000,000	9,104,953	1,895,047
Totals:	585,000,000	259,104,953	325,895,047

Cost Status:

Campus	Bond Funds	Bond Funds %	Other Funds	Total Budget	Total Project Funds %	Actual Expenses to Date 04/30/2021	Remaining Balance
Anaheim Campus	23,607,800	4.04%	18,430,565	42,038,365	5.74%	11,324,340	30,714,025
Cypress Campus	225,921,200	38.62%	58,005,956	283,927,156	38.76%	108,224,749	175,702,407
Fullerton Campus	311,126,400	53.18%	71,101,082	382,227,482	52.18%	54,724,234	327,503,248
District Expenses:							
Program Management	20,000,000	3.42%	-	20,000,000	2.73%	5,144,706	14,855,294
Bond Issuance Cost	3,544,600	0.60%	-	3,544,600	0.48%	1,301,760	2,242,840
Other Bond Expense	800,000	0.14%	-	800,000	0.11%	356,839	443,161
Totals	585,000,000	100.00%	147,537,603	732,537,603	100.00%	181,076,628	551,460,975





CAMPUS PROJECT ALLOCATION BUDGETS REPORT 4/30/2021



	CYP	CYPRESS CAMPUS	PUS				
	Measure J Bond		Measure J Bond				
	3/31/2021		4/30/2021			4/30/2021	Ralance
Project	Revised Budget	Variance	Revised Budget Other Funding	Other Funding	TOTAL BUDGET	TOTAL BUDGET ACTUAL EXPENSE	Dalailce
New Science, Engineering, and Mathematics Building	94,068,202	-	94,068,202	3,000,000	97,068,202	80,620,979	16,447,223
New Veterans' Resource Center & Student Activities Center Expansion	13,411,167		13,411,167	609,22	13,468,776	11,443,394	2,025,382
Veterans' Memorial Bridge, Plaza, and Tribute Garden	100,800		100,800	1,500,000	1,600,800	1,290,355	310,445
Pond Refurbishment	•	•	•	682,017	682,017	619,189	62,828
Baseball Field Improvements	1,932,981		1,932,981	171,000	2,103,981	1,703,652	400,329
Swing Space Projects	1,034,003		1,034,003	•	1,034,003	•	1,034,003
Swing Space Fine Arts (Old SEM)	2,699,459		2,699,459		2,699,459	•	2,699,459
Swing Space Tech I/ Tech III (Old SEM)			•		•	•	•
Swing Space Culinary Arts (Temp. Facility)			•	•	•	•	•
Fine Arts Building Renovation	33,413,861		33,413,861	18,133,000	51,546,861	709,553	50,837,308
Update/Improve Infrastructure	8,118,406		8,118,406		8,118,406	•	8,118,406
Update/Improve Infrastructure (New SEM)	3,055,711		3,055,711		3,055,711	2,814,321	241,390
Update/Improve Infrastructure (IT)	5,101,587	•	18.2 5,101,587	4,256,486	9,358,073	4,814,152	4,543,921
Update/Improve Infrastructure (VRC/SAC)	1,144,756		1,144,756		1,144,756	1,128,940	15,816
Update/Improve Infrastructure (IT - VRC-SAC)	252,530		252,530		252,530	•	252,530
Update/Improve Infrastructure (IT - New SEM)	645,883		645,883		645,883	49,214	596,669
Update/Improve Infrastructure (Under Piazza & Stairwell Restoration)	3,300,000	٠	3,300,000		3,300,000	•	3,300,000
Update/Improve Infrastructure (Piazza Above SAC)	3,000,000		3,000,000		3,000,000	•	3,000,000
Library-Learning Resource Center Expansion	5,038,665		5,038,665		5,038,665	38,665	5,000,000
Central Plant Upgrade	7,000,000		7,000,000	•	7,000,000	•	7,000,000
Mass Communications & Security Systems Upgrade	1,942,855		1,942,855		1,942,855	•	1,942,855
Mass Communications & Security Systems Upgrade (New SEM)	389,367		389,367		389,367	270,488	118,879
Mass Communications & Security Systems Upgrade (VRC/SAC)	60,938		60,938		60,938	54,669	6,269
Campus-Wide Security Systems Upgrades	2,058,670		2,058,670		2,058,670	58,670	2,000,000
Pool Restoration and Upgrade	3,909,470		3,909,470	•	3,909,470	•	3,909,470
Tech I/Tech III CTE Complex	31,260,839		31,260,839	30,205,844	61,466,683	•	61,466,683
Planning (Non Project Specific)	520,000	•	520,000		520,000	150,807	369, 193
	•		•		•	•	
	COM	COMPLETED PROJECTS	CTS				
Swing Space - Gym II Renovation	153,397	•	153,397	•	153,397	153,397	•
Swing Space - Parking Lot 5 Expansion	1,965,399		1,965,399		1,965,399	1,965,399	•
Swing Space - Old SEM (Roofing)	47,747	•	47,747	•	47,747	47,747	•
Swing Space - Other	35,975		35,975		35,975	35,975	•
Update/Improve Infrastructure (Central Plant Enhancements)	61,862	•	61,862		61,862	58,513	3,349
Mass Communications & Security Systems Upgrade (Safety Film)	145,772	•	145,772	•	145,772	145,772	•
Mass Communications & Security Systems Upgrade (Door Replacement)	50,898		50,898		50,898	50,898	•
	•	•	•		•		•
Subtotal - Cypress Campus	225,921,200	-	225,921,200	58,005,956	283,927,156	108,224,749	175,702,407

General Notes:

^{1.} Update/ Improve Infrastructure (IT) - VectorUSA - P0136590 - CO#2.2 - \$249,492.39 - Provides Outdoor AP's & Enclosures, switch maintenance uplift, and indoor AP True- ups. 2. Update/ Improve Infrastructure (IT) - VectorUSA - P0136590 - CO#2.3 - \$244,611.34 - Provides IDF/ BDF UPS & PDU Materials & Primary MDF PDU additions.

CAMPUS PROJECT ALLOCATION BUDGETS REPORT 4/30/2021

NORTH ORANGE COUNTY
COMMUNITY COLLEGE DISTRICT

	FUL	FULLERTON CAMPUS	MPUS				
	Measure J Bond		Measure J Bond				
	3/31/2021		4/30/2021			4/30/2021	Balance
Project	Revised Budget	Variance	Revised Budget	Other Funding	TOTAL BUDGET ACTUAL EXPENSE	TUAL EXPENSE	
Greenhouse Replacement	834,381	•	834,381	817,724	1,652,105	1,255,596	396,509
New Instructional Building	53,588,031	•	53,588,031	•	53,588,031	37,272,664	16,315,367
Central Plant Replacement & Expansion	10,600,000		10,600,000	1	10,600,000	7,612,438	2,987,562
Renovate 300 & 500 Buildings	20,482,000	,	20,482,000	15,348,000	35,830,000	1,759,627	34,070,373
New M&O Building	6,758,944	•	6,758,944	8,000,000	14,758,944	44,930	14,714,014
Chapman / Newell Instructional Building	21,985,777	ı	21,985,777	1	21,985,777	26,430	21,959,347
New Performing Arts Complex - Demolish Buildings 1100 and 1300	30,724,153	,	30,724,153	41,549,000	72,273,153	151,468	72,121,685
New Welcome Center & Lot C West	37,353,872		37,353,872	•	37,353,872	•	37,353,872
New Horticulture/Lab School/STEM Lab	33,813,764	•	33,813,764	•	33,813,764	•	33,813,764
Renovate Building 840 Campus Services	7,878,400		7,878,400	1	7,878,400		7,878,400
Demolish Building 2000	1,108,000	,	1,108,000	•	1,108,000	•	1,108,000
New Parking Structure	11,219,260		11,219,260	,	11,219,260	•	11,219,260
Update/Improve Infrastructure	23,162,352	ı	23,162,352	•	23,162,352	1	23,162,352
Update/Improve Infrastructure (IT)	7,721,018	, Z, &	7,721,018	5,300,799	13,021,817	5,839,473	7,182,344
Update/Improve Infrastructure (IT - New Instructional Bldg.)	278,982		278,982	1	278,982	•	278,982
New Thermal Energy Storage (TES)	10,139,524		10,139,524	1	10,139,524	•	10,139,524
Renovate Building 600	3,117,641	•	3,117,641	•	3,117,641	•	3,117,641
Renovate Health Center	1,328,800		1,328,800	1	1,328,800		1,328,800
Renovate Faculty Lounge & Offices	6,212,250	,	6,212,250	ı	6,212,250	ı	6,212,250
Renovate Wellness Center	2,534,400	,	2,534,400	•	2,534,400	•	2,534,400
Landscape & Hardscape Improvements	3,840,000	,	3,840,000	1	3,840,000	1	3,840,000
Renovate Building 3100	2,402,940	,	2,402,940	ı	2,402,940	ı	2,402,940
Demolish Buildings 1901-04, 1956-60, 3000	1,333,000	,	1,333,000	•	1,333,000	•	1,333,000
Parking Lot Improvements at Building 3000	1,999,500	•	1,999,500	•	1,999,500	•	1,999,500
Renovate Building 2100	8,277,500	,	8,277,500	1	8,277,500	1	8,277,500
Demolish Buildings 2200 & 3104	1,392,209	,	1,392,209	•	1,392,209	•	1,392,209
Planning (Non Project Specific)	295,000	,	595,000	•	295,000	231,347	363,653
	COMF	COMPLETED PROJECTS	6				
Update/Improve Infrastructure (Bldg 300-500 Sewer Line)	444,702		444,702	85,559	530,261	530,261	1
Subtotal- Fullerton Campus	311,126,400		311,126,400	71,101,082	382,227,482	54,724,234	327,503,248

General Notes:

May 2021

^{2.} Update/ Improve Infrastructure (IT) - VectorUSA - P0136592 - CO#2.3 - \$3,046.78 - Provides UPS's and PDU's - IDF.
3. Update/ Improve Infrastructure (IT) - VectorUSA - P0136592 - CO#2.3 - \$234,700.34 - Provides UPS's and PDU's - IDF, BDF, and MDF.





CAMPUS PROJECT ALLOCATION BUDGETS REPORT

4/30/2021

	,	4/30/2021					
		ANAHEII	ANAHEIM CAMPUS				
	Measure J Bond		Measure J Bond				
	3/31/2021		4/30/2021			4/30/2021	200
Project	Revised Budget	Variance	Revised Budget Other Funding	Other Funding	TOTAL BUDGET ACTUAL EXPENSE	TUAL EXPENSE	Dalance
Update/Improve Infrastructure	661,133	ı	661,133	ı	661,133	ı	661,133
Update/Improve Infrastructure (IT)	1,000,000	1	^{2 &} 1,000,000	4,610,152	5,610,152	4,583,347	1,026,805
Update/Improve Infrastructure (Secondary MDF)	105,407	•	105,407	•	105,407	91,294	14,113
Develop Interior and Exterior Signage	313,800	•	1 313,800	49,400	363,200	•	363,200
Second Floor Tenant Improvements	813,000	1	813,000	,	813,000	•	813,000
Swing Space Projects / Interim Housing	2,000,000	•	2,000,000		2,000,000	•	2,000,000
Upper Deck Parking Lot Remodel	2,183,000		2,183,000	8,730,000	10,913,000	42,503	10,870,497
Upper Deck Enhancements	309,901	•	309,901		309,901	•	309,901
1st Floor Remodel Student Center and Classrooms	2,352,720	ı	2,352,720	ı	2,352,720	1	2,352,720
Pedestrian and Vehicular Traffic Flow	2,329,000	•	2,329,000	•	2,329,000	•	2,329,000
4th Floor Improvements	218,000	•	218,000	•	218,000	•	218,000
Outdoor Patio Remodel	1,382,500	1	1,382,500	1	1,382,500		1,382,500
Develop Drop-Off Plaza at Romneya Drive	269,000	•	269,000		269,000	•	269,000
Develop Intersection at Romneya and Coronet	773,631		773,631		773,631	•	773,631
Holding Account	6,600,000	•	6,600,000	•	6,600,000	•	6,600,000
Planning (Non Project Specific)	440,000	ı	440,000	ı	440,000	9,475	430,525
	COMP	COMPLETED PROJECTS	TS				
Reactivate 1st Floor Warehouse Areas for Storage	•	1	•	788,583	788,583	788,583	1
7 th and 10 th Floors Buildout	915,972	ı	915,972	4,252,430	5,168,402	5,168,402	ı
5th Floor CTE & 2nd Floor Room 215	640,736	1	640,736		640,736	640,736	ı
Subtotal- Anaheim Campus	23,607,800	-	23,607,800	18,430,565	42,038,365	11,324,340	30,714,025

General Notes:

- 1. Develop Interior and Exterior Signage Westberg + White, Inc. P0143701 \$49,400 Budget is identified for clarity of accounting for all encumbrances & expenditures.
- 2. Update/ Improve Infrastructure (IT) VectorUSA P0136595 CO#2.2 \$82,581.09 Provides outdoor APs & Enclosures and switch maintenance uplift.
- 3. Update/ Improve Infrastructure (IT) VectorUSA P0136595 CO#2.3 \$95,418.88 Provides UPS's and PDUs.





DISTRICT PROJECT ALLOCATION BUDGETS REPORT

4/30/2021

		DISTRICT	ı				
	Measure J Bond		Measure J Bond				
	3/31/2021		4/30/2021			4/30/2021	00000
Project	Revised Budget	Variance	Revised Budget	Other Funding TO	Revised Budget Other Funding TOTAL BUDGET ACTUAL EXPENSE	STUAL EXPENSE	Dalalice
Program Management Cost	20,000,000	•	20,000,000		20,000,000	5,144,706	14,855,294
Bond Issuance Costs	3,544,600	•	3,544,600		3,544,600	1,301,760	2,242,840
Other	800,000	-	800,000		800,000	350,940	449,060
Subtotal- District	24,344,600	-	24,344,600	-	24,344,600	6,797,406	6,797,406 17,547,194
TOTAL: Measure J Bond and Other Funding	585,000,000	•	585,000,000	585,000,000 147,537,603	732,537,603	181,070,729	181,070,729 551,466,874

NOTES:

Program Manager Fees are based on 3% of Total Project Cost, rounded up to the \$20 Million Bond Issuance Costs are based on five Issuances over 15 years







AERIAL VIEW — CYPRESS CAMPUS PROJECTS




Fine Arts Building Renovation
[Design - Construction Documents]



Veterans' Memorial Bridge, Plaza, & Tribute Garden [Close-out]



New Science, Engineering and Mathematics Building [Construction]





New Veterans' Resource Center & Student Activities Center Expansion [Close-out]

Athletic Field Realignment - Baseball Field Improvements [Close-Out]











North Orange County Community College District Measure J And Other Funding Finance Report April 30, 2021

Cypress				April 50, 505 I										
				PROJECTS										
Description	Bond	Revenue <u>State</u>	Local	Total Budget (all sources)	Budg <u>Hard Cost</u>	Budgeted Expenses	es Contingency	Expenses to Date	Forecasted Total Cost	Variance Budget -	Start Date	End Date	Status Cost Scl	Sch
	000		000					04/30/2021		Forecast	01.00		L	
New Science, Engineering, and Mathematics Building	94,068,202	•	3,000,000	97,068,202	81,634,384	12,854,465	2,833,423	80,620,979	1		6/29/16	8/13/21	_	٧×
New Veterans' Resource Center & Student Activities Center Expansion	13,411,167	•	609,75	13,468,776	9,251,377	2,423,080	1,794,319	11,443,394	•		12/9/16	11/19/21	_	ΑN
Veterans' Memorial Bridge, Plaza, and Tribute Garden	100,800	•	1,500,000	1,600,800	1,284,609	79,820	236,371	1,290,355	•	•	12/9/16	9/3/21	_	ΑN
Pond Refurbishment	-	-	682,017	682,017	603,685	12,845	65,487	619,189	-	-	12/9/16	9/3/21	ΝA	ΝA
Baseball Field Improvements	1,932,981	-	171,000	2,103,981	1,828,961	275,020		1,703,652	-	-	3/12/18	3/9/21	ΝA	ΝA
Sw ing Space Projects	1,034,003	•	-	1,034,003	589,382	320,541	124,080	-	•	-	91/1/9	9/30/19	ΝA	ΝA
Swing Space Fine Arts (Old SEM)	2,699,459			2,699,459	1,538,692	836,832	323,935				1/6/20	4/3/25	ΝA	ΑN
Swing Space Tech I/ Tech III (Old SEM)	•			•					•		TBD	TBD	٧×	ΑN
Swing Space Culinary Arts (Temp. Facility)	•			•	'	•		•	1		TBD	TBD	٧×	ΑN
Fine Arts Building Renovation	33,413,861 18	18,133,000		51,546,861	29,381,711	15,979,527	6,185,623	709,553	•		1/6/20	4/3/25	ΝA	ΑN
Update/Improve Infrastructure	8,118,406	•		8,118,406	4,627,491	2,516,706	974,209				6/1/16	12/31/30	<u> </u>	ΑN
Update//mprove Infrastructure (New SEM)	3,055,711	•		3,055,711	3,055,711			2,814,321			3/27/17	11/30/21	ΑN	ΑN
Update//mprove Infrastructure (IT)	5,101,587		4,256,486	9,358,073 18.2	5,334,102	2,901,003	1,122,969	4,814,152			7/24/19	1/23/23	٨	ΑN
Update/improve Infrastructure (VRC/SAC)	1,144,756	•		1,144,756	1,144,756		•	1,128,940			3/27/17	7/30/21	ΑN	ΑN
Update/Improve Infrastructure (IT - VRC-SAC)	252,530			252,530	211,116	41,414		•	1		12/9/16	9/3/21		ΑN
Update/Improve Infrastructure (T - New SEM)	645,883	•		645,883	645,883	•	-	49,214		-	6/29/16	11/30/21	ΝA	ΝA
Update/Improve Infrastructure (Under Piazza & Stainw ell Restoration)	3,300,000	•		3,300,000	1,881,000	1,023,000	396,000	•	•	-	7/1/21	12/28/23	ΝA	ΝA
Update/Improve Infrastructure (Pazza Above SAC)	3,000,000			3,000,000	1,710,000	000'086	360,000	•	1		1/1/22	12/31/24	٨N	٧×
Library-Learning Resource Center Expansion	5,038,665	•		5,038,665	2,872,039	1,561,986	604,640	38,665	•	-	7/1/21	1/2/24	_	ΝA
Central Plant Upgrade	7,000,000	•	-	7,000,000	3,990,000	2,170,000	840,000	-	•	-	1/1/22	12/31/24	ΝA	ΝA
Mass Communications & Security Systems Upgrade	1,942,855	•	-	1,942,855	1,107,427	602,285	233,143	-	-	-	3/27/17	1/24/30	ΝA	ΝA
Mass Communications & Security Systems Upgrade (New SEM)	389,367	-		389,367	389,367	1	•	270,488	-		3/27/17	12/1/21	ΑN	ΝA
Mass Communications & Security Systems Upgrade (VRC/SAC)	826'09	•	-	866'09	86'09	•	-	54,669	•	-	3/27/17	7/30/21	_	ΝA
Campus-Wide Security Systems Upgrades	2,058,670	-	-	2,058,670	2,000,000	58,670	-	58,670	-	-	9/13/19	7/16/22	ΝA	ΝA
Pool Restoration and Upgrade		-		3,909,470	2,228,398	1,211,936	469,136	-	-	-	7/1/26	6/29/29	ΝA	ΝA
Tech I/Tech III CTE Complex		30,205,844		61,466,683	35,036,009	19,054,672	7,376,002	-	-	-	5/1/22	8/2/27	ΝA	ΝA
Planning (Non Project Specific)	520,000	•		520,000	•	520,000	•	150,807	•	-	6/1/16	12/31/30	Ш	ΝA
			COMP	COMPLETED PROJECTS	JECTS									
Swing Space - Gym II Renovation	153,397	•		153,397	153,397	•		153,397	•	•	10/3/16	5/31/18	ΝA	ΝA
Swing Space - Parking Lot 5 Expansion	1,965,399	•		1,965,399	1,699,886	265,513	•	1,965,399	-	-	6/1/16	9/30/19	ΝA	ΝA
Swing Space - Old SBM (Roofing)	47,747		-	47,747	47,747	-	•	47,747	1	-	10/3/16	5/31/18	ΝA	ΝA
Swing Space - Other	32,975	-		35,975	35,975	1	•	35,975	1	-	10/3/16	5/31/18	ΝA	ΝA
Update/Improve Infrastructure (Central Plant Enhancements)	61,862	•		61,862	•	61,862	•	58,513	•		11/4/19	11/6/20	ΑN	ΝA
Mass Communications & Security Systems Upgrade (Safety Film)	145,772		-	145,772	145,772	-	•	145,772	1	-	4/24/18	9/19/18	ΝA	ΝA
Mass Communications & Security Systems Upgrade (Door Replacement)	20,898			50,898	20,898	•		50,898	•		4/24/18	1/2/19	ΝA	ΝA
Cypress Campus Total:	225,921,200 48	48,338,844	9,667,112	283,927,156	194,540,713 65,701,177		23,939,337	108,224,749						

General Notes:

1. Update/ Improve Infrastructure (IT) - VectorUSA - P0136590 - CO#2.2 - \$249,492.39 - Provides Outdoor APS & Enclosures, switch maintenance uplift, and indoor AP True-ups. 2. Update/ Improve Infrastructure (IT) - VectorUSA - P0136590 - CO#2.3 - \$244,611.34 - Provides IDF/ BDF UPS & PDU Materials & Primary MDF PDU additions.

NEW SCIENCE, ENGINEERING, AND MATHEMATICS BUILDING

CONSTRUCTION

Address 9200 Valley View St.
Cypress, CA 90630

Project Michael Zari
Manager Cypress College

Architect LPA, Inc.

Construction Sundt Construction, Inc.

Manager at Risk

Project Gross 106,023 GSF Square Footage

DSA Application A# 04-117024



Project Overview

High priority project to increase the efficiency of the square footage and accommodation of services for Science, Engineering, and Mathematics programs with 21 lecture and 23 lab classrooms, an Immersive Digital Classroom (IDC), and an incinerator for the Mortuary Science Program.

Budget & Construction Costs

•	Total Project Budget (Est.) \$101,159,163
	New SEM Building \$94,068,202
	New SEM FF&E \$3,000,000
	Infrastructure \$3,055,711
	Mass Communication \$389,367
	Network Refresh\$645,883
•	Funding Sources Measure J & Campus
	Measure J\$98,159,163
	Campus Funds (Est. FF&E) \$3,000,000
•	Construction Cost\$81,634,384

Construction Percent Completion 98.1%

•	Design StartJun. 29, 2016
•	Construction Start Feb. 6, 2019
•	Contractual Substantial Completion Feb. 15 2021
•	Targeted Substantial Completion May. 20 2021
•	Targeted Construction CompletionAug. 2021
•	Targeted Academic OccupancyAug. 2021

	Allowances an	d C	Contingencie	es Status	;		
	In Contract		Approve	d		Balance	
CM Allowance	\$ 1,031,360	\$	772,163	74.9%	\$	259,197	25.1%
District Allowance	\$ 1,858,120	\$	1,728,209	93.0%	\$	129,911	7.0%
CM Contingency	\$ 1,437,988	\$	985,460	68.5%	\$	452,528	31.5%





NEW VETERANS' RESOURCE CENTER & STUDENT ACTIVITIES CENTER EXPANSION CLOSE-OUT

Address 9200 Valley View St.

Cypress, CA 90630

Project Michael Zari
Manager Cypress College

Architect LPA, Inc.

Construction Sundt Construction, Inc.

Manager at Risk

Project Gross 12,119 GSF

Square Footage

DSA Application A# 04-117023



Project Overview

High priority project to increase the square footage and provide new accommodation of services for the Veterans' Resource Center (VRC)/Student Activities Center (SAC) Expansion.

Budget & Construction Costs

•	Total Project Budget (Est.)	\$14,927,000
	VRC/SAC Building (Est.)	\$13,468,776
	Measure J	\$13,411,167
	Campus Funds	\$57,609
	Infrastructure	\$1,144,756
	Mass Communication	\$60,938
	Network Refresh	\$252,530
•	Funding Sources Me	asure J & Campus
	Measure J	\$14,869,391
	Campus Funds	\$57,609
•	Construction Cost	\$10,247,473

Construction Percent Completion99.6%

•	Design Start Dec. 9, 2016
•	Construction Start Feb. 6, 2019
•	Contractual Substantial Completion Aug. 2020
•	Substantial CompletionMay. 2 2021
•	Targeted Construction CompletionJul. 2021
•	Targeted Academic OccupancyJul. 2021

Allowances and Contingencies Status								
	In	Contract		Approve	d		Balance	
CM Allowance	\$	257,840	\$	244,990	95.0%	\$	12,850	5.0%
District Allowance	\$	214,530	\$	212,315	99.0%	\$	2,215	1.0%
CM Contingency	\$	168,797	\$	155,053	91.9%	\$	13,744	8.1%





VETERANS' MEMORIAL BRIDGE, PLAZA, & TRIBUTE GARDEN CLOSE-OUT

Address 9200 Valley View St.

Cypress, CA 90630

Project Michael Zari
Manager Cypress College

Architect LPA, Inc.

Construction Sundt Construction, Inc.

Manager at Risk

Project Square 63,192 GSF

Footage

DSA Application A# 04-117023



Project Overview

Construction of a Veterans' Memorial Bridge (VMB), Tribute Garden, and site improvements to adjacent areas, including the Veterans' Resource Center Plaza.

Budget & Construction Costs

•	Funding Sources	Measure J	& Local
---	-----------------	-----------	---------

•	Total Project	Budget (Est.)	\$1,600,800
---	---------------	---------------	-------------

Measure J	 \$100,800

Local\$1,500,000

- Construction Cost......\$1,268,518
- Construction Percent Completion 99.1%

•	Design Start	Dec. 9, 2016

•	Construction	Start	. Fek	o. 6	, 2019
---	--------------	-------	-------	------	--------

- Contracted Substantial Completion......Aug. 2019
- Substantial Completion Mar. 2 2021
- Targeted Construction Completion...... Apr. 2021
- Targeted Occupancy May. 2021

Allowances and Contingencies Status								
	In	Contract		Approve	d		Balance	
CM Contingency	\$	19,538	\$	18,805	96.2%	\$	733	3.8%





POND REFURBISHMENT CLOSE-OUT

Address 9200 Valley View St.

Cypress, CA 90630

Project Michael Zari
Manager Cypress College

Architect LPA, Inc.

Construction Sundt Construction, Inc.

Manager at Risk

Project Square 16,357 GSF

Footage

DSA Application A# 04-117023



Project Overview

Repairs and refurbishment of existing ponds. Replacement of pond lining and rearrangement of water features.

Budget & Construction Costs

•	Funding Sources	Local
•	Total Project Budget (Est.)	. \$682,017
	Local	. \$682,017
•	Construction Cost	. \$628,808

Construction Percent Completion 97.4%

•	Design Start Dec. 9, 2016
•	Construction Start Feb. 6, 2019
•	Contracted Substantial Completion Aug. 2019
•	Substantial Completion Mar. 2 2021
•	Targeted Construction Completion Apr. 2021
•	Targeted Occupancy Apr. 2021

Allowances and Contingencies Status								
	In Contract			Approved	Balance			
CM Contingency	\$	9,379	\$	8,736 93.1%	\$ 643 6.9%			





ATHLETIC FIELD REALIGNMENT - BASEBALL FIELD IMPROVEMENTS CLOSE-OUT

Address 9200 Valley View St.

Cypress, CA 90630

Project Phil Fleming
Manager Cypress College

Architect Westberg+White, Inc.

General Contractor JRH Construction

Company, Inc

Project Square

42,610 GSF

Footage

DSA Application A# 04-117630



Project Overview

The project encompasses the demolition of the existing baseball clubhouse, batting cages on the west side of the field, perimeter fencing along the south side and west side of the site and adjacent pedestrian pathways. The demolished facilities will be replaced by a modular building serving as the new baseball clubhouse, new pitching bullpen and batting cages, new site fencing with windscreen and padding, ADA-accessible parking stalls, and paths of travel along the west and south sides of the field.

Budget & Construction Costs

•	Funding Sources	Measure J &	Local
---	-----------------	-------------	-------

• Construction Cost......\$1,828,961

Construction Percent Completion 99.0%

Schedule

•	Design Start	Jul. 2018
•	Construction Start	Jun. 2020

• Contracted Substantial Completion...... Sep. 2020

Substantial Completion Dec. 2020

Construction Completion Feb. 2021

Occupancy Mar. 2021

	All	owances a	nd C	Contingenci	es Status		
	ln	Contract		Approve	ed	Balance	•
CM Contingency	\$	180,000	\$	109,000	60.6% \$	71,000	39.4%





FINE ARTS BUILDING RENOVATION DESIGN— CONSTRUCTION DOCUMENTS

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Architect DLR Group

Project Delivery Method **CM Multi-Prime**



Project Overview

The project involves the renovation of the existing 36,804 ASF in the Fine Arts Building #2. Currently, related instructional programs are dispersed throughout the Campus. Renovations will encompass functional and adequate recording arts, rehearsal and performance spaces for music instruction, spaces for student study near departmental faculty and other resources, and the reuse of existing vacant spaces currently not configured for instruction. Noise intrusion between spaces will be mitigated to minimize disruptions to instruction and music practice, and new instructional technology will be installed to support current instructional methodologies and pedagogies. The scope also replaces the existing mechanical, electrical, and plumbing systems and allocates sufficient square footages for code compliant bathrooms.

- Funding Source Measure J & State Capital Outlay
 - Measure J\$33,413,861
 - State Capital Outlay Funds\$18,133,000
- Estimated Construction Start..... Fall 2022
- Targeted Completion Winter 2023/24





CAMPUS-WIDE SECURITY SYSTEMS UPGRADE

PLANNING

Address 9200 Valley View St.

TBD

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Architect TBD

Project Delivery

Method



Project Overview

Assessment of the Campus security system and development of security system standards. Considerations for design solutions are underway. Construction and implementation are initially estimated at \$1.7M.

- Project Budget......\$2,058,670
- Funding Source Measure J
- Project Delivery Method...... To Be Determined
- Architect/Engineer of Record To Be Determined





UPDATE/IMPROVE INFRASTRUCTURE

VARIOUS STAGES

Address	9200 Valley View St. Cypress, CA 90630	Total Project Budget	\$24,618,873 (Measure J)
	.W. 1114 1 11111	Total Budget Allocated	\$16,500,467 (Measure J)
Number of Projects	8	Funding Source	Measure J & Capital Outlay

General Overview

Projects to address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified. For infrastructure projects related to the New SEM and VRC/SAC, please refer to pages 11 and 12 of this report.

IT Network Refresh Project Overview IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District. For costs related to the New SEM and VRC/SAC, please refer to pages 11 and 12 of this report.

•	Total Project Budget	. \$9,358,073
	Current Implementation (Measure J)	. \$1,972,462
	 Current Implementation (Capital Outlay) 	. \$4,256,486
	Upcoming Phases (Measure J)	. \$3,129,125
•	Funding Source	. Measure J & Capital Outlay Funds
•	Project Delivery Method	. California Multiple Award Schedule (CMAS)
•	Design Implementation	. VectorUSA
•	Architect	. Shandam Consulting
•	Project Management	. District IS / PlanNet Consulting
•	Design Implementation Start	. November 2019
•	Targeted Completion	. May 2022





MASS COMMUNICATION & SECURITY SYSTEMS UPGRADE

VARIOUS STAGES

Address 9200 Valley View St. Total Project Budget \$2,589,830

Cypress, CA 90630

Total Budget Allocated \$646,975

Number of Projects 4 Funding Source Measure J

General Overview

Projects to address fire alarm, mass communication, security, access control, and lockdown systems throughout the Campus. Funds are allocated to projects as needs are identified. Two projects have been completed to date related to door replacements and safety film installation. Please refer to pages 53 for additional details on completed projects. For mass communication & security systems projects related to the New SEM and VRC/SAC, please refer to pages 11 and 12 of this report. For completed projects refer to page 53 on this report.





UPDATES ON CAMPUS PROJECTS - CYPRESS COLLEGE

Campus

 Construction work proceeds at the site during the current COVID-19 prevention guideline directives from the State's Governor. Sundt is following recommendations from the Centers for Disease Control (CDC) on social distancing and hygiene practices for all its employees and subcontractors. Daily temperature checks have been implemented for all employees on site.

New Science, Engineering, and Mathematics Building

- Landscaping is nearing completion around the building and in the courtyard with decorative shrubs and boulders, trees and drought tolerant planting. All landscaping and site lighting is in place on the building's central courtyard. Remaining landscaping work continues at the eastern side of the building with the compaction and soil preparation of the remaining bioswale next to the parking areas.
- All Parking Lot 7 ADA-accessible stalls were completed. Lighting throughout the lot has been installed and is under testing. Inspections are underway for the compliance with slopes with ADA code requirements.



New SEM Construction Progress —April 2021

- Work has been completed on the trellises and handrailing of the structure. The dismantling of all temporary structures and cleanup of the construction staging area is in progress in preparation for substantial completion in May, 2021. Site lighting is installed throughout the construction site.
- On the interior, all screens have been installed at the IDC. Seating work was underway in late April inclusive of adjustments being made to the alignment necessary for the immersive classroom experience and it was completed last month. All casework has been installed on the first, second, and third floors of the building. Installation of remaining finishes such as painting, cabinetry, and flooring is underway throughout the third floor building. Fire alarm testing is underway for the first and second floors. Room signage is completed. The installation of security cameras and other building security elements is underway throughout the building.
- Classrooms have dry erase boards installed, clocks and accessories have been installed as well as
 finishes in the buildings. Installation of audiovisuals are underway. In the South wing of the building,





UPDATES ON CAMPUS PROJECTS - CYPRESS COLLEGE (Continued)



laboratory case work continues for the building. Countertops are being delivered to the site for installation.

- The projected project substantial completion of April 20,2021 was not met. This is the result of difficulties in completing testing and commissioning in the building as a result of challenges with the chilled water pressure and supply for the Campus central plant. The project team is working on the resolution to the issue and anticipate that a substantial completion date will be reached by May 21, 2021. And, a final project completion will occur in later June 2021.
- Commissioning agent tk1sc noted in mid-April that upon completion of the first inspection for lighting controls, testing for functionality is 50% complete. Additional testing will be completed in May upon resolution of current issues.
- Changes to the approved construction documents shall be made by means of Construction Change Documents or CCD. Changes that affect the Structural, Access or Fire & Life Safety portions of the project must be submitted to DSA for review and approval. The following is a brief tally of the CCDs issued to date for this project:
 - Class A New SEM: Completed and Issued: 59; In Review at DSA: 1; In Progress: 1 Class B New SEM: Completed and Issued: 53; In Progress: 1
- PCCO 18 was processed for the March billing period. The record included \$241,054 in allowances and contingency use for this project.
- As of early May 2021, a total of 30 weather days have been used as a result of adverse conditions on the field. A balance of 0 weather days remains for the duration of the project.

New Veterans' Resource Center & Students Activities Center Expansion

Punch-list work continues at the VRC and SAC buildings. Items addressed to date such as revisions to the
fencing for the VRC courtyard and changes to the exterior building signage are underway. Work
continues on repairs related to water damage due to the late December 2020 rain event. Activities
concluded by the middle of April.





UPDATES ON CAMPUS PROJECTS - CYPRESS COLLEGE (Continued)

Moving of building users is in progress and is anticipated to be completed by late May 2021.

Veterans' Memorial Bridge, Plaza, and Tribute Garden

• Work has concluded on the additional path of travel leading from the existing old SEM building to the Tribute Garden area with a set of stairs that allow for the ease of flow of pedestrians into the space.

Pond Refurbishment

No updates for this project this reporting period.

Athletic Field Realignment - Baseball Field Improvements

No updates for this project this reporting period.

Fine Arts Building Renovation

- The working drawings are underway with anticipated submission of 50% Construction Documents from the design team in mid-May.
- The design team submitted the Evaluation and Design Criteria Report (EDCR) to DSA on April 29, 2021. The report is required to be submitted and reviewed for ultimate concurrence by DSA of the design team's approach to seismic rehabilitation of the existing building. A preliminary meeting with DSA was scheduled for May 5, 2021 to discuss the EDCR approach.
- The District and Campus project teams are working with the California Community Colleges Chancellor's Office (CCCCO) and the State's Department of Finance to secure additional funding to address all seismic rehabilitation repairs. Updates on the availability of funds is anticipated by the end of second quarter of 2021.
- The geotechnical engineering is preparing a geotechnical and geohazard study for review and approval by the California Geological Survey (CGS). In addition, the geotechnical engineer began a site-specific ground motion hazard analysis, which will also be included in the updated report for further review by CGS.

Update / Improve Infrastructure IT Network Refresh Project

The new phone system installation will be taking place in the summer 2021.

Campus-Wide Security Systems Upgrade

No updates for this project this reporting period.





AERIAL VIEW — FULLERTON CAMPUS PROJECTS




Central Plant Replacement and Expansion [Construction]



New Horticulture and Lab School - Greenhouse Replacement [Close-out]



New Instructional Building [Construction]





New Performing Arts Complex - Demolish
Buildings 1100 and 1300
[Design - Schematic Design]



Renovate Buildings 300 & 500 [Bidding]

► IT Network Refresh (Throughout Campus) [Implementation]









North Orange County Community College District Measure J And Other Funding Finance Report April 30, 2021

Fullerton

														ſ
				PROJECTS	TS									
	C	Revenue		Total Budget	=	abpn	lses	Expenses	Forecasted	Variance	Start	E G	- K	Status
Lescription	Rond	State	Local	(all sources)	Hard Cost	Soft Cost	Contingency	to Date 04/30/2021	lotal Cost	Budget - Forecast	Date	Date	Sost	Sch
4	700 700		207 704	4 010 401	7	000	,	4 257 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7			0770070	140,04		
	00,400	'	011,124	1,550,105	1,293		4	086,662,1			81/07/6	_	∀ ≱	4≱
New Instructional Building	53,588,031	-	_	53,588,031	41,322,199	<u> </u>	1,	37,272,664	1	-	6/29/17	11/26/21	۷×	∀ N
Central Plant Replacement & Expansion	10,600,000	-	•	10,600,000	8,110,723		950,382	7,612,438	-	-	6/29/17	9/10/21	ΝA	٧×
Renovate Buildings 300 & 500	20,482,000	15,348,000	•	35,830,000	25,233,283	3,283 7,333,593	3,263,124	1,759,627	-	-	6/19/17	5/16/24	ΝA	ΑN
New M & O Building	6,758,944	1	8,000,000	14,758,944	11,505,954	5,954 2,206,444	1,046,546	44,930			10/19/20	8/22/24	٧×	٧×
Chapman / New ell Instructional Building	21,985,777	1	•	21,985,777	16,350,243	,243 4,750,650	884,884	26,430			10/19/20	8/28/24	٧×	ΑN
New Performing Arts Complex - Demolish Buildings 1100 and 1300	30,724,153	41,549,000	•	72,273,153	41,195,697	,697 22,404,677	7 8,672,778	151,468			9/16/20	7/4/25	٧×	ΑN
New Welcome Center & Lot C West	37,353,872	•	•	37,353,872	21,291,707	,707 11,579,700	00 4,482,465	'			10/3/22	2/26/27	٧	٨
New Horticulture/Lab School/STEM Lab	33,813,764	1	•	33,813,764	19,273,845	3,845 10,482,267	37 4,057,652	'			6/1/23	8/26/27	٧×	ΑN
Renovate Building 840 Campus Services	7,878,400	•	•	7,878,400	4,490	4,490,688 2,442,304	945,408	'			12/1/28	12/31/30	٧	٨
Demolish Building 2000	1,108,000			1,108,000	637	631,560 343,480	132,960	1			10/2/28	7/15/30	٧	ΑN
New Parking Structure	11,219,260	-	•	11,219,260	6,39	6,394,978 3,477,971	1,346,311	'	•	-	1/1/24	12/16/26	ΜA	Υ×
Update/Improve Infrastructure	23,162,352	1	•	23,162,352	13,202,541	1,541 7,180,329	9 2,779,482	'			5/1/18	12/31/30	٧×	ΑN
Update/Improve Infrastructure (IT)	7,721,018	-	5,300,799	13,021,817	1,2 7,422 8,3	7,422,436 4,036,763	1,562,618	5,839,473	-	-	7/24/19	9/21/21	ΑN	ΑM
Update/Improve Infrastructure (IT - New Instructional Bldg.)	278,982	•		278,982		278,982	-	•			6/29/17	11/26/21	٧	ΝA
New Thermal Energy Storage (TES)	10,139,524			10,139,524	5,659,300	300 768,918	8 3,711,306	1			7/28/23	8/29/25	٧	٨
Renovate Building 600	3,117,641	-	•	3,117,641	1,777	1,777,055 966,469	374,117	'	•	-	7/28/23	9/8/52	ΑN	ΑN
Renovate Health Center	1,328,800	-	1	1,328,800	191	757,416 411,928	159,456	'		-	12/1/28	12/31/30	ΝA	Υ×
Renovate Faculty Lounge & Offices	6,212,250	•	•	6,212,250	3,540,983	1,983 1,925,798	745,470	'	-	-	5/1/26	2/28/30	ΝA	ΝA
Renovate Wellness Center	2,534,400			2,534,400	1,44	1,444,608 785,664	304,128	1			5/1/28	10/29/30	٧	٨
Landscape & Hardscape Improvements	3,840,000		•	3,840,000	2,188	2,188,800 1,190,400	008'094	'	-	-	5/1/27	1/31/30	ΝA	ΝA
Renovate Building 3100	2,402,940	-	•	2,402,940	1,369	1,369,676 744,911	1 288,353	•	-	-	5/3/27	12/26/29	ΝA	NA
Demolish Buildings 1901-04, 1956-60, 3000	1,333,000	•	•	1,333,000	758	,		-	-	-	9/1/28	12/31/30	ΝA	NA
Parking Lot Improvements at Building 3000	1,999,500	-	•	1,999,500	1,139	1,139,715 619,845		•	-	-	9/1/58	8/30/30	ΝA	NA
Renovate Building 2100	8,277,500	-	•	8,277,500	4,718	4,718,175 2,566,025	993,300	•	-	-	5/1/26	12/29/28	ΝA	Α¥
Demolish Buildings 2200 & 3104	1,392,209	-	•	1,392,209	362	793,559 431,585	167,065	•	-	-	9/1/27	7/31/30	ΝA	ΝA
Planning (Non Project Specific)	595,000	-	1	295,000		- 595,000	- 00	231,347		-	91/9/9	12/29/23	ΝA	Α¥
			S	COMPLETED PROJECTS	ROJECTS									
Update/Improve Infrastructure (Bldg 300-500 Sew er Line)	444,702	•	85,559	530,261	416	415,489 114,772	.2	530,261	•	-	5/1/18	10/6/20	N۸	NA
	•	1	-	-		-	-	•	İ	-				
Fullerton Campus Total:	311,126,400	56,897,000	14,204,082	382,227,482	242,562,422	,422 100,009,191	1 39,655,869	54,724,234	•	•				

General Notes:

- 1. Update/ improve Infrastructure (IT) VectorUSA P0136588 CC#2.3 \$3,046.78 Provides UPS's and PDUs IDF.
 2. Update/ improve Infrastructure (IT) VectorUSA P0136592 CC#2.2 \$84,585.53 Provides Outdoor APs & Enclosures, maintenance uplift, and Indoor AP True-ups.
- 3. Update/ Improve Infrastructure (IT) VectorUSA P0136592 OO#2.3 \$234,700.34 Provides UPS's and PDU's IDF, BDF, and MDF.

GREENHOUSE REPLACEMENT CLOSE-OUT

Address 321 E. Chapman Ave.

Fullerton, CA 92832

Project Larry Lara

Manager Fullerton College

Architect Westberg + White

General Contractor RT Contractor

Project Delivery

Method

Design-Bid-Build

Project Gross

3,853 GSF

Square Footage



Project Overview

Replacement of the existing 1,440-square-foot greenhouse with a new 2,880-square-foot Venlo-style greenhouse, renovations to the existing restroom facilities, upgrading pathway accessibility to meet current ADA code requirements, and striped parking spaces within the Horticulture Complex 1600.

Budget & Construction Costs

- Funding Source Measure J & Local
- Construction Cost......\$1,293,000
- Construction Percent Completion99.5%

- - Occupancy...... May. 2021

	Allo	owances a	nd C	ontingenci	es Status			
	In	Contract		Approve	d	Balance		
CM Contingency	\$	50,000	\$	22,200	44.4% \$	27,800	55.6%	





NEW INSTRUCTIONAL BUILDING CONSTRUCTION

Address 321 E. Chapman Ave. Fullerton, CA 92832

Project Oscar Saghieh
Manager Fullerton College

Design-Builder BN Builders, Inc. &

Roesling Nakamura Terada Architects, Inc.

Project Delivery
Method

Progressive Design-

Build

Project Gross Square Footage

74,927 GSF

DSA Application A# 04-118108



Project Overview

The New Instructional Building (New IB) will help meet Campus growth needs with the goal of consolidating an instructional division into a single building. The building will accommodate more than 40 classrooms and the division office services including staff offices. Scope of work for this project includes the expansion of the Central Plant.

Budget & Construction Costs

•	Funding Source	Measure J
•	Total Project Budget (Est.)	\$53,867,013
	New Instructional Building .	\$53,588,031
	Network Refresh	\$278,982
•	Construction Cost	\$35,985,926

Construction Percent Completion77.4%

•	Design Start	Jun. 18, 2018
•	Construction Start	. Feb. 12, 2020
•	Contracted Substantial Completion	Aug. 2021
•	Targeted Substantial Completion	Sep. 2021
•	Targeted Occupancy.	Oct. 2021

	Allowances and Contingencies Status									
	In Contract		Approve	ed		Balance	е			
Construction Contingency	\$ 1,082,149	\$	727,222	67.2%	\$	354,927	32.8%			
Allowances	\$ 1,782,043	\$	769,165	43.2%	\$	1,012,878	56.8			





CENTRAL PLANT REPLACEMENT & EXPANSION CONSTRUCTION

Address 321 E. Chapman Ave. Fullerton, CA 92832 **Oscar Saghieh Project** Manager **Fullerton College** BN Builders, Inc. & **Design-Builder Roesling Nakamura** Terada Architects, Inc. **Project Delivery Progressive Design-**Method Build **Project Gross** 2,028 GSF **Square Footage** DSA Application A# 04-118525



Project Overview

Replacement and expansion of the central plant to accommodate planned new facilities and renovations and improve efficiency in servicing existing buildings. Project includes the replacement and expansion of the existing central plant to accommodate for three 600-ton high-efficiency water chillers and cooling towers.

Budget & Construction Costs

•	Funding Source	Measure J
•	Total Project Budget (Est.)	\$10,600,000
	Measure J	\$10,600,000
•	Construction Cost	\$6,649,366

Construction Percent Completion...... 85.2%

•	Design Start	Jun. 18, 2018
•	Construction Start	Feb. 12, 2020
•	Contracted Substantial Completion .	Jun. 2021
•	Targeted Substantial Completion	Aug. 2021
•	Targeted Occupancy	Aug. 2021

	All	owances a	nd C	ontingenci	es Status		
	In	Contract		Approve	ed	Balance	•
Construction Contingency	\$	195,037	\$	151,693	77.8% \$	43,344	22.2%
Allowances	\$	87,500	\$	35,392	40.4% \$	52,108	59.6%





RENOVATE BUILDINGS 300 & 500 BIDDING

Address 321 E. Chapman Ave.

Fullerton, CA 92832

Project Oscar Saghieh
Manager Fullerton College
Architect R2A Architecture

General Contractor TBD

Project Delivery Design-Bid-Build

Method

DSA Application A# 04-118314



Project Overview

Total renovation of Buildings 300 and 500, including historic consideration of Building 300. The renovated buildings will contain general classrooms, Computer Information Systems (CIS) laboratories, Academic Computing Technologies (ACT) laboratories, photography laboratories, dean and faculty offices, shared laboratories, and a lecture hall.

- Total Project Budget (Est.)\$35,830,000
- Funding SourceMeasure J & State Capital Outlay

 - State Capital Outlay Funds\$15,348,000
- Project Gross Square Footage......55,451 GSF
- Estimated Construction Start......January 2022
- Targeted CompletionSeptember 2023





NEW MAINTENANCE & OPERATIONS BUILDING BIDDING

Address 321 E. Chapman Ave.

Fullerton, CA 92832


Project Oscar Saghieh
Manager Fullerton College

Architect TBD

Project Delivery

Method

Design-Build



Project Overview

The New Maintenance and Operations (M&O) Building will centralize all services into a single building located on the Main Campus. The building will include trade-specific workshops for maintenance, grounds, facilities, and custodial personnel while improving response time and efficiencies by locating the building on the Main Campus adjacent to the central plant. Project is anticipated to be bundled for bidding with the Chapman / Newell Instructional Building.

- Total Project Budget (Est.)\$14,758,944
- Funding SourceMeasure J & Local Funds
 - Measure J\$6,758,944
- Project Gross Square Footage......22,300 GSF
- Estimated Construction Start.......Winter 2022
- Targeted CompletionWinter 2023





CHAPMAN / NEWELL INSTRUCTIONAL BUILDING BIDDING

Address 321 E. Chapman Ave.

Fullerton, CA 92832

Project Oscar Saghieh
Manager Fullerton College

Architect TBD

Project Delivery

Method

Design-Build



Project Overview

The building at the intersections of Chapman Avenue and Newell Street will potentially provide improved facilities to Student Resources, CalWORKs, Health Services, the Veterans' Resource Center (VRC), and Instructional Programs. Project is anticipated to be bundled for bidding with the New M&O Building.

- Total Project Budget (Est.)\$21,985,777
- Funding SourceMeasure J & Local Funds
 - Measure J\$21,985,777
- Project Gross Square Footage......30,000 GSF
- Estimated Construction Start......Winter 2022
- Targeted CompletionWinter 2023





NEW PERFORMING ARTS COMPLEX - DEMOLISH BUILDINGS 1100 AND 1300

DESIGN - SCHEMATIC DESIGN

Address	321 E. Chapman Ave.	
	Fullerton, CA 92832	

Project Oscar Saghieh
Manager Fullerton College

Architect Pfeiffer Partners

Architects, Inc.

Project Delivery Method **Design-Bid-Build**



Project Overview

This project addresses the demand for enrollments in the performing arts programs by constructing a new complex bringing music, drama, theater arts, and communication programs together into a single facility. The new building replaces outdated facilities with electrical deficiencies and outmoded configurations. The new structure will take advantage of the potential use of commonly required spaces to improve overall utilization and flexible spaces that help programs in meeting higher demands anticipated in the near future.

- Funding Source Measure J & State Capital Outlay

 - State Capital Outlay Funds\$41,549,000
- Estimated Construction Start.......Summer 2023





UPDATE/IMPROVE INFRASTRUCTURE

VARIOUS STAGES

Address	321 E. Chapman Ave. Fullerton, CA 92832	Total Project Budget	\$31,607,054 (Measure J)
		Total Budget Allocated	\$8,444,702 (Measure J)
Number of Projects	3	Funding Source	Measure J & Capital Outlay

General Overview

Projects to address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified.

IT Network Refresh Project Overview

IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades, and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District. For costs related to the New Instructional Building, please refer to page 26 of this report.

•	Total Project Budget	
	Current Implementation (Measure J) \$3,132,039	
	 Current Implementation (Capital Outlay) \$5,300,799 	
	 Upcoming Phases (Measure J)\$4,588,979 	
•	Funding Source Measure J & Capital Outlay Funds	
•	Project Delivery Method California Multiple Award Schedule (CMAS)	
•	Design Implementation VectorUSA	
•	Architect Shandam Consulting	
•	Project Management District IS / PlanNet Consulting	
•	Design Implementation Start November 2019	
•	Targeted Completion May 2022	





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE

Campus

• Construction work at active project sites proceeds during the current COVID-19 protection guideline directives from the State's Governor. BN Builders is following recommendations from the Centers for Disease Control (CDC) on social distancing and hygiene practices for all its employees and subcontractors. As mitigation measures to prevent COVID-19 outbreaks, temperature checks are being performed before personnel are walking on-site and stretch and flex. Work is being segmented in areas where personnel are asked to remain during a day's work to complete their tasks. Visitors are provided a wristband as a visible check that they have provided contact details before accessing the site or meetings related to the project.

Greenhouse Replacement

 The project reached substantial completion on April 16th 2021. Punchlist work is in progress and anticipated to be fully completed by the first week of May 2021. This project has entered the closeout phase.

New Instructional Building

 Scaffolding was dismantled on the North side, South and East sides of the building following the application of the final coat of plaster to each elevation. Scaffolding is being dismantled with remaining scaffolding in the Southwest corner of the building by the stairwell tower featuring the dome on top. The Western side continues with scaffolding in place along the front as coats of plaster are still curing.



Greenhouse Replacement Construction Progress — April 2021

- Formwork is being installed for feature benches and other spaces to be part of the final layout of the
 of the interior courtyard of the building. All doors have been installed in this space, including glazing
 throughout the entrances from the main hallways and meeting rooms. Work continues in the
 installation of storm drainage and framing and installation of the pond as the main feature of the
 courtyard.
- Roofing and tiling installation are nearing completion. The North, East, and South sides are substantially completed with the West side pending and anticipated to be completed by the end of





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)



New Instructional Interior Construction Progress —April 2021

April. Rain gutters and downspouts are being installed throughout the perimeter of the building. All door hardware on the exterior has been installed including courtyard hardware. Connections are being established between the HVAC units inside the building and the air handling units recently installed on the top of the structure. The electrical transformer has been installed in the Southeast corner of the building site. Permanent power was achieved in early Also, all exterior tiling will be May. completed in mid-May inclusive of windowsills on the outside of the building.

- Soil compaction is underway along the East-end and North-end of the building site. Following
 compaction preparation will be underway for placement of reinforcement bars and future pouring of
 concrete for fire lanes in the vicinity of the building. Grading and compaction of soil commenced
 along this area in the first week of May. Temporary structures remain in areas adjacent to the tower
 stairwell. Concrete pours took place mid-May at the central courtyard for bench seating, retaining
 walls, and other hardscaping.
- Moving inside, first and second floor carpeting has been installed in all offices throughout all classrooms and meeting spaces. Work is underway for carpet installation of the third floor. Vinyl Composite Tile (VCT) is fully installed in high traffic areas and hallways throughout the first floor; and it is in progress on the second and third floors. Bathroom water fixture partitions and lavatories have been installed in the first floor. Tiling is completed in the bathrooms of all three levels of the building. Painting is nearing completion as well as the installation of the T-Bar grids on the second level. Third level work is underway with painting and the installation of ductwork throughout the third level in preparation for T-Bar grid. The ceiling grid has been fully installed on the third level of the structure, while doors and projectors were successfully placed on the second floor. On the first level, all chair railing will be installed in all classrooms and meeting spaces starting on the first week of May.
- Furniture such as lecterns and other teaching equipment has been delivered and being installed in the classrooms throughout the building. Projectors have been installed. These are ceiling projectors that is part of the AV equipment. TV screens have also been installed.





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)

- Data closets are fully installed with wiring leading to the data rack installation in May 2021. Work
 continues on the elevators. One elevator has been completed and the cabinet is being assembled
 inside the shaft on the second elevator toward the front of the building. The second elevator cabin
 assembly was favorably completed in the last week of April. Instruction and certification are pending
 from the corresponding State agency. This work is anticipated to be completed in May 2021.
- Coordination is underway with VectorUSA for the installation for the wireless access points. This
 scope of work is the second part to the change order No.1 for additional wireless access point
 coverages throughout the building.
- Changes to the approved construction documents were made by means of Construction Change
 Documents or CCD. Changes affecting the Structural, Access or Fire & Life Safety portions of the
 project must be submitted to DSA for review and approval. The following is a brief tally of the CCDs
 issued to date for this project:

Class A - New IB: Completed and Issued: 8; In Review at DSA: 0; In Progress: 0

Class B - New IB: Completed and Issued: 8; In Progress: 0

Central Plant Replacement & Expansion



Central Plant Construction Progress —April 2021

- The fire alarm for the center plant is being tested for completion in the middle of April. Additional piping supports are being added by the structural subcontractor. Commissioning activities will occur between late April and May for the commission of all functional equipment in the Central Plant.
- All work is anticipated to be completed by May 2021. Graphics for Building Automations System (BAS) for the new central utility plants are under development. Draft diagrams have been submitted to the Campus team for initial review and feedback to the design team. Preparations are underway for the start -up of equipment at the Central Plant. Subcontractors are working on the point-to-

point testing, refrigerator monitoring, and the hydronic system water treatment. A target start-up date for the chillers and cooling towers is anticipated in mid-May.

Pressure testing in piping throughout the system is underway. Pump alignment and testing are also





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)

underway. And the set up for controlling systems for the Central Plant, chillers and towers, is also in progress. Commission is being drafted to cover startup inclusive of pre-functional and functional testing of all mechanical equipment of this facility.

Changes to the approved construction documents were made by means of Construction Change
Documents or CCD. Changes affecting the Structural, Access or Fire & Life Safety portions of the
project must be submitted to DSA for review and approval. The following is a brief tally of the CCDs
issued to date for this project:

Class A - CUP: Completed and Issued: 1; In Review at DSA: 0; In Progress: 0

Class B - CUP: Completed and Issued: 2; In Progress: 0

Renovate Buildings 300 & 500

CRB Architects are working on revised construction documents for the 300/500 building renovation.
The revised documents will contain what is previously contained as deductive alternates. All of them
are being included in the construction documents. The revised documents will be sent to DSA for
review and approval in the upcoming weeks. Preparations will take place for the release of the
bidding documents in the third quarter of 2021. The anticipated construction date remains January
2023.

New Maintenance & Operations Building

• A request for qualifications and proposals (RFQ/RFP) was released on April 26th, 2021 for a progressive Design-Build team concerning the design and construction of the Chapman-Newell Instructional and New M&O Buildings. A mandatory virtual pre-submittal conference was held May 5th, 2021. Proposals will be due to the District on June 6th, 2021.

Chapman / Newell Instructional Building

 A request for qualifications and proposals (RFQ/RFP) was released on April 26th, 2021 for a progressive Design-Build team concerning the design and construction of the Chapman-Newell Instructional and New M&O Buildings. A mandatory virtual pre-submittal conference will be held on May 5th, 2021. Proposals will be due to the District on June 6th, 2021.

New Performing Arts Complex

- Design sessions continue with the building user group (BUG). The team has started evaluating flooring layouts based on used adjacencies and proximities for building functionality.
- By mid-April, schematic design progressed into design development for the new building to house performing arts programs for the College. BUG is evaluating different options presented by the Architect of Record, Pfeiffer. They are developing different layouts for the arrangement of the





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)

facilities in potentially 3 levels. Evaluations are underway. And in the next couple weeks, the final layout will be selected. Schematic design will be completed by the end of April 2021. Work will continue with the initial phases of design development into July 2021 for the completion of the preliminary pans and submittal to the California Community Colleges Chancellor's Office.

- Campus project team is working with an environmental and geotechnical vendor to finalize studies related to hazardous materials and soils reports for the future Performing Arts Complex building site.
- Pfeiffer is working in conjunction with the Campus project team for addressing all mitigation measures related to the approved environmental impact reports (EIR). Among them are mitigation of noise, vibrations, and the historical character of the new facility in relation to the buildings located in the vicinity of the new structure.

Update / Improve Infrastructure IT Network Refresh Project

- The new phone system installation will be taking place in the summer 2021.
- Network Core installation is underway in the New Instructional Building. It is anticipated to be completed between the next 4-6 weeks. The installation will be side by side to avoid impact on the production side of the Network at the Campus.





AERIAL VIEW — ANAHEIM CAMPUS PROJECTS



Secondary MDF Room [Construction]



Upper Deck Parking Lot Refurbishment [Pre –Planning]

Swing Space Projects / Interim Housing [Pre -Planning]

- ▶ Develop Interior and Exterior Signage [Pre—Planning]
 - ► IT Network Refresh (Throughout Campus) [Implementation]









North Orange County Community College District Measure J And Other Funding Finance Report April 30, 2021

Anaheim

														Ī
				PRO	PROJECTS									
Description	Bond	Revenue State	Local	Total Budget (all sources)	Bud Hard Cost	Budgeted Expenses Soft Cost	Contingency	Expenses to Date 04/30/2021	Forecasted Total Cost	Variance Budget - Forecast	Start <u>Date</u>	End <u>Date</u>	Status Cost S	Sch
Update/Improve Infrastructure	661,133	•	•	661,133	376,846	204,951	79,336	•	•		5/15/18	12/31/26	A/A	A/N
Update/Improve Infrastructure (IT)	1,000,000		4,610,152	5,610,152 2 8 3	3 3,197,787	1,739,147	673,218	4,583,347			7/24/19	12/30/22	۷/X	A/N
Update/Improve Infrastructure (Secondary MDF)	105,407		1	105,407	54,045	46,362	2,000	91,294			6/17/20	5/18/21	Α×	۷ X
Develop Interior and Exterior Signage	313,800		49,400	363,200	1 207,024	112,592	43,584	•	•		2/1/21	10/29/21	A/N	A/A
Second Floor Tenant Improvements	813,000		•	813,000	463,410	252,030	97,560	•	•		3/1/22	3/31/23	A/N	A/A
Swing Space Projects/ Interim Housing	2,000,000	1	•	2,000,000	1,140,000	620,000	240,000	1			12/1/21	1/31/25	A/N	A/A
Upper Deck Parking Lot Remodel	2,183,000	8,730,000	,	10,913,000	6,220,410	3,383,030	1,309,560	42,503	•		7/1/22	6/28/24	۷/X	۷/A
Upper Deck Enhancements	309,901			309,901	176,644	690'96	37,188	•	•	•	1/2/23	7/1/24	A/N	A/A
1st. Floor Remodel Student Center & Classrooms	2,352,720	•	•	2,352,720	1,341,050	729,343	282,326	1			12/29/23	2/27/26	A/N	A/N
Pedestrian and Vehicular Traffic Flow	2,329,000	1	•	2,329,000	1,327,530	721,990	279,480	1			9/1/26	8/10/29	A/N	A/A
4th. Floor Improvements	218,000		•	218,000	124,260	67,580	26,160	•	•		4/1/22	8/1/23	A/N	A/A
Outdoor Patio Remodel	1,382,500		,	1,382,500	788,025	428,575	165,900	•	•		2/25/23	11/27/23	۷/X	A/A
Develop Drop-Off Plaza at Romneya Drive	269,000		,	269,000	324,330	176,390	68,280	•	•		8/2/28	8/30/30	۷ X	۷ ۲
Develop Intersection at Romneya & Coronet	773,631		•	773,631	440,970	239,826	92,836	•	•	•	9/1/26	1/31/29	A/N	A/A
Holding Account	6,600,000	•	•	000'009'9	1	1	6,600,000	1			8/1/19	12/31/30	A/N	A/A
Planning (Non Project Specific)	440,000	1	•	440,000	1	440,000		9,475			6/1/16	12/31/30	A/N	A/A
				COMPLETE	COMPLETED PROJECTS									
Reactivate 1st Floor Warehouse Areas for Storage	•	1	788,583	788,583	317,302	471,281	•	788,583	•	•	6/1/16	4/11/17	A/N	A/A
7th and 10th Floors Buildout	915,972	•	4,252,430	5,168,402	3,379,276	1,789,125		5,168,402			3/1/16	12/31/19	A/N	A/A
5th Floor CTE & 2nd Floor Room 215	640,736	-	-	640,736	414,956	225,780	-	640,736	-	-	6/1/17	7/1/19	N/A	N/A
Anaheim Campus Total:	23,607,800	8,730,000	9,700,565	42,038,365.0000	20,293,864	11,744,072	10,000,428	11,324,340						

District & Other Expense

Program Management Cost	20,000,000	•	•	20,000,000	•	•	•	5,144,706	•	•	11/1/15	12/31/30	Ą Z	Ą
Bond Issuance Costs	3,544,600	i	1	3,544,600	1	1	1	1,301,760	•	-	6/1/16	12/31/27	A/N	A/A
Other Bond Expenses	800,000	1	•	800,000	•	•	•	350,940	•	-	11/1/15	12/31/30	A/N	A/N
Total District	24,344,600	ī		24,344,600	•	•		6,797,406		ı			N/A	A/N

General Notes:

- 1. Develop Interior and Exterior Signage Westberg + White, Inc. P0143701 \$49,400 Budget is identified for clarity of accounting for all encumbrance & expenditures.
- 2. Update/ Improve Infrastructure (IT) VectorUSA P0136595 CO#2.2 \$82,581.09 Provides outdoor AP's & Enclosures and switch maintenance uplift.
- 3. Update/ Improve Infrastructure (IT) VectorUSA P0136595 CO#2.3 \$95,418.88 Provides UPS's and PDU's.

<u>UPDATE / IMPROVE INFRASTRUCTURE—SECONDARY MDF ROOM</u>

CONSTRUCTION

Address 1830 W. Romneya Dr.

Anaheim, CA 92801

Project Cora Baldovino


Manager District

Architect Rodriguez Engineering

General Contractor Howard Ridley

Project Delivery CUPCAA

Project Gross >1,000 GSF



Project Overview

The installation of a secondary Main Distribution Frame (MDF) room will be at the northeast corner of the existing Campus Utility Plant Building mezzanine level. This facility will support communications at the Campus in case of an outage at the current MDF room. Involves new structural steel framing to support the installation of new frame racks.

- Preliminary Total Project Budget\$105,407
- Funding Source...... Measure J
- Estimated Construction Start November 2020
- Targeted Completion April 2021





SWING SPACE PROJECTS / INTERIM HOUSING

PRE-PLANNING

Address 1830 W. Romneya Dr.

Anaheim, CA 92801

Project Richard Williams
Manager District Director

Facilities, Planning, and

Construction

Architect TBD

Project Delivery TBD

Method



Project Overview

As a result of the upcoming project to complete extensive repairs due to water intrusion at the Upper Deck Parking Lot, there is a need to temporarily relocate classrooms and facilities located on the 1st floor of the Anaheim-NOCE Campus before the start of construction activities. These new temporary modular buildings will allow for NOCE's instruction activities to continue during the repairs to the existing structure. Included are the design, assembly, construction, rent, and dismantling of 12 modular classrooms and associated facilities.

- Total Project Budget\$2,000,000
- Funding SourceMeasure J
- Project Gross Square Footage.....TBD
- Estimated Construction Start......Winter/Spring 2022
- Targeted Construction CompletionSummer 2022
- Temporary Structures Anticipated DismantlementFall 2024





DEVELOP INTERIOR AND EXTERIOR SIGNAGE PRE-PLANNING

Address 1830 W. Romneya Dr. Anaheim, CA 92801

Project Richard Williams
Manager District Director

Facilities, Planning, and

Construction

Architect Westberg + White

TBD

Project Delivery

Method



Project Overview

Furnish and install new informational and wayfinding signage at indoor and outdoor spaces throughout the Anaheim Campus based on a uniform design standard under development by Westberg White Architecture.

- Total Project Budget\$363,200
- Funding SourceMeasure J & Local
 - Measure J\$313,800
 - Local\$49,400
- Project Gross Square Footage.....N/A
- Estimated Construction Start......Spring 2021
- Targeted CompletionFall 2021





UPPER DECK PARKING LOT REFURBISHMENT PRE-PLANNING

Address 1830 W. Romneya Dr. Anaheim, CA 92801

Project Richard Williams
Manager District Director

Facilities, Planning, and

Construction

Architect TBD

Project Delivery TBD

Method



Project Overview

Based on a recent study on water intrusion completed in late 2018 by R2A Architecture in collaboration with KPFF, Rodriguez Engineering, Inc. and Allana Buick & Bers, Inc. several extensive repairs are needed to mitigate and limit the points of water intrusion through the upper deck parking lot surrounding the Anaheim tower.

- Total Project Budget\$10,913,000
- Funding SourceMeasure J & State
 - Measure J\$2,183,000
 - State\$8,730,000
- Project Gross Square Footage......61,952 ASF
- Estimated Construction Start......Summer 2022
- Targeted CompletionSpring 2024





UPDATE/IMPROVE INFRASTRUCTURE

IMPLEMENTATION

Address 1830 W. Romneya Dr. Total Project Budget \$1,766,540 (Measure J)

Anaheim, CA 92801

Total Budget Allocated \$1,105,407 (Measure J)

Number of Projects 2 Funding Source Measure J

& Capital Outlay

General Overview

Projects to address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified.

IT Network Refresh Project Overview

IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades, and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. Design of a new network will account for the District's needs specific to logical infrastructure for the next 10 years. Physical infrastructure will also account for the District's needs for the next 20 years. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District.

•	Total Project Budget	\$5.610.152	

- Current Implementation (Measure J) \$754,209
- Current Implementation (Capital Outlay)........... \$4,610,512
- Upcoming Phases (Measure J)\$245,791
- Funding Source Measure J & Capital Outlay Funds
- Design Implementation......VectorUSA
- Architect...... Shandam Consulting
- Project Management District IS / PlanNet Consulting
- Design Implementation Start...... November 2019
- Targeted Completion May 2022





UPDATES ON CAMPUS PROJECTS - ANAHEIM CAMPUS

Secondary MDF Room

• No updates for this project this reporting period.

Swing Space Projects / Interim Housing

• No updates for this project this reporting period.

Develop Interior and Exterior Signage

• No updates for this project this reporting period.

Upper Deck Parking Lot Refurbishment

 The District is working closely with the California Community Colleges Chancellor's Office (CCCCO) for the review and approval of the IPP/FPP process. A response on funding availability is anticipated prior to the end of the current fiscal year.

Update / Improve Infrastructure IT Network Refresh Project

• The new phone system is in place for the first phase of installation.







Key Milestones and Decisions to the Board of Trustees

ITEM	ESTIMATED PRESENTATION TO THE BOARD
Change Order No. 01 for Green House Replacement project at Fullerton College	May 2021
Change Order No. 04 for the New SEM at Cypress College	May / June 2021





30 - DAY LOOK AHEAD SCHEDULE

ACTIVITIES	RESPONSIBILITY	STATUS
Cypress - New Science, Engineering, & Mathematics Building - Voice, data, and	Cypress PM,	
fire alarm cabling	Sundt, LPA	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Elevator	Cypress PM,	
mechanical room framing and rail component installation	Sundt, LPA	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Interior Paining	Cypress PM,	In Dan success
and finishes	Sundt, LPA	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Lab and classroom	Cypress PM,	In Drogress
millwork installation and delivery of furniture, fixtures, and equipment	Sundt, LPA, Dovetail	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Exterior Painting	Cypress PM,	In Progress
and Finishes	Sundt, LPA	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Whole building	Cypress PM,	In Progress
commissioning	Sundt, LPA, tk1sc	III Flogress
Cypress - New Science, Engineering, & Mathematics Building - Sitework and	Cypress PM,	In Progress
Hardscape Around Building	Sundt, LPA	III TOGICSS
Cypress - New Science, Engineering, & Mathematics Building - IDC Projection	Cypress PM,	Completed
Ceiling and Stadium Seating	Sundt, LPA	completed
Cypress - New Science, Engineering, & Mathematics Building - Digital Classroom	Cypress PM,	In Dunguese
having projection ceiling and associated acoustic equipment installing	Sundt, LPA	In Progress
Cypress - New Science, Engineering, & Mathematics Building - Placement of	Cypress PM,	
permanent flooring and stadium seating	Sundt, LPA	In Progress
Cypress - New Veterans' Resource Center & Student Activities Center - VRC/SAC	Cypress PM,	
Punch walks and final finishes repairs as needed	Sundt, LPA	In Progress
Cypress - New Veterans' Resource Center & Student Activities Center - VRC/SAC	Cypress PM	In Dun sure
Move in of staff to VRC and SAC spaces from Swing Space Locations		In Progress
Cypress - Veterans' Memorial Bridge and Tribute Garden - Punch walks and final	Cypress PM,	In Dunguese
finishes repairs as needed	Sundt, LPA	In Progress
Cypress - Veterans' Memorial Bridge and Tribute Garden - Commemorative Brick	Cypress PM,	Completed
paver to be inscribed and placed in front of the VRC/SAC.	Sundt, LPA	Completed
Cypress - Veterans' Memorial Bridge and Tribute Garden - Pedestrians path of	Cypress PM,	Completed
travel	Sundt, LPA	Completed
Cypress - Pond Refurbishment - Punch walk and final finishes repairs as needed	Cypress PM,	In Progress
	Sundt, LPA	iii Piogress
Cypress - Baseball Clubhouse - Punch walk and final finishes repairs as needed	Cypress PM, JRH Const.,	In Progress
	Westberg+White	In Progress
Cypress - Fine Arts Renovation - Second Phase of working Drawings anticipated	Cypress PM, District,	In Drogress
to conclude in late August 2021 for submittal to CCCCO an DSA.	DLR Group	In Progress





30 - DAY LOOK AHEAD

ACTIVITIES	RESPONSIBILITY	STATUS
Cypress - Fine Arts Renovation - Phase 1 pre-construction will manage by Sundt	Cypress PM,	
construction	Sundt, LPA	In Progress
Fullerton - New Instructional Building - Building Exterior Framing	Fullerton PM, District,	In Day
	BN Builders, RNT Arch.	In Progress
Fullerton - New Instructional Building - Interior wall framing and MEP Rough Ins	Fullerton PM, District,	
	BN Builders, RNT Arch.	In Progress
Fullerton - New Instructional Building - Drywall Installation	Fullerton PM, District,	Commisted
	BN Builders, RNT Arch.	Completed
Fullerton - New Instructional Building - Building Roofing Waterproofing and	Fullerton PM, District,	In Drogress
Clay Tile Installation	BN Builders, RNT Arch.	In Progress
Fullerton - New Instructional Building - Building Exterior paper, lath, and plaster	Fullerton PM, District,	In Progress
layer applications with integral color	BN Builders, RNT Arch.	In Progress
Fullerton - New Instructional Building - Interior Painting, T-Bar Installation, and	Fullerton PM, District,	In Progress
carpeting.	BN Builders, RNT Arch.	III Progress
Fullerton - New Instructional Building - Dome assembly for southwest stairwell	Fullerton PM, District,	
tower	BN Builders, RNT Arch.	In Progress
Fullerton - New Instructional Building - Bathroom tiling and fixture installation	Fullerton PM, District,	
	BN Builders, RNT Arch.	Completed
Fullerton - New Instructional Building - HVAC installation	Fullerton PM, District,	
	BN Builders, RNT Arch.	In Progress
Fullerton - Central Plant Expansion - MEP Piping and Duct Installation	Fullerton PM, District,	
	BN Builders, RNT Arch.	In Progress
Fullerton - Central Plant Expansion - MEP Equipment Delivery and Placement	Fullerton PM, District,	la Dan sana
	BN Builders, RNT Arch.	In Progress
Fullerton - Central Plant Expansion - Fire Alarm conduits are being installed	Fullerton PM, District,	la Danaman
through out the building	BN Builders, RNT Arch.	In Progress
Fullerton - Central Plant Expansion - Sitework and Hardscape Around Building	Fullerton PM, District,	In Drogress
	BN Builders, RNT Arch.	In Progress
Fullerton - Greenhouse Replacement and Bathroom Remodel - Punch Walk and	Fullerton Facilities, RT	
Repairs as Needed	Contactor, Westberg +	In Progress
	White	
Fullerton - New Performing Arts Complex - Schematic Design and Completion of	Fullerton PM, MAAS,	In Progress
Preliminary Plans for Submittal to CCCCD	District, Pfeiffer	
Fullerton - New Performing Arts Complex - Request RFP building commissioning	Fullerton PM, MAAS,	In Progress
agent from pre-qualified list, Completed RFP to be released 2nd half of 2021.	District	8.23





30 - DAY LOOK AHEAD

Fullerton - New Performing Arts Complex - P2S engineering is conducting a study on a mini central plant to help with HVAC equipment. Fullerton - Renovate Buildings 300-500 — Pre-qualified bids were rejected at the BOT meeting on March 9th. Rebid will happen in second quarter of 2021 Fullerton - Horticulture/STEM Building — IPP submitted to the CCCO (California Community College Chancellor's Office) was approved. Final Project Proposal (FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell — Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Ongoing Tullerton PM, District, Fullerton PM, District, R2A Rullerton PM, District, Fullerton PM, District, R2A Fullerton PM, District, Fullerton PM, District, R2A In Progress Fullerton PM, District Fullerton PM, Dist	ACTIVITIES	RESPONSIBILITY	STATUS
on a mini central plant to help with HVAC equipment. Fullerton - Renovate Buildings 300-500 — Pre-qualified bids were rejected at the Fullerton PM, District, BOT meeting on March 9th. Rebid will happen in second quarter of 2021 Fullerton - Horticulture/STEM Building — IPP submitted to the CCCO (California Community College Chancellor's Office) was approved. Final Project Proposal (FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell — Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building — Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Coce, District, MAAS, Westberg + White Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Coce, District IS, VectorUSA Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed – Anaheim, Cypress & Ongoing	Fullerton - New Performing Arts Complex - P2S engineering is conducting a study	Fullerton PM, MAAS,	In Progress
BOT meeting on March 9th. Rebid will happen in second quarter of 2021 R2A In Progress Fullerton - Horticulture/STEM Building— IPP submitted to the CCCO (California Community College Chancellor's Office) was approved. Final Project Proposal (FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Sy Westberg + White Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. Anaheim - Cypress & Ongoing District - Update of Allowance, Potential Change Order, and Change Order logs. Anaheim - Cypress & Ongoing	· · · · · · · · · · · · · · · · · · · ·		iii riogiess
Fullerton - Horticulture/STEM Building— IPP submitted to the CCCO (California Community College Chancellor's Office) was approved. Final Project Proposal (FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim-NOCE, District, RAAS, Anaheim-NOCE, District, MAAS, Westberg + White Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. Anaheim, Cypress & Ongoing District - Update of Allowance, Potential Change Order, and Change Order logs. Anaheim, Cypress & Ongoing	Fullerton - Renovate Buildings 300-500— Pre-qualified bids were rejected at the	Fullerton PM, District,	In Dunance
Community College Chancellor's Office) was approved. Final Project Proposal (FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. In Progress MAAS, District, Anaheim, Cypress & Ongoing MAAS, District, Anaheim, Cypress & Ongoing	BOT meeting on March 9th. Rebid will happen in second quarter of 2021	R2A	in Progress
(FPP) to the State's consideration for funding is underway. Fullerton - Chapman/Newell— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	·	Fullerton PM, District	
Fullerton - Chapman/Newell— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— District, Anaheim, Cypress & Ongoing			In Progress
progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. In Progress In Progress In Progress In Progress Anaheim-NOCE, District IS, VectorUSA Anaheim-NOCE, District IS NAAS, District, Anaheim, Cypress & Ongoing Ongoing	(FPP) to the State's consideration for funding is underway.		
will be due on June 6th, 2021 Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Fullerton - Chapman/Newell— Request for qualifications and proposals for	District	
Fullerton - New M&O Building— Request for qualifications and proposals for progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - Swing Space - Campus project team is moving forward with the Demo Anaheim - Swing Space - Campus project team is moving forward with the Demo Of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. Anaheim, Cypress & Ongoing Ongoing	progressive Design-build team concerning the design and construction. Proposal		In Progress
progressive Design-build team concerning the design and construction. Proposal will be due on June 6th, 2021 Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. In Progress MAAS, District, Anaheim, Cypress & Ongoing Ongoing	will be due on June 6th, 2021		
Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim-NOCE, District Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed O5/07/2021. Anaheim, Cypress & Ongoing MAAS, District, Anaheim, Cypress & Ongoing	Fullerton - New M&O Building— Request for qualifications and proposals for	District	
Anaheim - Planning for Upper Deck Parking Lot refurbishment project. Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	progressive Design-build team concerning the design and construction. Proposal		In Progress
Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Ongoing In Progress In Progress In Progress Anaheim-NOCE, District Is NAAS, District, Anaheim, Cypress & Ongoing Ongoing	will be due on June 6th, 2021		
Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Anaheim - Planning for Upper Deck Parking Lot refurbishment project.	Anaheim-NOCE,	
classrooms and District offices. Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Ongoing In Progress In Progress In Progress MAAS, District Anaheim, Cypress & Ongoing Ongoing		District, MAAS, R2A	In Progress
Anaheim - Planning for Wayfinding Signage project. Anaheim - Planning for Wayfinding Signage project. Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing Ongoing	Anaheim - Planning for Swing Space / Interim Housing project for NOCE 1st floor	Anaheim-NOCE,	In Dragrass
District, MAAS, Westberg + White Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing District, Anaheim, Cypress & Ongoing	classrooms and District offices.	District, R2A	in Progress
Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Anaheim - Planning for Wayfinding Signage project.	Anaheim-NOCE,	
Anaheim - New Secondary Main Distribution Frame room (MDF) for Anaheim Campus cabling and equipment installation. In Progress Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing Ongoing		District, MAAS,	In Progress
Campus cabling and equipment installation. Is, VectorUSA In Progress Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing Ongoing			
Anaheim - Swing Space - Campus project team is moving forward with the Demo of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing Ongoing			In Progress
of existing vacated childcare facilities and playground District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Campus cabling and equipment installation.	IS, VectorUSA	III I TOGTESS
District - Update Project Execution Plan and Project Estimating worksheets Target for Campus submissions within PROMPT.ed 05/07/2021. District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Anaheim - Swing Space - Campus project team is moving forward with the Demo	Anaheim-NOCE, District	In Duamasa
Target for Campus submissions within PROMPT.ed 05/07/2021. Anaheim, Cypress & Ongoing District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	of existing vacated childcare facilities and playground	IS	in Progress
District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	District - Update Project Execution Plan and Project Estimating worksheets	MAAS, District,	
District - Update of Allowance, Potential Change Order, and Change Order logs. Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing	Target for Campus submissions within PROMPT.ed 05/07/2021.	Anaheim Cynress &	Ongoing
Target for Campus submissions for active projects within PROMPT.ed— Anaheim, Cypress & Ongoing		, manein, cypicss &	
Ananeim, Cypress & Single	District - Update of Allowance, Potential Change Order, and Change Order logs.	MAAS, District,	
	Target for Campus submissions for active projects within PROMPT.ed—	Anaheim Cynress &	Ongoing
03/27/2021	05/27/2021	Analielli, Cypress &	





90 - DAY LOOK AHEAD



NORTH ORANGE COUNTY COMMUNITY COLLEGE DISTRICT

CYPRESS - FULLERTON - ANAHEIM (NOCE) 90-DAY LOOK AHEAD SCHEDULE



(05-01-21 TO 07-30-21)

		N4-	,		le -	ınc		-	Jaids.	,		Compression
	-	Ma		—		ine		8	July		Н	Comments
	4	1 18	25	1	8 1	15 22	2 29	6 1	13 20	27		
GENERAL												
NOCCCD Board Meetings COC Meetings	$\vdash \vdash$	\sqcap	+	Н		Н	1	+		╀	Н	June 2nd, 2021 (Meetings held via Zoom)
Bond Program Management Team Mtgs.	H	┢	HH	Ħ	1	Н	+	+	H	H	H	April 20th, May 18th, June 15th (Meetings held via Zoom)
PLANNING				Ë								
ANAHEIM (NOCE)	<u> </u>											Final Desirat Desarged (FDD) Under Desirate CCCCC
Upper Deck Parking Lot Refurbishment Develop Interior and Exterior Signage												Final Project Proposal (FPP) Under Review at CCCCO * Working on design standard
CYPRESS											\dashv	working on design standard
Swing Space Projects												In Progress
SAC Piazza, Under Piazza, Student Engagement Hub, LLRC Expansion	+	+	+	\vdash	_	+		_				In Progress
FULLERTON												III Flogiess
New M&O Building												In Progress
Chapman/Newell Instructional Building												In Progress
DESIGN PHASE												
CYPRESS				_								
Fine Arts Building Renovation Working Drawings												In Progress
Campus wide security systems upgrades					1							In Progress
FULLERTON												in riogicss
New Performing Arts Complex												
CCCO Review of Preliminary Plans										Щ	Щ	In Progress
DSA PHASE & AGENCY REVIEW												
No Entries for this reporting period												
BIDDING												
FULLERTON Page 1974 200 F00 Buildings				1-							_	
Renovate 300-500 Buildings Preparations for Project Re-Bidding in Q2-2021												La Diagrapa
PRE-CONSTRUCTION PHASE				\vdash						1_1		In Progress
CYPRESS												
Mass Communications - Security Cameras				Н							П	Development of Scopes of Work
CONSTRUCTION PHASE												beverapinent of scopes of work
CYPRESS												
Network Refresh												
Phase II Design Implementation												Planning In Progress
New SEM & Assoc. Mass Comm and Infra. Construction												
IDC Interior Framing and Finishes												Completed
Elevator mechanical room framing and rail component installation					I					П		Completed
Voice, data, and fire alarm cabling	Ш			Ш						Ш	Ш	Completed
Hardscaping around building site	ш			Ш		\perp	\perp	_		Ш	Ш	Completed
VRC Sundt Punch Walk and Final Finishes Repairs	ш			ш	_	4	\perp			\sqcup		In Progress
SAC Sundt Punch Walk and Final Finishes Repairs								_	-	\vdash		In Progress
Mass Comm. & security system upgrade (New SEM)									-	Н		In Progress
Mass Comm. & security system upgrade (VRC/SAC)				\vdash			1				щ	Completed
New VRC/SAC	Н-г	-		1		1					\vdash	Completed
VRC Sundt Punch Walk and Final Finishes Repairs SAC Sundt Punch Walk and Final Finishes Repairs	\vdash	+	$\vdash\vdash$	1	+	+	+	-+	-	+	Н	Completed Completed
Building Users Move-In	\vdash	+	++	H	+	+	+	-+	-	\vdash	Н	Completed
Athletic Field Realignment - Baseball Clubhouse Punch-List	\vdash	+	\vdash		$^+$	+	+	-	+	+	Н	Completed
FULLERTON				T						1 1	-	- Compreted
Horticulture Lab - Greenhouse Replacement												
Punch Walk and Final Repairs				M	Т							In Progress
New Instructional Building								-	•	!		-
Exterior Wall Sheathing, Waterproofing and Window Installation								[In Progress
Mechanical, Electrical, and Plumbing Rough-In												In Progress
Interior Framing												Completed
Building Roofing										П	Ш	In Progress
Interior Drywall	ш	\perp		ш						Ш		Completed
Interior Painting, Tiling, T-Bar Installation and Carpeting								_		Ш	Ш	In Progress
Central Plant Expansion	<u>. </u>			<u> </u>					_	Ш	Ш	
Installation of Underground Utilities	$\vdash \vdash$	4	$\vdash \vdash$	\Box			+	_	4	\sqcup	Ш	Completed
Connection to Existing Utilities	\vdash	-		H	+	+	+		-	H		Completed
Mechanical, Electrical, and Plumbing Rough-In				\vdash	+	+	+	-+	-	H		In Progress
Site Work and Hardscaping			Щ_	₽			4	L			Щ	Completed
Network Refresh Phase II Design Implementation	Н т			1	-1		\top			1	\blacksquare	Planning In Progress
Coordination for Greenhouse Components			\vdash	\vdash	+	+	+	-+		+1		In Progress
ANAHEIM (NOCE)				H			-			ш	\dashv	in riogicss
2nd Main Distribution Frame (MDF) Room - Equipment				1	1			1			П	Nearing Completion
Equipment				<u> </u>							_	





90 - DAY LOOK AHEAD (Continued)



NORTH ORANGE COUNTY COMMUNITY COLLEGE DISTRICT

CYPRESS - FULLERTON - ANAHEIM (NOCE) 90-DAY LOOK AHEAD SCHEDULE




(05-01-21 TO 07-30-21)

		,			,		
CLOSE-OUT PHASE							
ANAHEIM (NOCE)							
2nd Main Distribution Frame (MDF) Room for Campus							In Progress
CYPRESS							
Update Infrastructure - Central Plant Enhancements							In Progress
Athletic Field Realignment - Baseball Clubhouse							In Progress
VRC/SAC							In Progress
Veterans' Memorial Bridge and Tribute Garden and Pond Refurb.							In Progress
Pond Refurbishment							In Progress
Baseball Field Improvements							In Progress
FULLERTON							
Central Plant Expansion							In Progress
Horticulture Lab - Greenhouse Replacement							In Progress

^{*} Non-Measure J expenditure activities







COMPLETED PROJECTS

Cypress College

Project Name	Funding Sources	Final Project Cost	Completion Date
Swing Space Projects - Gym II Improvements	Measure J	\$153,397	July 2018
Swing Space Projects - Parking Lot 5 Realignment	Measure J	\$1,965,399	September 2018
Mass Communication & Security Systems Upgrade: Safety Film	Measure J	\$145,772	January 2019
Mass Communication & Security System Upgrade: Door Replacement	Measure J	\$50,898	January 2019
Update / Improve Infrastructure: Central Plant Upgrades	Measure J	\$61,862	October 2020



Completed Parking Lot 5 Realignment from the Library & Learning Resource Center (LLRC) at Cypress College





COMPLETED PROJECTS

Fullerton College

Project Name	Funding Sources	Final Project Cost	Project Start Date	Completion Date
Update and Improve Infrastructure / Buildings 300-500 Sewer Line	Measure J and Scheduled Maintenance	\$530,261	May 2018	July 2020







Completed Sewer Line Replacement to Buildings 300 and 500 at Fullerton College





COMPLETED PROJECTS

NOCE—Anaheim Campus & District Offices

Project Name	Funding Sources	Final Project Cost	Completion Date
5th Floor CTE Laboratory and 2nd Floor Room 215	Measure J	\$640,736	September 2018
7th and 10th Floors Buildout	Measure X and Measure J	\$5,168,402	June 2019







Views of the Completed 5th Floor CTE Lab for North Orange Continuing Education at Anaheim Campus







Completed lobby and co-working spaces on the 7th and 10th Floors at Anaheim Campus





Board of Trustees Report

Measure J Bond Program



