

Measure J Bond Program

CAPITAL PROJECTS REPORT to the

Board of Trustees

MAAS





TABLE OF CONTENTS

Financial Review - Estimated Project Budgets	
Measure J Summary	3
Project Allocations	4-7
Finance Report	
Cypress College	10
Fullerton College	21
Anaheim - NOCE Campus	32
Project Status Reports	
Cypress College	
Fine Arts Building Renovation	11
Swing Space - Fine Arts (Old SEM)	12
Electric Vehicle (EV) SCE Charging Stations - Lot 4	13
LLRC Secondary Data Center (Phase II)	14
Campus-Wide Security Systems Upgrade	15
Update / Improve Infrastructure	16
Mass Communication & Security Systems Upgrade	17
Updates on Campus Projects - Cypress College	18-19
Fullerton College	
Renovate Building 300	22
New Maintenance & Operations Building	23
Chapman / Newell Instructional Building	24
New Performing Arts Complex - Demolish Buildings 1100 and 1300	
Wilshire Chiller Plant Relocation	26
Update / Improve Infrastructure	27
Updates on Campus Projects - Fullerton College	28-30
Anaheim-NOCE Campus	
Swing Space Projects / Interim Housing	
Swing Space Projects / Culinary Arts	
Develop Interior and Exterior Signage	
Anaheim Campus Tower First Floor Life/Safety Renovation	
Update / Improve Infrastructure	
Updates on Campus Projects - Anaheim-NOCE Campus	38
Updates on District-Wide Projects	39
Active Projects	
Key Milestones and Decisions to the Board of Trustees	41
30-Day Look Ahead Schedule	42
90-Day Look Ahead Schedule	43-44
Completed Projects	
Cypress College	46-49
Fullerton College	
Anaheim - NOCE Campus & District Offices	52-53









MEASURE J SUMMARY

North Orange County Community College District Measure J Summary August 31, 2022

Bond Authorization:

	324,000,000	
Bonds Sold - Series A + B	250,000,000	43.55%
Bond Authorization:	574,000,000	100.00%

Bond Funding Sources (Budget):

_		Actual Received	Remaining Balance
Bond Authorization:	574,000,000	250,000,000	324,000,000
Estimated Interest Earnings:	11,000,000	9,623,593	1,376,407
Totals:	585,000,000	259,623,593	325,376,407

Cost Status:

Campus	Bond Funds	Bond Funds %	Other Funds	Total Budget	Total Project Funds %	Total Budget %	Actual Expenses to Date 8/31/2022	Remaining Balance
Anaheim Campus	23,607,800	4.03%	20,630,475	44,238,275	5.75%	6.01%	12,971,974	31,266,301
Cypress Campus	225,921,200	38.62%	59,969,157	285,890,357	38.82%	38.82%	129,280,151	156,610,206
Fullerton Campus	311,126,400	53.18%	70,924,956	382,051,356	51.87%	51.87%	77,820,960	304,230,397
District Expenses:								
Program Management	20,000,000	3.42%	-	20,000,000	2.72%	2.72%	7,308,157	12,691,843
Bond Issuance Cost	3,544,600	0.61%	-	3,544,600	0.48%	0.48%	1,301,760	2,242,840
Other Bond Expense	800,000	0.14%	-	800,000	0.11%	0.11%	377,452	422,548
Totals	585,000,000	100.00%	151,524,589	736,524,589	100.00%	100%	229,060,454	507,464,135





CAMPUS PROJECT ALLOCATION BUDGETS REPORT 8/31/2022



NORTH ORANGE COUNTY
COMMUNITY COLLEGE DISTRICT

	CYPRE	CYPRESS CAMPUS					
	Measure J Bond		Measure J Bond		•		
	7/31/2022		8/31/2022			8/31/2022	Balance
Project	Revised Budget	Variance	Revised Budget Other Funding	Other Funding	TOTAL BUDGET	ACTUAL EXPENSE	
Fine Arts Building Renovation	33,413,861		33,413,861	19,843,000	53,256,861	2,355,296	50,901,565
Swing Space Projects	1,034,003		1,034,003		1,034,003	•	1,034,003
Swing Space Fine Arts (Old SEM)	5,626,285		5,626,285		5,626,285	343,290	5,282,995
Swing Space Tech I/ Tech III (Old SEM)	•		•		•	•	•
Update/Improve Infrastructure	8,482,599		8,482,599		8,482,599	•	8,482,599
Update/Improve Infrastructure (IT)	5,101,587		5,101,587	3,809,444 1	8,911,031	6,947,085	1,963,946
Update/Improve Infrastructure (Under Piazza & Stairwell Restoration)	3,300,000	•	3,300,000		3,300,000	•	3,300,000
Update/Improve Infrastructure (Piazza Above SAC)	3,000,000		3,000,000		3,000,000	•	3,000,000
Library-Learning Resource Center Expansion	4,546,665	(200,000)	4,046,665	- 2	4,046,665	38,665	4,008,000
Central Plant Upgrade	7,000,000	,	7,000,000	•	7,000,000	•	7,000,000
Mass Communications & Security Systems Upgrade	1,942,855		1,942,855		1,942,855	•	1,942,855
Campus-Wide Security Systems Upgrades	1,816,170		1,816,170		1,816,170	•	1,816,170
Campus-Wide Security Systems Upgrades (Phase 1)	371,367		371,367		371,367	181,863	189,504
Pool Restoration and Upgrade	3,909,470		3,909,470		3,909,470	•	3,909,470
Tech I/Tech III CTE Complex	28,337,107		28,337,107	30,205,844	58,542,951	•	58,542,951
EV SCE Charging Stations	492,000		492,000	•	492,000		492,000
LLRC Secondary Data center - Phase II		200,000	200,000	- 2	200,000		500,000
Planning (Non Project Specific)	544,000		544,000	27,432	571,432	526,473	44,959
		•	•	•	•	•	,
	COMPLE	COMPLETED PROJECTS					
New Science, Engineering, and Mathematics Building	94,068,202	•	94,068,202	3,844,936	97,913,138	95,069,558	2,843,580
Update/Improve Infrastructure (New SEM)	2,805,131		2,805,131		2,805,131	2,805,131	1
Mass Communications & Security Systems Upgrade (New SEM)	389,367		389,367		389,367	389,367	1
Update/Improve Infrastructure (IT - New SEM)	645,883		645,883		645,883	645,883	1
New Veterans' Resource Center & Student Activities Center Expansion	13,411,167		13,411,167	89,764	13,500,931	12,145,320	1,355,610
Update/Improve Infrastructure (VRC/SAC)	1,077,912		1,077,912		1,077,912	1,077,912	1
Mass Communications & Security Systems Upgrade (VRC/SAC)	60,938		60,938		60,938	826'09	1
Update/Improve Infrastructure (IT - VRC-SAC)	181,761		181,761	1	181,761	181,761	ı
Veterans' Memorial Bridge, Plaza, and Tribute Garden	ı		1	1,365,397	1,365,397	1,365,397	ı
Pond Refurbishment	•	•	•	623,873	623,873	623,873	1
Baseball Field Improvements	1,905,141		1,905,141	159,467	2,064,609	2,064,609	1
Update/Improve Infrastructure (Central Plant Enhancements)	58,768	,	58,768		58,768	58,768	,
Swing Space - Parking Lot 5 Expansion	2,001,369	•	2,001,369	•	2,001,369	2,001,369	,
Swing Space - Gym II Renovation	124,683		124,683		124,683	124,683	•
Swing Space - Old SEM (Roofing and Doors)	76,467	•	76,467	•	76,467	76,467	1
Mass Communications & Security Systems Upgrade (Safety Film)	145,772	•	145,772	•	145,772	145,772	•
Mass Communications & Security Systems Upgrade (Door Replacement)	50,671		50,671		50,671	50,671	1
	1	ı			ı	1	ı
Subtotal- Cypress Campus	225.921.200		225.921.200	59.969.157	285.890.357	129.280.151	156.610.206
						(

General Notes:

September 2022

^{1.} PETR 2023-26 CC IT transferred Capital Outlay Budget out of CC Update/Improve Infrastructure Project into Capital Outlay District Fund.

^{2.} PETR 2023-27 CC transferred MJ Budget out of LLRC Project into LLRC Secondary Data center - Phase II to create a new project from Proposed List.





CAMPUS PROJECT ALLOCATION BUDGETS REPORT

8/31/2022

Measure J							
	ure J Bond		Measure J Bond				
2/3	7/31/2022		8/31/2022			8/31/2022	
Project Revise	Revised Budget	Variance	Revised Budget	Other Funding	TOTAL BUDGET	TOTAL BUDGET ACTUAL EXPENSE	Balance
Renovate Building 300	20,482,000	•	20,482,000	15,464,675	35,946,675	2,079,349	33,867,326
New M&O Building	6,758,944		6,758,944	8,000,000	14,758,944	766,304	13,992,640
Chapman / Newell Instructional Building	21,985,777	•	21,985,777		21,985,777	1,186,100	20,799,677
lew Performing Arts Complex - Demolish Buildings 1100 and 1300	72,615,608		72,615,608	41,194,000	113,809,608	2,833,779	110,975,829
New Welcome Center & Lot C West	37,353,872	•	37,353,872		37,353,872		37,353,872
New Horticulture/Lab School/STEM Lab	33,813,764		33,813,764		33,813,764	•	33,813,764
Demolish Building 2000	1,108,000	•	1,108,000		1,108,000	•	1,108,000
New Parking Structure	11,219,260	•	11,219,260		11,219,260	•	11,219,260
Update/Improve Infrastructure	20,062,352	•	20,062,352		20,062,352	•	20,062,352
Update/Improve Infrastructure (IT)	7,721,018	•	7,721,018	4,799,761 2	12,520,779	9,024,290	3,496,489
Landscape & Hardscape Improvements	3,840,000		3,840,000		3,840,000	•	3,840,000
Demolish Buildings 1901-04, 1956-60, 3000	1,333,000		1,333,000	•	1,333,000	•	1,333,000
Parking Lot Improvements at Building 3000	1,999,500		1,999,500		1,999,500	•	1,999,500
Demolish Buildings 2200 & 3104	1,392,209	•	1,392,209		1,392,209	•	1,392,209
Planning (Non Project Specific)	295,000		295,000	120,622	715,622	397,342	318,280
Wilshire Chiller Plant Relocation	3,100,000		3,100,000	•	3,100,000	•	3,100,000
	COMPL	COMPLETED PROJECTS	Ņ				
New Instructional Building	53,588,031		53,588,031	200,000	53,788,031	50,351,304	3,436,727
Central Plant Replacement & Expansion	10,600,000		10,600,000		10,600,000	8,985,314	1,614,686
Greenhouse Replacement	834,381	ı	834,381	1,060,339 1	1,894,720	1,387,935	506,785
Update/Improve Infrastructure (IT - New Instructional Bldg.)	278,982		278,982		278,982	278,982	•
Jpdate/Improve Infrastructure (Bldg 300-500 Sewer Line)	444,702		444,702	85,559	530,261	530,261	•
Subtotal- Fullerton Campus	311,126,400		311,126,400	70,924,956	382,051,356	77,820,960	304,230,397

General Notes:

1.ETR 2023-02 FC transferred MJ Expenses out of Greenhouse Replacement Project into Strong Workforce Development Grant Fund 17241 after JE 16 Expense transfer.

^{2.} PETR 2023-20 CC IT transferred Capital Outlay Budget out of FC Update/Improve Infrastructure Project into Capital Outlay District Fund.





CAMPUS PROJECT ALLOCATION BUDGETS REPORT

8/31/2022

		ANAHEIM CAMPUS	MPUS				
	Measure J Bond		Measure J Bond				
	7/31/2022		8/31/2022			8/31/2022	
Project	Revised Budget	Variance	Revised Budget Other Funding	Other Funding	TOTAL BUDGET ACTUAL EXPENSE	TUAL EXPENSE	Palance
Swing Space Projects / Interim Housing	2,000,000		2,000,000	115,300	2,115,300	145,252	1,970,048
Swing Space - Culinary Arts (Temp. Facility)	2,500,000	•	2,500,000		2,500,000	63,222	2,436,778
Anaheim Tower First Floor Life/Safety Renovation	2,183,000	•	2,183,000	10,397,000	12,580,000	345,812	12,234,188
Update/Improve Infrastructure	669,290	•	669,290		669,290		669,290
Update/Improve Infrastructure (IT)	1,000,000		1,000,000	4,935,452	5,935,452	5,584,802	350,650
Develop Interior and Exterior Signage	1,087,431		1,087,431	29,000	1,146,431	12,569	1,133,862
Second Floor Tenant Improvements	813,000	•	813,000		813,000		813,000
Upper Deck Enhancements	309,901	•	309,901		309,901		309,901
1st Floor Remodel Student Center and Classrooms	2,352,720		2,352,720		2,352,720		2,352,720
Pedestrian and Vehicular Traffic Flow	2,329,000		2,329,000	•	2,329,000	•	2,329,000
4th Floor Improvements	218,000		218,000	•	218,000	•	218,000
Outdoor Patio Remodel	1,382,500	•	1,382,500		1,382,500		1,382,500
Develop Drop-Off Plaza at Romneya Drive	269,000		269,000	•	269,000		269,000
Holding Account	4,100,000	ı	4,100,000		4,100,000	•	4,100,000
Planning (Non Project Specific)	406,838	ı	406,838	ı	406,838	9,475	397,363
	COM	COMPLETED PROJECTS	S				
Update/Improve Infrastructure (Secondary MDF)	97,250	•	97,250	1	97,250	97,250	•
7 th and 10 th Floors Buildout	949,134	ı	949,134	4,252,430	5,201,564	5,201,564	•
5th Floor CTE & 2nd Floor Room 215	640,736		640,736		640,736	640,736	•
Reactivate 1st Floor Warehouse Areas for Storage	•	•	•	871,293	871,293	871,293	•
Subtotal- Anaheim Campus	23,607,800	•	23,607,800	20,630,475	44,238,275	12,971,974	31,266,301

General Notes:

Page 6






DISTRICT PROJECT ALLOCATION BUDGETS REPORT

8/31/2022

			•				
		DISTRICT	T				
	Measure J Bond		Measure J Bond				
	7/31/2022		8/31/2022			8/31/2022	0000
Project	Revised Budget	Variance	Revised Budget	Other Funding TO	FAL BUDGET	Revised Budget Other Funding TOTAL BUDGET ACTUAL EXPENSE	Dalalice
Program Management Cost	20,000,000	•	20,000,000		20,000,000	7,308,157	12,691,843
Bond Issuance Costs	3,544,600	•	3,544,600		3,544,600	1,301,760	2,242,840
Other	800,000	-	800,000		800,000	377,452	422,548
Subtotal- District	24,344,600	-	24,344,600	-	24,344,600	8,987,369	8,987,369 15,357,231
TOTAL: Measure J Bond and Other Funding	585,000,000	-	585,000,000	585,000,000 151,524,589	736,524,589	229,060,454 507,464,135	507,464,135

NOTES:

Program Manager Fees are based on 3% of Total Project Cost, rounded up to the \$20 Million Bond Issuance Costs are based on five Issuances over 15 years








AERIAL VIEW — CYPRESS CAMPUS PROJECTS



Swing Space - Fine Arts (Old SEM)
[Construction]

Fine Arts Building Renovation [Bidding]





Swing Space Project—Culinary Arts
[Design—Construction Documents]
*Refer to pages 34 and 38 for more details

- ► IT Network Refresh (Throughout Campus) [Implementation]
- Campus-Wide Security Systems Upgrade [Procurement]



Electrical Vehicles (EV) SCE
Charging Stations-Lot 4
[Design—Construction Documents]



LLRC Secondary Data Center (Phase II)
[Procurement]







North Orange County Community College District Measure J And Other Funding Finance Report August 31, 2022



S
Φ
⊆
Q
$\overline{}$
~

Cypress			PEO IECTS	S.F.							
		o i de io d	- 1802	Total Disday	2010	Dispersion Proposed			000000	1040	T G
Description	Bond	State State	Local	(all sources)	Hard Cost	Soft Cost	Contingency	to Date 8/31/2022	to Date 8/31/2022	Date	Date
Fine Arts Building Renovation	33,413,861	19,843,000		53,256,861	30,356,411	16,509,627	6,390,823	2,355,296	50,901,565	8/21/20	4/24/25
Swing Space Projects	1,034,003			1,034,003	589,382	320,541	124,080		1,034,003	1/6/20	3/29/23
Swing Space Fine Arts (Old SEM)	5,626,285	,		5,626,285	3,206,982	1,744,148	675,154	343,290	5,282,995	1/6/20	1/16/23
Swing Space Tech I/ Tech III (Old SEM)	•		1	•	•	1	1	1	ı	TBD	TBD
Update/Improve Infrastructure	8,482,599	1		8,482,599	4,835,081	2,629,606	1,017,912	1	8,482,599	6/1/16	12/31/30
Update/Improve Infrastructure (IT)	5,101,587	1	3,809,444	8,911,031	1 5,079,288	2,762,420	1,069,324	6,947,085	1,963,946	12/1/14	1/5/23
Update/Improve Infrastructure (Under Piazza & Stairwell Restoration)	3,300,000	,		3,300,000	1,881,000	1,023,000	396,000	,	3,300,000	7/1/21	6/21/24
Update/Improve Infrastructure (Piazza Above SAC)	3,000,000	•		3,000,000	1,710,000	930,000	360,000	,	3,000,000	1/1/22	12/31/24
Library-Learning Resource Center Expansion	4,046,665			4,046,665	2,306,599	1,254,466	485,600	38,665	4,008,000	1/1/24	6/5/26
Central Plant Upgrade	7,000,000	•		7,000,000	3,990,000	2,170,000	840,000	•	7,000,000	1/1/24	6/24/27
Mass Communications & Security Systems Upgrade	1,942,855			1,942,855	1,107,427	602,285	233,143		1,942,855	3/27/17	1/24/30
Campus-Wide Security Systems Upgrades	1,816,170	,		1,816,170	1,035,217	563,013	217,940		1,816,170	9/13/19	12/1/23
Campus-Wide Security Systems Upgrades Phase 1	371,367			371,367	211,679	115,124	44,564	181,863	189,504	6/1/21	11/23/22
Pool Restoration and Upgrade	3,909,470	1		3,909,470	2,228,398	1,211,936	469,136	1	3,909,470	2/1/24	12/2/26
Tech I/Tech III CTE Complex	28,337,107	30,205,844		58,542,951	33,369,482	18,148,315	7,025,154	1	58,542,951	5/1/26	7/20/28
EV SCE Charging Stations	492,000	,	•	492,000	280,440	152,520	59,040	,	492,000	6/27/22	10/2/23
LLRC Secondary Data Center - Phase II	200,000	,		200,000	285,000	155,000	000'09	1	500,000	9/1/22	1/30/23
Planning (Non Project Specific)	544,000		27,432	571,432		544,000		526,473	44,959	6/1/16	12/31/30
		COM	PLETED P	COMPLETED PROJECTS							
New Science, Engineering, and Mathematics Building	94,068,202	•	3,844,936	97,913,138	81,634,384	12,854,465	2,833,423	95,069,558	2,843,580	6/29/16	11/30/21
Update/Improve Infrastructure (New SEM)	2,805,131	1		2,805,131	3,055,711	•		2,805,131	\setminus	3/27/17	11/30/21
Mass Communications & Security Systems Upgrade (New SEM)	389,367	1		389,367	389,367	•	i	389,367	\setminus	3/27/17	9/28/21
Update/Improve Infrastructure (П - New SEM)	645,883	1		645,883	645,883	'		645,883	\setminus	3/27/17	11/30/21
New Veterans' Resource Center & Student Activities Center Expansion	13,411,167	1	89,764	13,500,931	9,251,377	2,423,080	1,794,319	12,145,320	1,355,610	12/9/16	10/1/21
Update/improve Infrastructure (VRC/SAC)	1,077,912	1		1,077,912	1,144,756	•	•	1,077,912	\setminus	3/27/17	7/30/21
Mass Communications & Security Systems Upgrade (VRC/SAC)	60,938	1		866'09	86,09	•	i	866'09		3/27/17	10/1/21
Update/Improve Infrastructure (IT - VRC-SAC)	181,761	1		181,761	211,116	41,414	•	181,761	\setminus	3/27/17	7/30/21
Veterans' Memorial Bridge, Plaza, and Tribute Garden	1	,	1,365,397	1,365,397	1,284,609	79,820	236,371	1,365,397	\setminus	12/9/16	7/19/21
Pond Refurbishment	1	1	623,873	623,873	629,305	12,845	65,487	623,873	\setminus	12/9/16	7/19/21
Baseball Field Improvements	1,905,141	1	159,467	2,064,609	1,828,961	275,020		2,064,609	\setminus	1/1/16	10/12/21
Update/Improve Infrastructure (Central Plant Enhancements)	58,768	,		58,768	58,768			58,768		11/4/19	11/6/20
Swing Space - Parking Lot 5 Expansion	2,001,369	,		2,001,369	1,699,886	265,513	•	2,001,369	\setminus	6/1/16	9/30/19
Swing Space - Gym II Renovation	124,683	,		124,683	153,397	•	•	124,683	\setminus	6/1/16	9/30/19
Swing Space - Old SEM (Roofing)	76,467	1		76,467	47,747	•	•	76,467	\setminus	6/1/16	9/30/19
Mass Communications & Security Systems Upgrade (Safety Film)	145,772	-	•	145,772	145,772	-	-	145,772		4/24/18	9/19/18
Mass Communications & Security Systems Upgrade (Door Replacement)	50,671	-		50,671	50,898	-	-	50,671		4/24/18	1/2/19
Cypress Campus Total:	225,921,200	50,048,844	9,920,313	285,890,357	194,795,261	66,788,157	24,397,471	129,280,151	156,610,206		

General Notes:

FINE ARTS BUILDING RENOVATION DSA REVIEW

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Architect DLR Group

Construction Sundt Construction, Inc.

Manager

Project Square 66,765 GSF

Footage

DSA Application A# 04-120539



Project Overview

The project involves the renovation of the existing 36,804 ASF in the Fine Arts Building #2. Currently, related instructional programs are dispersed throughout the Campus. Renovations will encompass functional and adequate recording arts, rehearsal and performance spaces for music instruction, spaces for student study near departmental faculty and other resources, and the reuse of existing vacant spaces currently not configured for instruction. Noise intrusion between spaces will be mitigated to minimize disruptions to instruction and music practice, and new instructional technology will be installed to support current instructional methodologies and pedagogies. The scope also replaces the existing mechanical, electrical, and plumbing systems and allocates sufficient square footages for code compliant bathrooms. Allocation of funds by the Department of Finance was obtained to address seismic upgrades to comply with DSA Requirements.

- Preliminary Total Project Budget\$53,256,861
- - Measure J\$33,413,861
 - State Capital Outlay Funds\$19,843,000
- Estimated Construction Start...... February 2023
- Targeted Construction Completion Spring 2025





SWING SPACE - FINE ARTS (OLD SEM) CONSTRUCTION

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Architect DLR Group

General Contractor New Dynasty

Construction Co.

Project Delivery

Method

Design-Bid-Build

DSA Application A# 04-120540



Project Overview

The existing 1972, 3-story, 100,681 square foot of the former Science Engineering and Mathematics (old SEM) building will be utilized to temporarily house the Fine Arts programs while the Fine Arts Building undergoes renovation. To accommodate the fine arts programs, minor renovations will be required including, but not limited to, demolition of casework, sinks, plumbing, flooring, and accessibility restroom upgrades. Only a portion of the gross square footage (GSF) is undergoing renovation.

- Project Budget......\$5,626,285
- Funding Source..... Measure J
- Construction Start July 2022
- Targeted Construction Completion January 2023





ELECTRICAL VEHICLES (EV) SCE CHARGING STATIONS—LOT 4 DESIGN—CONSTRUCTION DOCUMENTS

Address 9200 Valley View St.

Cypress, CA 90630

Project Phil Fleming
Manager Cypress College


Architect Southern California

Edison

Project Delivery

Method

Turn-key



Project Overview

In coordination with Southern California Edison (SCE) 60 electric vehicle charging stations will be installed at Parking Lot 4 in the vicinity of the North Orange Continuing Education (NOCE) Building.

- Project Budget\$492,000
- Funding Source...... Measure J
- Architect/Engineer of Record......SCE & Brytemove Energy
- Estimated Construction Start Winter 2022
- Targeted Construction Completion......Summer 2023





LLRC SECONDARY DATA CENTER (PHASE II) PROCUREMENT

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Equipment Provider

Sidepath Inc.

Project Delivery Method **Professional Services**

Contracting



Project Overview

The project includes purchasing and deploying virtualization hardware for the secondary Main Distribution Frame (MDF) data center installed in Phase I to ensure it is fully capable of providing network redundancy for the campus.

- Project Budget\$500,000
- Funding Source..... Measure J
- Project Square FootageN/A
- Estimated Construction Start September 2022
- Targeted Construction Completion...... December 2022





CAMPUS-WIDE SECURITY SYSTEMS UPGRADE PROCUREMENT

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Project Delivery Method **Professional Services Contracting**



Project Overview

Assessment of the Campus security system and development of security system standards. Considerations for design solutions are underway. Construction and implementation are initially estimated at \$1.7M.

•	Project Budget	. \$1,816,170
	Phase I	. \$371,367
	Remaining Phases	. \$1,444,803
•	Funding Source	. Measure J
•	Architect/Engineer of Record	. Guidepost Solutions, LLC.
•	Construction Start	. June 2021

Targeted Construction Completion December 2023





UPDATE/IMPROVE INFRASTRUCTURE

VARIOUS STAGES

Address	9200 Valley View St. Cypress, CA 90630	Total Project Budget	\$24,653,641 (Measure J)
		Total Budget Allocated	\$16,171,042 (Measure J)
Number of Projects	8	Funding Source	Measure J & Capital Outlay

General Overview

The projects will address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified.

IT Network Refresh Project Overview

IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District.

•	Total Project Budget	. \$8,911,031
	Current Implementation (Measure J)	. \$1,972,462
	 Current Implementation (Capital Outlay) 	. \$3,809,444
	Upcoming Phases (Measure J)	. \$3,129,125
•	Funding Source	. Measure J & Capital Outlay Funds
•	Project Delivery Method	. California Multiple Award Schedule (CMAS)
•	Design Implementation	. VectorUSA
•	Architect	. Shandam Consulting
•	Project Management	. District IS / PlanNet Consulting
•	Design Implementation Start	. November 2019
•	Targeted Construction Completion	. January 2023





MASS COMMUNICATION & SECURITY SYSTEMS UPGRADE

VARIOUS STAGES

Address 9200 Valley View St. Total Project Budget \$2,589,603

Cypress, CA 90630

Total Budget Allocated \$646,748

Number of Projects 4 Funding Source Measure J

General Overview

The projects will address fire alarm, mass communication, security, access control, and lockdown systems throughout the Campus. Funds are allocated to projects as needs are identified. Two projects have been completed to date related to door replacements and safety film installation.





UPDATES ON CAMPUS PROJECTS - CYPRESS COLLEGE

Fine Arts Building Renovation

• DSA delivered its approval of the submitted Construction Documents (CDs) on August 10, 2022. HLCM, DLR Group's estimator, provided the Campus Project Team with a revised cost estimate for construction based on the DSA-approved documents. A series of reconciliation meetings took place in late August and early September between HLCM and the project's construction Manager, Sundt. The Campus Project Team is preparing a submittal of documents to CCCCO for approval of funds to the construction phase by mid-September.



Fine Arts Renovation - Instrument Rehearsal Room Rendering by DLR Group

 Preparations for the release of trade contractor pre-qualification continue with the posting of the invitation to interested companies in the Orange County Register. Submittals are due on September 23.



Swing Space—Fine Arts - Demolition in Progress

Swing Space - Fine Arts (Old SEM)

- Demolition and abatement activities are nearing completion on the third and second floors of the structure. The demolition of existing electrical conduits, points of connection, and lighting are anticipated to conclude in the last week of the month. On the first floor, abatement of hazardous materials was substantially completed by the beginning of September.
- The General Contractor identified additional scopes of work not delineated in CDs. Construction field instructions have been issued to address the needs for these spaces, and costs will be covered with established project allowances. Challenges were identified in capping existing utilities and laboratory supply lines due to accessibility issues and the need for limited demolition. Solutions are under development. The





UPDATES ON CAMPUS PROJECTS - CYPRESS COLLEGE (Continued)

Design Team and Construction Manager have approved submittals for items with long lead times, like electrical panels, which have been ordered in expectation of delivery on time for installation.

• The demolition of existing electrical, plumbing, and capping of existing utilities remained underway in the last week of August on the second and third floors of the building. The deliveries of metal framing for the third-floor walls began in the first week of September.

Electric Vehicle (EV) SCE Charging Stations - Lot 4

• There are no updates during this reporting period.

LLRC Secondary Data Center (Phase II)

• The Campus Project Team and Academic Computing have started the procurement process for all equipment and associated installation services with Sidepath, Inc. Installation of components to ensure network redundancy will commence in October based on currently anticipated equipment delivery timelines.

Campus-Wide Security Systems Upgrade (Phase I)

 All components for the first phase of the project have been procured and are awaiting delivery to the site for installation. The Campus Project Team scheduled the installation of the Video Storage on September 6, followed by milestone software installation, and training the week of September 12. Staff training will follow in the subsequent weeks.

Update / Improve Infrastructure IT Network Refresh Project

Refer to page 39 of this report for the overall project and Campus-specific updates.





AERIAL VIEW — FULLERTON CAMPUS PROJECTS



Renovate Buildings 300 [Design - Schematic Design]

IT Network Refresh (Throughout Campus) [Implementation]



New Maintenance & Operations
Building
[Design - Construction Documents]






New Performing Arts Complex - Demolish Buildings 1100 and 1300 [Design - Construction Documents]



Wilshire Chiller Plant Relocation [Design - Construction Documents]



Chapman / Newell Instructional Building [Design - Construction Documents]









North Orange County Community College District Measure J And Other Funding Finance Report August 31, 2022

Fullerton

Fullerton											
			PROJECTS	CTS							
		Revenue		Total Budget	Buc	Budgeted Expenses		Expenses	Balance	Start	End
<u>Description</u>	Bond	State	Local	(all sources)	Hard Cost	Soft Cost	Contingency	to Date 8/31/2022	to Date 8/31/2022	Date	Date
Renovate Building 300	20,482,000	15,464,675		35,946,675	25,233,283	7,333,593	3,263,124	2,079,349	33,867,326	6/19/17	8/15/25
New M & O Building	6,758,944		8,000,000	14,758,944	11,505,954	2,206,444	1,046,546	766,304	13,992,640	10/19/20	10/10/24
Chapman / Newell Instructional Building	21,985,777		•	21,985,777	16,350,243	4,750,650	884,884	1,186,100	20,799,677	10/19/20	11/19/24
New Performing Arts Complex - Demolish Buildings 1100 and 1300	72,615,608	41,009,000	185,000	113,809,608	64,871,477	35,280,978	13,657,153	2,833,779	110,975,829	9/16/20	1/26/26
New Welcome Center & Lot C West	37,353,872		•	37,353,872	21,291,707	11,579,700	4,482,465	•	37,353,872	12/31/24	4/4/28
New Horticulture/Lab School/STEM Lab	33,813,764			33,813,764	19,273,845	10,482,267	4,057,652	•	33,813,764	6/3/24	6/14/28
Demolish Building 2000	1,108,000		•	1,108,000	631,560	343,480	132,960	•	1,108,000	10/2/28	7/15/30
New Parking Structure	11,219,260			11,219,260	6,394,978	3,477,971	1,346,311	•	11,219,260	1/1/24	8/4/27
Update/Improve Infrastructure	20,062,352			20,062,352	11,435,541	6,219,329	2,407,482		20,062,352	6/1/18	12/31/30
Update/Improve Infrastructure (IT)	7,721,018		4,799,761	12,520,779	7,136,844	3,881,441	1,502,493	9,024,290	3,496,489	10/1/19	1/31/23
Landscape & Hardscape Improvements	3,840,000			3,840,000	2,188,800	1,190,400	460,800		3,840,000	5/1/27	1/31/30
Demolish Buildings 1901-04, 1956-60, 3000	1,333,000			1,333,000	759,810	413,230	159,960	•	1,333,000	9/1/28	12/31/30
Parking Lot Improvements at Building 3000	1,999,500	•	•	1,999,500	1,139,715	619,845	239,940	•	1,999,500	9/1/28	8/30/30
Demolish Buildings 2200 & 3104	1,392,209			1,392,209	793,559	431,585	167,065	•	1,392,209	9/1/27	7/31/30
Planning (Non Project Specific)	295,000	•	120,622	715,622	'	295,000	•	397,342	318,280	6/1/16	12/31/30
Wilshire Chiller Plant Relocation	3,100,000	•	•	3,100,000	1,767,000	961,000	372,000	•	3,100,000	4/1/22	8/11/23
		8	MPLETED	COMPLETED PROJECTS				•			
New Instructional Building	53,588,031		200,000	53,788,031	41,322,199	10,338,468	1,927,364	50,351,304	3,436,727	6/29/17	7/27/22
Central Plant Replacement & Expansion	10,600,000		,	10,600,000	8,110,723	1,538,895	950,382	8,985,314	1,614,686	6/29/17	12/27/21
Greenhouse Replacement	834,381		1,060,339	1,894,720	1,293,000	359,105	•	1,387,935	506,785	9/26/19	8/20/21
Update/Improve Infrastructure (IT - New Instructional Bldg.)	278,982			278,982	278,982		•	278,982	\setminus	6/29/17	9/17/21
Update/Improve Infrastructure (Bldg 300-500 Sewer Line)	444,702	•	85,559	530,261	415,489	114,772	•	530,261		5/1/18	10/6/20
Fullerton Campus Total:	311,126,400	56,473,675	14,451,281	382,051,356	242,194,709	102,118,154	37,058,581	77,820,960	304,230,397		

General Notes:

RENOVATE BUILDING 300 DESIGN - SCHEMATIC DESIGN

Address 321 E. Chapman Ave.

Fullerton, CA 92832

Project Oscar Saghieh
Manager Fullerton College
Architect Westberg White

General Contractor TBD

Project Delivery

Design-Bid-Build

Method

DSA Application A# 04-121321, 04-118314



Project Overview

Total renovation of Building 300, including seismic enhancements and historic consideration of Building 300. The renovated building will contain general classrooms, dean and faculty offices, and shared laboratories.

- Total Project Budget (Est.)\$35,946,675
- Funding SourceMeasure J & State Capital Outlay
 - Measure J\$20,482,000
 - State Capital Outlay Fund\$15,464,675
- Project Gross Square Footage......22,705 GSF
- Estimated Construction Start......October 2023
- Targeted Construction CompletionFall 2024





NEW MAINTENANCE & OPERATIONS BUILDING DESIGN - CONSTRUCTION DOCUMENTS

Address 321 E. Chapman Ave. Fullerton, CA 92832

Project Oscar Saghieh Manager Fullerton College

Design-Builder BN Builders, Inc. &

Roesling Nakamura Terada Architects, Inc.

Project Delivery Progressive Design-

Method Build

Project Gross 14,723 GSF

Square Footage

DSA Application A# TBD



Project Overview

The New Maintenance and Operations (M&O) Building will centralize all services into a single building located on the Main Campus. The building will include trade-specific workshops for maintenance, grounds, facilities, and custodial personnel while improving response time and efficiencies by locating the building on the Main Campus adjacent to the central plant.

- Total Project Budget (Est.)\$14,758,944
- - Measure J\$6,758,944
 - Local Funds.....\$8,000,000
- Estimated Construction Start.....July 2023
- Targeted Construction CompletionFall 2024





CHAPMAN / NEWELL INSTRUCTIONAL BUILDING DESIGN - CONSTRUCTION DOCUMENTS

Address 321 E. Chapman Ave. Fullerton, CA 92832

Project Oscar Saghieh
Manager Fullerton College

Design-Builder BN Builders, Inc. &

Roesling Nakamura Terada Architects, Inc.

Project Delivery Progressive Design-

Method Build

Project Gross 23,192 GSF

Square Footage

DSA Application A# TBD



Project Overview

The building at the intersections of Chapman Avenue and Newell Street will house the Campus Veterans' Resource Center, Student Wellness Center (both medical and behavioral health), the Campus Food Bank, Umoja Community Program, Extended Opportunity Programs and Services (EOPS), CalWORKS, Cooperative Agencies Resources for Education (CARE)/Foster Youth Success Initiative (FYSI), a Multi-Cultural Center, and 2 instructional classrooms. In addition, there will be support functions including shared community storage, a department-wide copy and breakroom as well as a lactation room.

- Total Project Budget (Est.)\$21,985,777
- Funding SourceMeasure J & Local Funds
 - Measure J\$21,985,777
- Estimated Construction Start.....July 2023
- Targeted Construction CompletionFall 2024





NEW PERFORMING ARTS COMPLEX - DEMOLISH BUILDINGS 1100 AND 1300

DESIGN - CONSTRUCTION DOCUMENTS

Address 321 E. Chapman Ave. Fullerton, CA 92832

and the second section

Project Oscar Saghieh Manager Fullerton College

Architect Pfeiffer Partners

Architects, Inc.

Design-Bid-Build

Project Delivery

Method



Project Overview

This project addresses the demand for enrollments in the performing arts programs by constructing a new complex bringing music, drama, theater arts, and communication programs together into a single facility. The new building replaces outdated facilities with electrical deficiencies and outmoded configurations. The new structure will take advantage of the potential use of commonly required spaces to improve overall utilization and flexible spaces that help programs in meeting higher demands anticipated in the near future. As this project is integral to the Campus master plan and changes in scope can jeopardize the availability of matching State funds for the project, assessments are underway for the increase of Measure J funding. Transfers of funds will be completed from lower-priority projects at the Campus. Refer to Updates on Campus Project pages ahead for more details.

- Total Project Budget (Est.)\$113,809,608
- Expected Total Project Budget Increase to\$119,336,120
- Funding SourceMeasure J & State Capital Outlay

 - State Capital Outlay Funds\$41,009,000
 - Local Funds\$185,000
- Project Gross Square Footage......66,765 GSF
- Estimated Construction Start......September 2023
- Targeted Construction Completion......Fall 2025





WILSHIRE CHILLER PLANT RELOCATION DESIGN—SCHEMATIC DESIGN

Address 321 E. Chapman Ave.

Fullerton, CA 92832

Project Manager Oscar Saghieh

Fullerton College

Architect of Record Pfeiffer Partners

Architects, Inc.

General Contractor TBD

Project Delivery Design-Bid-Build

DSA Application A# TBD



Project Overview

Due to its location in the footprint of the future Performing Arts Complex, the demolition and relocation of the existing Chiller Plant and service yard are necessary as a first phase of the project. The current facilities deliver temperature control to the buildings in the vicinity, such as the Wilshire Center. The new facility will provide the same service to the current buildings in addition to the new Performing Arts Complex. The relocation of the infrastructure will be carried in coordination with the local utility, Southern California Edison (SCE).

- Total Project Budget (Est.)\$3,100,000
- Funding SourceMeasure J
- Estimated Construction Start......March 2023
- Targeted Construction CompletionSeptember 2023





UPDATE/IMPROVE INFRASTRUCTURE

VARIOUS STAGES

Address	321 E. Chapman Ave. Fullerton, CA 92832	Total Project Budget	\$28,507,054 (Measure J)
		Total Budget Allocated	\$8,444,702 (Measure J)
Number of Projects	3	Funding Source	Measure J & Capital Outlay

General Overview

The projects will address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified.

IT Network Refresh Project Overview

IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades, and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District.

•	Total Project Budget	. \$12,520,779
	Current Implementation (Measure J)	. \$3,132,039
	 Current Implementation (Capital Outlay) 	. \$4,799,761
	Upcoming Phases (Measure J)	. \$4,588,979
•	Funding Source	. Measure J & Capital Outlay Funds
•	Project Delivery Method	. California Multiple Award Schedule (CMAS)
•	Design Implementation	. VectorUSA
•	Architect	. Shandam Consulting
•	Project Management	. District IS / PlanNet Consulting
•	Design Implementation Start	. November 2019
•	Targeted Construction Completion	. January 2023





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE

Renovate Building 300

• A meeting was held with Fullerton Heritage on August 3 to review the recent seismic scope revisions under design for the project. This opportunity was also used to introduce the new architectural team to the work group and reiterate the project team's commitment to continue work in preserving the historic fabric of the building. In the upcoming weeks, the Campus Project Team will be conducting a meeting with CCCCO for a preparatory submittal for the upcoming first installment of design documents, or preliminary plans, to the entity for review and further authorization of funding. This step intends to expedite the review and approval process to ensure the project keeps its sight milestone calendar leading to construction start in November 2023.

New Maintenance & Operations Building and Chapman / Newell Instructional Building

 There are no updates during this reporting period.

New Performing Arts Complex

• The Design Team released a milestone schedule highlighting meetings and key decisions to finalize the CDs for DSA submittal. Sessions will be held with the Campus Project Team and College Faculty to finalize the scene shop layout, light fixture selection, location, plus requirements for



New M&O - Exterior Rendering

teaching surfaces such as whiteboards and tack boards. Reviews will also be conducted with Campus Facilities to finalize the layout for site irrigation. In this period, the teams will also review the furniture, fixtures, and equipment (FF&E) requirements and budget.

- Pfeiffer provided additional details and revisions to the entry portal between the New Performing Arts Complex and the Wilshire Auditorium. The team has also clarified that no new construction touches the Wilshire Auditorium except for hardscape and landscape activities in a space called Wilshire Court. The details are under review by KSM Architects for the historic review of the design at the CDs phase.
- Pfeiffer provided the Campus Project Team with the 50% CDs reconciled estimate for the New Performing Arts Complex. Unfortunately, as we have seen across the country in the last eight months, escalation has been unprecedented in many areas including: steel, concrete, HVAC, and AV/Theater Equipment. The Campus





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)

Project Team will be reviewing the current budget overages, evaluating potential value engineering opportunities, and the anticipated escalation percentages given the current market conditions.

- DSA reviewed and concurred with the Design Team's plan of accommodating an equitable technical lighting space at the control room level, which has been located at an accessible level in lieu of the installation of lifts to the catwalk levels. The revised scope will be incorporated into the final CDs for the project.
- Furniture Fixtures and Equipment (FF&E) consultant Dovetail has conducted evaluations for requirements on music performance



Site of the Future New Performing Arts Complex

- production and audio-visual equipment. Coordination is underway with the Design Team for the finalization of all requirements for the spaces anticipated for musical performances such as the Main Theatre, Black Box Theatre, Recital Hall, Band Room, and Choral Lecture Hall among others throughout the building.
- The Campus Project Team started participation in the California Energy Design Assistance (CEDA) program, which provides a complimentary and comprehensive analysis of different energy efficiency options and lays out potential energy savings and incentives tailored to the project. The drawings and specifications completed to date have been provided to the State specialist team led by Willdan, a national leader in energy efficiency and renewable energy solutions.

Wilshire Plant Relocation

- The Design Team is nearing completion of the project's CDs submittal. Pfeiffer will be providing the 50% installment for review by the Campus Project Team on submittal by September 2.
- Pfeiffer provided the Campus Project Team with the 50% CDs reconciled estimate for the updated Wilshire
 Chiller Plant Relocation. Unfortunately, as we have seen across the country in the last eight months, escalation
 has been unprecedented in many areas including: steel, concrete, and other essential construction materials.
 The Campus Project Team will be reviewing the current budget overages, evaluating potential value
 engineering opportunities, and the anticipated escalation percentages given the current market conditions.





UPDATES ON CAMPUS PROJECTS - FULLERTON COLLEGE (Continued)


Update / Improve Infrastructure

- **IT Network Refresh Project**
- Refer to page 39 of this report for the overall project and Campus-specific updates.





AERIAL VIEW — ANAHEIM CAMPUS PROJECTS



Anaheim Campus Tower First Floor Life/Safety Renovation [Design - Construction Documents]

Swing Space Projects / Interim Housing [DSA Review]

- ▶ Develop Interior and Exterior Signage [DSA Review]
- ► IT Network Refresh (Throughout Campus) [Implementation]







North Orange County Community College District Measure J And Other Funding Finance Report August 31, 2022

Anaheim

				PROJECTS							
		Revenue		Total Budget	png	Budgeted Expenses		Expenses	Balance	Start	End
<u>Description</u>	Bond	State	Local	(all sources)	Hard Cost	Soft Cost	Contingency	to Date 8/31/2022	to Date87/31/20	Date	<u>Date</u>
Swing Space Projects/ Interim Housing	2,000,000	•	115,300	2,115,300	1,205,721	655,743	253,836	145,252	1,970,048	5/14/21	1/1/24
Swing Space -Culinary Arts (Temp. Facility)	2,500,000	ı	1	2,500,000	1,425,000	775,000	300,000	63,222	2,436,778	12/11/21	12/14/23
Anaheim Tower First Floor Life/Safety Renovation	2,183,000	10,397,000	1	12,580,000	7,170,600	3,899,800	1,509,600	345,812	12,234,188	7/1/21	11/28/25
Update/Improve Infrastructure	669,290	1	1	669,290	381,495	207,480	80,315	-	669,290	5/15/18	12/31/26
Update/Improve Infrastructure (IT)	1,000,000		4,935,452	5,935,452	3,383,208	1,839,990	712,254	5,584,802	350,650	10/1/19	1/13/23
Develop Interior and Exterior Signage	1,087,431		29,000	1,146,431	653,466	355,394	137,572	12,569	1,133,862	4/1/21	3/16/23
Second Floor Tenant Improvements	813,000			813,000	463,410	252,030	97,560	-	813,000	3/1/23	11/13/25
Upper Deck Enhancements	309,901		1	309,901	176,644	690'96	37,188	-	309,901	3/23/23	6/3/26
1st. Floor Remodel Student Center & Classrooms	2,352,720	•	•	2,352,720	1,341,050	729,343	282,326	•	2,352,720	12/29/23	4/16/26
Pedestrian and Vehicular Traffic Flow	2,329,000			2,329,000	1,327,530	721,990	279,480	•	2,329,000	9/1/26	6/21/27
4th. Floor Improvements	218,000	•	•	218,000	124,260	67,580	26,160	•	218,000	4/1/24	12/5/25
Outdoor Patio Remodel	1,382,500		•	1,382,500	788,025	428,575	165,900		1,382,500	2/1/23	12/4/23
Develop Drop-Off Plaza at Romneya Drive	269,000			269,000	324,330	176,390	68,280	•	269,000	7/1/27	9/6/28
Holding Account	4,100,000		•	4,100,000	•		6,600,000		4,100,000	8/1/19	12/31/30
Planning (Non Project Specific)	406,838	•	•	406,838	•	396,208	•	9,475	397,363	6/1/16	12/31/30
			COMPL	COMPLETED PROJECTS	S	•	+				
Update/Improve Infrastructure (Secondary MDF)	97,250	•	i	97,250	97,250	1	1	97,250	\setminus	6/17/20	8/20/21
7 th and 10 th Floors Buildout	949,134	•	4,252,430	5,201,564	3,379,276	1,789,125	1	5,201,564		3/1/16	12/31/19
5 th Floor CTE & 2 nd Floor Room 215	640,736	1	ı	640,736	414,956	225,780	•	640,736	\setminus	6/1/17	7/1/19
Reactivate 1st Floor Warehouse Areas for Storage	1	ı	871,293	871,293	317,302	471,281	•	871,293		6/1/16	4/11/17
Anaheim Campus Total:	23,607,800	10,397,000	10,233,475	44,238,275	22,973,523	13,087,779	10,550,471	12,971,974	31,266,301		

District & Other Expense

Program Management Cost	20,000,000	1	1	20,000,000	1	1	1	7,308,157	•	11/1/15	12/31/30
Bond Issuance Costs	3,544,600	1	1	3,544,600	1	1	1	1,301,760	•	6/1/16	12/31/27
Other Bond Expenses	800,000	ī	1	800,000	1	1	1	377,452	'	11/1/15	12/31/30
Total District	24,344,600			24,344,600		٠		8,987,369	ı		

General Notes:

Page 32

September 2022

SWING SPACE PROJECTS / INTERIM HOUSING

DSA REVIEW

Address 1830 W. Romneya Dr.

Anaheim, CA 92801

Project Richard Williams
Manager District Director


Facilities, Planning, and

Construction

Architect SVA Architects, Inc.

Project Delivery Design-Bid-Build

Method



Project Overview

As a result of the upcoming project to complete extensive repairs due to water intrusion at the upper deck parking lot part, there is a need to temporarily relocate classrooms and facilities located on the 1st and 2nd floors of the Anaheim-NOCE Campus before the start of construction activities. These new temporary modular buildings will allow for NOCE's instruction activities to continue during the repairs to the existing structure. Included are the design, assembly, construction, rent, and dismantling of 12 modular classrooms and associated facilities.

- Current Total Project Budget\$2,115,300
- Estimated Total Project Budget\$3,654,510
- Funding SourceMeasure J + Local
 - Measure J\$2,000,000
 - Local\$115,300
- Project Gross Square Footage.....TBD
- Estimated Construction Start......December 2022
- Targeted Construction CompletionJune 2023
- Temporary Structures Anticipated DismantlementFall 2025





SWING SPACE PROJECTS / CULINARY ARTS

DESIGN-CONSTRUCTION DOCUMENTS

Address 9200 Valley View St.

Cypress, CA 90630

Project Allison Coburn
Manager Cypress College

Architect HPI Architecture

Project Delivery Design-Bid-Build

Method



Project Overview

As a result of the upcoming project to complete extensive repairs due to water intrusion at the upper deck parking lot part, there is a need to temporarily relocate classrooms and facilities located on the 1st floor of the Anaheim-NOCE Campus before the start of construction activities. A temporary modular building will allow for Cypress College's Culinary Arts Department instruction activities to continue during the repairs to the existing structure.

- Total Project Budget\$2,500,000
- Funding SourceMeasure J
- Project Gross Square Footage......To Be Determined
- Estimated Construction Start.....February 2023
- Targeted Construction CompletionJuly 2023
- Temporary Structures Anticipated DismantlementTo Be Determined





DEVELOP INTERIOR AND EXTERIOR SIGNAGE DSA REVIEW

Address 1830 W. Romneya Dr.

Project Richard Williams
Manager District Director

Facilities, Planning, and

Architect Westberg White

Project Delivery

Method

Design-Bid-Build

DSA Application A# 04-121174, 04-121175



Project Overview

Furnish and install new informational and wayfinding signage at indoor and outdoor spaces throughout the Anaheim Campus based on a uniform design standard under development by Westberg White Architecture.

- Total Project Budget\$1,146,431
- Funding SourceMeasure J & Local
 - Measure J\$1,087,431
 - Local\$59,000
- Project Gross Square Footage.....N/A
- Estimated Construction Start.....October 2022
- Targeted Construction CompletionMarch 2023





ANAHEIM CAMPUS TOWER FIRST FLOOR LIFE/SAFETY RENOVATION DESIGN - CONSTRUCTION DOCUMENTS

Address 1830 W. Romneya Dr.
Anaheim, CA 92801

Project Richard Williams
Manager District Director
Facilities, Planning, and
Construction

Architect SVA Architects, Inc.

Project Delivery Design-Bid-Build
Method



Project Overview

Based on a recent study on water intrusion completed in late 2018 by R2A Architecture in collaboration with KPFF, Rodriguez Engineering, Inc. and Allana Buick & Bers, Inc. several extensive repairs are needed to mitigate and limit the points of water intrusion through the upper deck parking lot surrounding the Anaheim tower.

•	Total Project Budget	\$12,580,000
•	Funding Source	Measure J & State
	Measure J	\$2,183,000
	• State	\$10,397,000
•	Project Gross Square Footage	61,952 ASF
•	Estimated Construction Start	May 2024
•	Targeted Construction Completion	Spring 2025





UPDATE/IMPROVE INFRASTRUCTURE

IMPLEMENTATION

Address 1830 W. Romneya Dr. Total Project Budget \$1,766,540 (Measure J)

Anaheim, CA 92801

Total Budget Allocated \$1,097,250 (Measure J)

Number of Projects 2 Funding Source Measure J

& Capital Outlay

General Overview

The projects will address infrastructure improvements or upgrades throughout the Campus. Funds are allocated to projects as needs are identified.

IT Network Refresh Project Overview

IMPLEMENTATION

Assessment of Campus data network infrastructure to identify necessary upgrades, and changes that will enable supporting future Campus needs; specifically addressing wired, wireless, voice, and video networks. Design of a new network will account for the District's needs specific to logical infrastructure for the next 10 years. Physical infrastructure will also account for the District's needs for the next 20 years. The scope includes replacing network core switches, providing a more responsive support structure, preparing for cloud computing, and adaptation of voice over IP systems across the District.

•	Total Project Rudget	\$5.935.452
•	TOTAL PLOIECT DUOSEL	

- Current Implementation (Measure J) \$754,209
- Current Implementation (Capital Outlay)........... \$4,935,452
- Upcoming Phases (Measure J)\$245,791
- Funding Source...... Measure J & Capital Outlay Funds
- Design Implementation...... VectorUSA
- Project Management District IS / PlanNet Consulting
- Design Implementation Start...... November 2019
- Targeted Construction Completion January 2023





<u>UPDATES ON CAMPUS PROJECTS—ANAHEIM CAMPUS</u>

Swing Space / Interim Housing

- The Design Team received an update from the City of Anaheim Fire Department, whose plan check review
 concluded by the end the second week of September. The backlog of drawings to review and low staffing
 capacity resulted in delays in providing a final approval. Any comments from the City department will be
 incorporated into the revised drawings for
 - resubmittal to DSA for its final approval.
- The Campus Project Team and Building User Groups will be carrying conversations on aligning the project scope of work with the projected classroom and office space requirements for the upcoming two academic years. The anticipated revisions to the extent of construction will assist in bridging the gap between the current project budget and the received combined cost estimates.

Swing Space Projects / Culinary Arts

 Meetings with the Building User Group were conducted in August to review the current design.
 Budget reconciliation is in progress between the established budget and the anticipated costs for



Develop Interior and Exterior Signage—Exterior Rendering

construction with the current scope of work. The Campus Project Team and Design Team will be exploring value engineering opportunities for implementation in the upcoming weeks.

Develop Interior and Exterior Signage

• There are no updates during this reporting period.

Anaheim Campus Tower First Floor Life/Safety Renovation

- The Campus Project Team is conducting a milestone schedule review to adjust anticipated dates for bidding and construction start, in light of the delay in the approval of preliminary plan drawings and funding from CCCCO and the State's Department of Finance. A new schedule was released upon the receipt of the approvals in mid-August 2022.
- CCCCO informed the District of internal delays in the authorization of funds for the remainder of the design. Approval is anticipated in mid to late September 2022. In the meanwhile, additional details on soft cost for the project estimate were provided to supplement all submitted information to the State organization.





UPDATES ON DISTRICT-WIDE PROJECTS

Update / Improve Infrastructure IT Network Refresh Project District-wide

- VectorUSA has encountered setbacks in scheduling the roll-out of the Voice-over Internet Protocol (VoIP) phones at the remaining sites. In collaboration with Campus Facilities and Academic Computing, VectorUSA is developing solutions to these challenges and is moving forward with WIFI Installation as well as the development of use cases for each role for internet access.
- District IS is refining a list of items for supplemental small projects that are needed and not in the scope of the current project to be addressed in the upcoming year by teams at each Campus.
- As of August 2022, the overall project has reached 86 percent completion, despite challenges with the back ordering of equipment such as wall cabinets, network switches, wireless access points, and mounts, as well as copper patch cords to enable device connectivity. All items are expected to ship to the site between September to December 2022.
- In this reporting period, VectorUSA was able to complete the User Case Scenarios at all three campuses with additional coding work, and the implementation of new cores switchover at all three campuses. Preparations for the scheduling of the independent third-party verification by Shandam is underway for the bond portion of the project.

Fullerton and Anaheim Campuses

 VectorUSA has encountered setbacks in resource availability due to COVID-19, impacting the scheduling of the roll-out of VoIP at Fullerton and Anaheim Campuses. This, in addition to backordered items and supply chain disruptions, is causing delays in the implementation of this portion of the project. Mitigation measures have been taken on a recovery schedule for the implementation of the remainder of the scope of work.





- Key Milestones and Decisions to the Board of Trustees
- -30-Day Look Ahead









Key Milestones and Decisions to the Board of Trustees

ITEM	ESTIMATED PRESENTATION TO THE BOARD
There are no updates during this reporting period.	-





30 - DAY LOOK AHEAD SCHEDULE

Cypress - Swing Space Project / Fine Arts - Project has started the construction phase. Demolition activities in progressing on the third-floor classrooms. Cypress - Campus wide security systems upgrades - Procurement / Installation is now in construction of council progress. Campus wide security systems upgrades - Procurement / Installation is now in construction document anticipate to finish September 5th, and will progress Campus proceed to DSA review on September 6th. Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building - Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton - Renovate Building 300 - Project thas started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton - Renovate Building 300 - Project still in DSA review, waiting for City of Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim - Noce, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is Anaheim-NOCE, District, HPI Architecture In Progress Anaheim - Swing Space / Culinary Arts—100% Construction Documents is Anaheim-NOCE, District, HPI Architecture In Progress Anaheim - Swing Space / Culinary	ACTIVITIES	RESPONSIBILITY	STATUS
Cypress - Swing Space Project / Fine Arts - Project has started the construction phase. Demolition activities in progressing on the third-floor classrooms. Cypress PM, MAAS, Sundt, DLR Group In Progress Power Progress PM, VectorUSA Progress PM, VectorUSA In Progress Pwork in Progress Pwork Pwower Progress Pwork Pwower Progress Pwork Pwower Progress Pwork Pwower Pwork	Cypress - Fine Arts Renovation—Project has started the Bidding phase.	Cypress PM, MAAS,	
Cypress - Campus wide security systems upgrades - Procurement / Installation is now in construction Cypress - Campus wide security systems upgrades - Procurement / Installation is Cypress PM, VectorUSA In Progress Cypress - Electrical Vehicles (EV) SCE Charging Stations—lot 4—Project has started the construction document anticipate to finish September 5th, and will proceed to DSA review on September 6th. Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Develop Interior and Exterior Signage—Construction Documents are Submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to Ginsh early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VolP Migration at Cypress District, VectorUSA, Anaheim PM & Facilities In Progress District - IT Network Refresh - Network, Wireless Migration for all three		Sundt, DLR Group	In Progress
Cypress - Campus wide security systems upgrades - Procurement / Installation is now in construction Cypress - Electrical Vehicles (EV) SCE Charging Stations—lot 4—Project has started the construction document anticipate to finish September 5th, and will proceed to DSA review on September 6th. Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VolP Migration at Cypress District, Vector USA, Anaheim PM & Facilities In Progress District - IT Network Refresh - Network, Wireless Migration for all three District, Vector USA, District Vector USA, D	Cypress - Swing Space Project / Fine Arts - Project has started the construction	Cypress PM, MAAS,	
Cypress - Electrical Vehicles (EV) SCE Charging Stations—lot 4—Project has started the construction document anticipate to finish September 5th, and will progress PM, SCE, Cypress Campus Facilities Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, Bas started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VolP Migration at Cypress District, Vector USA, District, Vector USA, District - IT Network Refresh - Network, Wireless Migration for all three District, Vector USA, District, Vector USA, District, Vector USA, District, Vector USA, District - IT Network Refresh - Network, Wireless Migration for all three District - IT Network Refresh - Network, Wireless Migration for all three	phase. Demolition activities in progressing on the third-floor classrooms.	Sundt, DLR Group	In Progress
started the construction document anticipate to finish September 5th, and will progress Facilities Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton - Renovate Building 300 - Project still in DSA review, waiting for City of Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, VectorUSA, Anaheim PM & Facilities In Progress District - IT Network Refresh - Network, Wireless Migration for all three	Cypress - Campus wide security systems upgrades - Procurement / Installation is now in construction	Cypress PM, VectorUSA	In Progress
Facilities Facilities Facilities Facilities Facilities Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, VectorUSA, Anaheim PM & Facilities In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	Cypress - Electrical Vehicles (EV) SCE Charging Stations—lot 4—Project has	Cypress PM, SCE,	
Fullerton - New Performing Arts Complex - Project has started Construction Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building — Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Glumac Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Glumac Fullerton PM, District, Glumac In Progress Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Develop Interior and Exterior Signage—Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. In Progress District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, Vector USA, Anaheim PM & Facilities In Progress District, Vector USA, Anaheim PM & Facilities In Progress	started the construction document anticipate to finish September 5th, and will	Cypress Campus	In Progress
Documents phase 100% Construction Document. Anticipate DSA review in November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Glumac Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Glumac Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, Vector USA, Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three District, Vector USA, Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three	proceed to DSA review on September 6th.	Facilities	
November 2022. Fullerton - M & O Building— Project has started Construction Document phase. Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District - IT Network Refresh - Network, Wireless Migration for all three District, Vector USA, In Progress District - IT Network Refresh - Network, Wireless Migration for all three	Fullerton - New Performing Arts Complex - Project has started Construction	Fullerton PM, Pfeiffer,	
Anticipate DSA submittal early November Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anaheim-NOCE, District, anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless Migration for all three In Progress	Documents phase 100% Construction Document. Anticipate DSA review in November 2022.	District	In Progress
Fullerton - Chapman / Newell Instructional Building - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Anticipate DSA submittal early November. Fullerton PM, District, Glumac Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anaheim-NOCE, District, anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VolP Migration for all three District, VectoruSA, In Progress In Progress District, VectoruSA, Anaheim PM & Facilities District, VectoruSA, In Progress District, VectoruSA, In Progress District, VectoruSA, Anaheim PM & Facilities District, VectoruSA, In Progress	Fullerton - M & O Building— Project has started Construction Document phase.	Fullerton PM, District,	
Construction Document phase. Anticipate DSA submittal early November. Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District - IT Network Refresh - Network, Wireless Migration for all three In Progress In Progress In Progress In Progress District, VectorUSA, Anaheim PM & Facilities In Progress In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	Anticipate DSA submittal early November	Glumac	In Progress
Fullerton - Renovate Building 300 - Project has started Construction Document phase. Evaluation and Design Criteria Report (EDCR) under development. Fullerton PM, District, Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is Anaheim-NOCE, District, anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, VectorUSA, Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress District, VectorUSA, In Progress District, VectorUSA, In Progress District, VectorUSA, In Progress	Fullerton - Chapman / Newell Instructional Building - Project has started	Fullerton PM, District,	
phase. Evaluation and Design Criteria Report (EDCR) under development. Rodriguez Engineering, CRB Architect Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, VectorUSA, Anaheim PM & Facilities In Progress In Progress Anaheim-NOCE, District, HPI Architecture In Progress District, VectorUSA, Anaheim PM & Facilities In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	Construction Document phase. Anticipate DSA submittal early November.	Glumac	In Progress
Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress In Progress In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	Fullerton - Renovate Building 300 - Project has started Construction Document	Fullerton PM, District,	
Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, MAAS, SVA Architects Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Campus, Anaheim Campus, Fullerton Campus, and AEBG Anaheim - Swing Space / District, VectorUSA, Anaheim PM & Facilities In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	phase. Evaluation and Design Criteria Report (EDCR) under development.	Rodriguez Engineering,	In Progress
City of Anaheim Fire Department to review Fire Water Line scope. Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District - IT Network Refresh - Network, Wireless Migration for all three In Progress In Progress Anaheim-NOCE, District, HPI Architecture In Progress In Progress In Progress In Progress District, VectorUSA, Anaheim PM & Facilities In Progress		CRB Architect	
Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project Anaheim-NOCE, District, has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress In Progress District, VectorUSA, Anaheim PM & Facilities In Progress	Anaheim - Swing Space / Interim Housing - Project still in DSA review, waiting for	Anaheim-NOCE, District,	
has started the construction document phase. Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA,	City of Anaheim Fire Department to review Fire Water Line scope.	MAAS, SVA Architects	In Progress
Anaheim - Develop Interior and Exterior Signage—Construction Documents are submitted to DSA for review. Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress	Anaheim - Anaheim Campus Tower First Floor Life/Safety Renovation—Project	Anaheim-NOCE, District,	
Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Anaheim Campus, Fullerton Campus, and AEBG District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA,	has started the construction document phase.	MAAS, SVA Architects	In Progress
Anaheim - Swing Space / Culinary Arts—100% Construction Documents is anticipated to finish early September, and will proceed with DSA review in mid October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress District, VectorUSA, Anaheim Campus, Fullerton Campus, and AEBG District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress	Anaheim - Develop Interior and Exterior Signage—Construction Documents are	Anaheim-NOCE, District	
Anaheim Campus, Anaheim Campus, Fullerton Campus, and AEBG District - IT Network Refresh - Network, Wireless & VolP Migration at Cypress Anaheim PM & Facilities District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, Anaheim PM & Facilities	submitted to DSA for review.		In Progress
October. District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Campus, Anaheim Campus, Fullerton Campus, and AEBG District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress	Anaheim - Swing Space / Culinary Arts—100% Construction Documents is	Anaheim-NOCE, District,	
District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress Campus, Anaheim Campus, Fullerton Campus, and AEBG District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA, In Progress	anticipated to finish early September, and will proceed with DSA review in mid	HPI Architecture	In Progress
Campus, Anaheim Campus, Fullerton Campus, and AEBG Anaheim PM & Facilities In Progress District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA,	October.		_
District - IT Network Refresh - Network, Wireless Migration for all three District, VectorUSA,	District - IT Network Refresh - Network, Wireless & VoIP Migration at Cypress	District, VectorUSA,	
In December	Campus, Anaheim Campus, Fullerton Campus, and AEBG	Anaheim PM & Facilities	In Progress
campuses Fullerton PM & Facilities In Progress	District - IT Network Refresh - Network, Wireless Migration for all three	District, VectorUSA,	
1 diction in a definites	campuses.	Fullerton PM & Facilities	In Progress





90 - DAY LOOK AHEAD



NORTH ORANGE COUNTY COMMUNITY COLLEGE DISTRICT

CYPRESS - FULLERTON - ANAHEIM (NOCE) 90-DAY LOOK AHEAD SCHEDULE



(09-01-22 TO 11-30-22)

September October New York	COMMUNITY COLLEGE DISTRICT				(09-01-22 10 11-		· · ·					
MODERN Meagement Team (fig.) Modern Company Meagement T		Se	epten	nber				Comments				
SIGNATION AND AND AND AND AND AND AND AND AND AN		6 13 20 27 4 11 18 25 1 8 15 22 2		22 29								
Cost Montainer Cost Management Trans Magn. Cost Magn. Cost Management Trans Magn. Cost Magn.	GENERAL					Ť						
MANAGEM ASSANCE Configure From Frisch Floor Lifty Andrey Resources Construction Encourage Configure And (Times) Construction Encourage Const						Ш		Ш				September 13th, September 27th, October 11th, 25th, and November 8th, 22nd
MANAGEM ASSANCE Configure From Frisch Floor Lifty Andrey Resources Construction Encourage Configure And (Times) Construction Encourage Const		ш	ш		Ш	ш		ш	Ш	ш	$\perp \downarrow \downarrow \downarrow$	September 14th (In Person Meeting at Fullerton College)
ANAMENT MATERIAL PROPOSITION OF THE PROPOSITION OF		ш	┸	шш	ш	ш		ш	ш	ш		September 20th, October 18th, and November 15th (meeting held via Zoom)
Maketin Campor Toker First Rior Life/Methy Renoration Continuation Comment Continuation Comme								+				
Anchelin Computer Front Front Floris (Frick provisions) Fronting Provision by Product (Frick) Fronting Provision by Provision by Product (Frick) Fronting Provision by Provision by Provision by Progress Fronting Provision by Provision by Progress Fronting Provision by Provision by Progress Fronting Provision by Provision By Provision By Progress Fronting Provision By Provision By Progress Fronting Provisi								+				
Contraction Sourments								+				
Some Space - Culmany Ant T (Samps) CONTINUED RECOVERS CONTINUED												Described Builting and Association of Cocco
Construction Sources								-				Pending Preliminary Plans Approval From CCCCO
COMPANIES (CELECTROPH SECTIONARY SECTION SECTI			_		L .			_				
Electrical Whiteler (EV) SEC Charge Stations and 4 Construction December 1 LEC								_				In Progress
Contention Document In Progress In International Building In Progress In International Building International Building In International Building International	CYPRESS											
Progress (Final Institution Company Instit	Electrical Vehicles (EV) SCE Charging Stations-Lot 4	1										
Procurement / installation Removate faultiding 200 Rem	Construction Documents											In Progress
FOLIERTON Schemate Design with Science (opening) Schemate Sept Construction Decuments New Performing Arts Complex Construction Decuments New Medical Design with Science (opening) Science Scienc	LLRC											
FOLIERTON Schemate Design with Science (opening) Schemate Sept Construction Decuments New Performing Arts Complex Construction Decuments New Medical Design with Science (opening) Science Scienc	Procurement / Installation											In Progress
Remorate Building 200 - Origin Ordertochments 1,50% design Development - Origin Ordertochments -												.,
Schematic Design (Revised Design with Sestimic Upsgrown) Gostph development (Mode) probesponent Construction Decoments: With Gostph Development Construction Decoments Construction Dec												
Gesign Gevelopment. SUR Control Documents								十				In Progress
Construction Documents SMC Construction Documents												
New Marchamme And Completes Construction Documents C		\sqcap			П		11	7				
Construction Documents We MAG Building Construction Documents Construction					T '	-	-	十				
New MoS Desired Float Replacement Compround Desired Replacement Co												In Progress - Expected Completion November 2022
Construction Bournerst Construction Building Construction Building Construction Bournerst C			-					7				
Chapman/Newell instructional Building Construction Documents Wilshire Chiller Plant Replacement Construction Documents Construction Construction Construction Documents Construction Do	·											In Progress
Construction Documents Whithise Chiler Park Replacement Construction Documents SOR PHASE A ROFERY MEYEW ANAHEM Develop Interior and Esterior Signage Swing Space - Interini Housing CYPRES Enterial Vehicle (IV) SEC Pharging Stations-Incl 4 FULLERTON Row MAG Building ANAHEM Develop Heritary Art (Temp.) Swing Space - Interini Housing CYPRES File Park Replacement Develop Heritary Art (Temp.) Swing Space - Interini Housing CYPRES File Arts Sullding Ronovation Develop Heritary Art (Temp.) Swing Space - Interini Housing File Park Replacement Doubned ANAHEM Swing Space - Interini Housing File Arts Sullding Ronovation File Park Replacement Doubned Build Advertisement Build								7	-			
Wighter Chiller Plant Replacement Construction Documents Documents Documents Documents Documents Documents Documents Documents Documents D												In Progress
Donatriction Documents Doc								_		11		in riogicss
DAS PLASE & AGENCY RELIEW Develop Interior and Stactor's Signage Develop Interior An								_	1	1 1		In Drogress
ANAHEIM Develop Interfor and Exterior Signage Suris pages - Culinary Art (Emp.) Suris pages - Culinary Art (Emp.) Suris pages - Interim Housing CPRESS Executed Interim Housing Chapman/Newell Instructional Building Chapman/				<u> </u>				-				in Flogress
Develop Interior and Exterior Signage Suring Space - Clinterin Housing CYPRSS Suring Space - Interior Housing								+				
Swing Space - Littlinary Art (Femp.) Swing Space - Interim Housing CYPRESS Electrical Vehicles (EV) SCE Charging Stations-tot 4 Electrical Vehicles (EV)			_		—			+		1 1		
Swing Space - Interrim Housing CYPRESS Bectrical Vehicles (EV) SCE Charging Stations-Lot 4 FULLERTON Renovate Building 300 - Evaluation Design Criteria Report (EDCR) Renovate Building 300 - Evaluation Design Criteria Report (EDCR) Renovate Building 300 - Evaluation Design Criteria Report (EDCR) Renovate Building 300 - Evaluation Design Criteria Report (EDCR) Renovate Building 300 - Evaluation Design Criteria Report (EDCR) Renovate Building Arts Renovate Building Renovation Renovate Building Renovation Renovate Building Renovation Renovate Building Renovation Ren								_	_			
CYPRESS Electrical Vehicles (EV) SCE Charging Stations-tot 4		ш_										
Electrical Vehicles (EV) SCE Charging Stations-Lot 4 PULLERTON Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New MSO Building Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New MSO Building Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New MSO Building Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New MSO Building Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New MSO Building Renovation Building Renovation Upcoming early November Upcoming early November Upcoming early November Upcoming New MSO Upcoming October 1st Upcoming October Inth In Progress In Progress In Progress Upcoming October 24th In Progress CONSTRUCTION PHASE CONSTRUCTI	Swing Space - Interim Housing											In Progress, Fire Water Line scope under review by City of Anaheim Fire Department
FULLERTON Renovate Building 30 - Evaluation Design Criteria Report (EDCR) Renovate Building 30 - Evaluation Design Criteria Report (EDCR) Renovate Building 30 - Evaluation Design Criteria Report (EDCR) Report May MSQ Building Report May MSQ Building Report May MSQ Building Report Mishing Children Plant Replacement Report Mishing Report (EDCR) Report Mishing Report (ED	CYPRESS											
Renovate Building 300 - Evaluation Design Criteria Report (EDCR) New M&O Building Performing Arts Wilshire Chiller Mant Replacement Wilshire Children Wilshire Chil	Electrical Vehicles (EV) SCE Charging Stations-Lot 4											Upcoming October 5th
New MSQ Building Chapman/Newell Instructional Building Performing Arts Wilshire Chiller Plant Replacement Upcoming early November Upcoming october 1st Upcoming October 1st Upcoming early October, pending DSA approval Upcoming early October,	FULLERTON										•	
New MSQ Building Chapman/Newell Instructional Building Performing Arts Wilshire Chiller Plant Replacement Upcoming early November Upcoming october 1st Upcoming October 1st Upcoming early October, pending DSA approval Upcoming early October,	Renovate Building 300 - Evaluation Design Criteria Report (EDCR)							_				In Progress
Chapman/Newell instructional Building Performing Arts Upcoming Rovember Performing Arts Upcoming November 1st Upcoming November 1st Upcoming October 1st Upcoming October 1st Upcoming October 1st Upcoming October 1st Upcoming October, pending DSA approval Upcoming early October, pending DSA approval Upcoming October, pen									1	T		
Performing Arts Wilshire Chiller Plant Replacement Wilshire Chiller Plant Replacement Upcoming October 1st Upcoming October 1st Upcoming October 1st Upcoming early October, pending DSA approval Upcoming october 1sth Upcoming early October, pending DSA approval Upcoming october 1sth Upcoming October 2sth Upcoming October 3sth Upcoming September 12th Network, Wireless & VolP Migration Upcoming September 12th Upcoming October 17th			_			\pm			-	+		
MISHINE Chiller Plant Replacement BIDDING ANAHEIM Swing Space - Interim Housing CYPESS Swing Space - Fine Arts (Id SEM) Campus wide security systems upgrades Procurement / Installation FINEMORK REFESH Solarwinds implementation FULLERTON Network, Wireless & Wolf Migration Network, Wireless & Migration Network, Wireless Migration Upcoming October 17th						-		_				
ANAHEIM ANAHOM ANAHOM ANAHOM ANAHOM ANAHOM ANAHOM BIG Ager - Interim Housing CYPESS Interim Housing CYPESS Interim Housing Decreased by the Association of the Associ		├	_			_		_	_			
ANAHEIM Swing Space - Interirm Housing CYPRESS Fine Arts Building Renovation Prequalification Bid Advertisement Bid Advertisement Bid Advertisement Bid Phase Bid Advertisement Bid Advert				<u> </u>	ш			+				Upcoming October 1st
Swing Space - Interim Housing CYPRESS IFIGE Arts Building Renovation Prequalification Bid Advertisement Bid Advertisement Bid Phase PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CONSTRUCTION PHASE Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement Installation NETWORK REFRESH Solarwinds Implementation PluLERTON Network, Wireless & VoIP Migration Network, Wireless & VoIP Migration Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 17th												
CYPRESS Fine Arts Building Renovation Bid Advertisement Bid Phase Bid Phase CONSTRUCTION IN Progress Procurement / Installation In Progress NETWORK REFRESH CONSTRUCTION IN Progress CONSTRU		<u> </u>										
Fine Arts Building Renovation Prequalification Bid Advertisement Bid Advertisement Bid Absee Description PhASE CONSTRUCTION PHASE CONSTRUCTION PHASE CONSTRUCTION PHASE Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & Volp Migration Network, Wireless Migration Upcoming Cotober 17th	Swing Space - Interim Housing											Upcoming early October, pending DSA approval
Prequalification In Progress Bid Advertisement Upcoming October 11th Upcoming October 12th Bid Phase Upcoming October 24th PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VolP Migration Network, Wireless Solarwinds In Progress Network, Wireless Migration Upcoming October 17th	CYPRESS											
Bid Advertisement Bid Phase PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement/ Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VolP Migration Network, Wireless & Wigration Network, Wireless Migration Network, Wireless Migration Network, Wireless & VolP Migration Network, Wireless Migration Upcoming October 17th	Fine Arts Building Renovation	L										
Bid Advertisement Bid Phase PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement/ Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VolP Migration Network, Wireless & Wigration Network, Wireless Migration Network, Wireless Migration Network, Wireless & VolP Migration Network, Wireless Migration Upcoming October 17th	Prequalification							T				In Progress
Bid Phase PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / installation Progress Solarwinds Implementation FULERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 24th Upcoming October 3rd Upcoming October 3rd Upcoming September 5th Network, Wireless Migration Upcoming September 12th In Progress Network, Wireless Migration Upcoming October 17th	Bid Advertisement											
PRE-CONSTRUCTION PHASE CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation Progress NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 3rd Upcoming September 5th Upcoming September 12th Network, Wireless Migration Upcoming September 12th Upcoming October 17th		广	1		ΙŤ							
CONSTRUCTION PHASE CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 17th			_									
CYPRESS Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VolP Migration Network, Wireless Migration Upcoming September 12th In Progress Network, Wireless Migration Upcoming October 17th								+				
Swing Space - Fine Arts (Old SEM) Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VolP Migration Network, Wireless Migration Upcoming October 17th								+				
Campus wide security systems upgrades Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 17th												1. D
Procurement / Installation NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming September 12th In Progress Network, Wireless Migration Upcoming October 17th												In Progress
NETWORK REFRESH Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Upcoming October 3rd Upcoming September 5th In Progress Network, Wireless Migration Upcoming October 3rd		<u> </u>			Ц,							
Solarwinds Implementation FULLERTON Network, Wireless & VoIP Migration Network, Wireless Migration Network, Wireless Migration In Progress Network, Wireless Migration Upcoming October 17th												In Progress
FULLERTON Network, Wireless & VoIP Migration Network, Wireless & VoIP Migration CYPRESS Network, Wireless Migration Upcoming September 5th Upcoming September 12th In Progress Upcoming October 17th	NETWORK REFRESH											
Network, Wireless & VoIP Migration Network, Wireless & VoIP Migration Network, Wireless & WoIP Migration Network, Wireless & WoIP Migration Network, Wireless Migration Upcoming September 5th Upcoming September 12th In Progress Network, Wireless Migration Upcoming October 17th	Solarwinds Implementation	LT										Upcoming October 3rd
Network, Wireless & VoIP Migration Network, Wireless & VoIP Migration Network, Wireless & WoIP Migration Network, Wireless & WoIP Migration Network, Wireless Migration Upcoming September 5th Upcoming September 12th In Progress Network, Wireless Migration Upcoming October 17th	FULLERTON							Т				
Network, Wireless Migration ANAHEIM Network, Wireless Migration Network, Wireless & VolP Migration CYPRESS Network, Wireless & Wigration Lin Progress Upcoming September 12th In Progress Upcoming October 17th												Upcoming September 5th
ANAHEIM Network, Wireless Migration Network, Wireless & VoIP Migration VPRESS Network, Wireless Migration Upcoming October 17th								7	1	T	\dashv	
Network, Wireless Migration In Progress Network, Wireless & VolP Migration In Progress CYPRESS Network, Wireless Migration Upcoming October 17th								+		1		abanimo approximati approximat
Network, Wireless & VoIP Migration In Progress CYPRESS Network, Wireless Migration Upcoming October 17th					H 1	1	т т	+	1	1 1		In Progress
CYPRESS Network, Wireless Migration Upcoming October 17th						-		_	+	+		
Network, Wireless Migration Upcoming October 17th								_				in Progress
		⊢			١			_				
Network, Wireless & VoIP Migration		Щ		$oldsymbol{\sqcup}$	ш							
	Network, Wireless & VolP Migration											In Progress





90 - DAY LOOK AHEAD (Continued)



NORTH ORANGE COUNTY COMMUNITY COLLEGE DISTRICT

CYPRESS - FULLERTON - ANAHEIM (NOCE)

90-DAY LOOK AHEAD SCHEDULE

(09-01-22 TO 11-30-22)



	September	October	November	Comments			
	6 13 20 27	4 11 18 25	1 8 15 22 29				
CLOSE-OUT PHASE							
CYPRESS							
Campus wide security systems upgrades				Upcoming			
LLRC Secondary Data Center (Phase2)				Upcoming			
New SEM				In Progress			

^{*} Non-Measure J expenditure activities









Cypress College

Project Name	Funding Sources	Final Project Cost	Completion Date
Swing Space Projects - Gym II Improvements	Measure J	\$124,683	July 2018
Swing Space Projects - Parking Lot 5 Realignment	Measure J	\$2,001,369	September 2018





Completed Parking Lot 5 Realignment from the Library & Learning Resource Center (LLRC) at Cypress College

Mass Communication & Security Systems Upgrade: Safety Film	Measure J	\$145,772	January 2019
Mass Communication & Security System Upgrade: Door Replacement	Measure J	\$50,671	January 2019
Update / Improve Infrastructure: Central Plant Upgrades	Measure J	\$58,768	October 2020
Baseball Field Improvements	Measure J and Local	Meas. J = \$1,905,141 Local = \$159,467	May 2021







Completed Baseball Field Improvements at Cypress College





Cypress College (continued)

Project Name	Funding Sources	Final Project Cost	Completion Date
New Science, Engineering, and Mathematics Building	Measure J Local Federal	Meas J = \$94,068,202 Local = \$3,000,000 Federal = \$791,352 Sche. Maint. = \$53,584	September 2021
Update / Improve Infrastructure (New SEM)	Measure J	\$2,805,131	September 2021
Update / Improve Infrastructure (IT-New SEM)	Measure J	\$645,883	September 2021
Mass Communications & Security Systems Upgrade (New SEM)	Measure J	\$389,367	September 2021













Completed New Science, Engineering, and Mathematics Building at Cypress College





Cypress College (continued)

New Veteran's Resource Center / Student Activities Center Expansion	Measure J Local	Meas J. = \$13,411,167 Local = \$89,764	July 2021
Update / Improve Infrastructure (VRC/SAC)	Measure J	\$1,077,912	July 2021
Update / Improve Infrastructure (IT-VRC/SAC)	Measure J	\$181,761	July 2021
Mass Communications & Security Systems Upgrade (VRC/SAC)	Measure J	\$60,938	July 2021













Completed New VRC / SAC at Cypress College





Cypress College (continued)

Veteran's Memorial Bridge, Plaza, and Tribute Garden	\$1,365,397	July 2021
--	-------------	-----------







Completed Veteran's Memorial Bridge, Plaza, and Tribute Garden at Cypress College

Pond Refurbishment Local	\$623,873	July 2021
--------------------------	-----------	-----------







Completed Pond Refurbishment at Cypress College





Fullerton College

Project Name	Funding Sources	Final Project Cost	Completion Date
Update and Improve Infrastructure / Buildings 300-500 Sewer Line	Measure J and Scheduled Maintenance	Meas. J = \$444,702 Sch. Maint. = \$85,559	July 2020







Completed Infrastructure / Buildings 300-500 Sewer Line at Fullerton College

Project Name	Funding Sources	Final Project Cost	Completion Date
Greenhouse Replacement	Measure J and Local	Meas. J = \$834,381 Local = \$1,060,339	August 2021







Completed Greenhouse Replacement at Fullerton College





Fullerton College (continued)

Project Name	Funding Sources	Final Project Cost	Completion Date
Central Plant Replacement & Expansion	Measure J	\$10,600,000	September 2021







Completed Central Plant Replacement & Expansion at Fullerton College

Project Name	Funding Sources	Final Project Cost	Completion Date
New Instructional Building	Measure J	\$53,588,031	March 2022
	Local	\$200,000	March 2022
Update/Improve Infrastructure (IT-New Instructional Building)	Measure J	\$278,982	March 2022







Completed New Instructional Building at Fullerton College





NOCE—Anaheim Campus & District Offices

Project Name	Funding Sources	Final Project Cost	Completion Date
5th Floor CTE Laboratory and 2nd Floor Room 215	Measure J	\$640,736	September 2018







Views of the Completed 5th Floor CTE Lab for North Orange Continuing Education at Anaheim Campus

Project Name	Funding Sources	Final Project Cost	Completion Date
	Measure J and Measure X	Meas. J = \$949,134	
7th and 10th Floors Buildout		Meas. X = \$4,252,430	June 2019







Completed lobby and co-working spaces on the 7th and 10th Floors at Anaheim Campus





NOCE—Anaheim Campus & District Offices (continued)

Project Name	Funding Sources	Final Project Cost	Completion Date
Secondary MDF Room	Measure J	\$97,250	March 2021





Views of the Secondary MDF Room at the Anaheim Campus Central Plant Mezzanine





Board of Trustees Report

Measure J Bond Program



