



Capital Projects Report to the

**Citizens' Oversight Committee** 



### COVID-19 Response

- Mitigation Measures continue at active sites
- Contractors and vendors are following the most recent guidelines by CDC, State, and County

### **COVID-19 Reverberations**

- Material costs are increasing
- Supply chain is not forecasted to rebound in the next quarter
- Labor shortages are exacerbated by COVID-19
- Industry forecasts remain uncertain into 2022
- Projects:
  - Anaheim: -Swing Space / Interim Housing: Estimate construction start mid 2022
     -Anaheim Campus Tower First Floor Life/Safety Renovation: Estimate
     Construction start late 2022
  - Cypress: -Swing Space Project Fine Arts: Estimate construction start mid 2022
     -Fine Arts Building Renovation: Estimate construction start late 2022
  - Fullerton: -Renovate Building 300: Estimate construction start early 2022

### **Current IPP and FPP Status**

Cypress	Fullerton	Anaheim
Fine Arts Building Renovation (FPP) Approved	New Performing Arts Complex (FPP) Approved	Anaheim Campus Tower First Floor Life/Safety Renovation (FPP) Approved
	STEM Vocational Center (FPP) Submitted	
	Renovate Building 300 (FPP) Under Review	


# Questions

# PROJECTS IN PLANNING, PROGRAMMING, DESIGN, AND CONSTRUCTION

6

- Campus Site Plans
- Project Status Reports

### Aerial View - Cypress Campus



Phase

**Planning** 

Design

Construction

Close-Out

Cypress Fullerton Anaheim IT Network Refresh

# Measure J Highlights Cypress College

#### **New SEM**

- Construction completed
- Punch list items and small repairs being addressed
- DSA and financial close-out underway
- Ribbon cutting ceremony October 19, 2021
- Classes for fall 2021 are in progress



# Measure J Highlights Cypress College

VRC/SAC, Veterans' Memorial Bridge, Plaza, and Tribute Garden, Pond Refurbishment

- Punch List items addressed
- Construction completed
- Building is in use
- DSA and Financial close-out in progress
- Ribbon Cutting Ceremony October 19, 2021



### Campus Projects' Safety Report - Final

Information provided by Sundt Construction on November 16, 2021

Classification	Total Incidents	Incidents This Quarter	Sample
First Aid	17	0	04/06/21 - Smashed Finger
Safety Stand Down	6	0	11/15/19 - Standing on mid rail of Scissor Lift
Near Miss	15	0	7/24/20 - Walking under a load
Equipment	8	0	04/15/21 - Damaged Light Pole
Recordable	4	0	6/2/20 - Back Strain

# Measure J Highlights Cypress College

### Fine Arts Building Renovation

- Seismic rehabilitation included in scope of work
- 100% Construction
   Documents were submitted to DSA in November 22nd, 2021
- Potholing and surveying for utilities relocation is underway



### Updates on campus projects - Cypress College

### Swing Space - Fine Arts (Old SEM)

- Final submittal of 100%
   Construction Documents to DSA
   Fall 2021
- Fire, Life, and Safety upgrade requirements are being addressed
- Accessibility Upgrades all spaces must meet accessibility requirements



### Updates on campus projects - Cypress College

### Campus-Wide Security Systems Upgrade

 Campus is developing strategy for procurement utilizing cooperative purchasing contracts in accordance to BOT resolution

# Questions

### Aerial View - Fullerton Campus



Phase

Initial Project Proposal (FPP)

Design

**Planning** 

Construction

Close-Out

Fullerton Anaheim IT Network Refresh

# Measure J Highlights Fullerton College

#### **New Instructional Building**

- Major construction activities completed
- Furniture, fixtures, and equipment installation are completed
- Faculty has moved-in
- Substantial completion is now expected in December 2021 - due to vinyl installation at stairs and ADA-accessible window openers



### Measure J Highlights Fullerton College

### **Central Plant Replacement** and Expansion

- Final completion achieved
- Building commissioning successfully completed punch list
- CP is now fully operational
- DSA close-out is complete
- Financial close-out is underway
- Ribbon cutting ceremony expected in early 2022



### Updates on campus projects - Fullerton College

### Campus Projects' Safety Report - Final

Information provided by BN Builders on November 10, 2021

Classification	Total Incidents	Incidents This Quarter	Sample
First Aid	1	1	7/20/2021 - Minor Knee Abrasion
Safety Stand Down	0	0	N/A
Near Miss	1	0	5/15/20 - Utility strike on underground (no injuries)
Equipment	1	0	4/21/20 - Excavation wall blowout (no injuries)
Recordable	2	0	12/17/2020 – Lower Back Sprain (no lost time)

### Updates on campus projects - Fullerton College

#### Renovate Building 300

- Conversations with CCCCO on scope and funding are underway
- De-scoping and deferral of Building 500 renovation
- Destruction testing parameters addressed by CRB Architects



### Chapman / Newell Instructional Building and New M&O Building

- BN Builders & RNT Architects held design kick-off meetings in October for the Building User Group and stakeholders
- Programming validation is nearing completion
- Schematic design will continue to late 2021
- Target Construction expected summer 2023



### Updates on campus projects - Fullerton College


### Performing Arts Complex & Demolition Buildings 1100 and 1300

- Budget challenges. Increase in Allocation approximately \$40-50M
- Budget transfers from other Measure J projects at the campus in progress
- Expected total project budget increase to \$119,336,120
- Preliminary Plans are currently being reviewed by the State's Department of Finance and CCCCO
- Feasibility study for heating and cooling underway



# Questions

### Aerial View - Anaheim Campus



Phase

Design

Construction

Close-Out

### Updates on campus projects - Anaheim Campus

### Swing Space / Interim Housing

- Design kick-off took place in early November
- Schematic design in progress
- The Cypress College Culinary Arts program will not relocate

#### Anaheim Campus Tower First Floor Life/Safety Renovation

- SVA Architects was chosen as the AOR
- Schematic design underway



### Updates on campus projects - Anaheim Campus

### **Develop Interior and Exterior Signage**

- Interior signage design standards in progress
- Exterior signage final designs in progress

# Questions

### Updates on campus projects - IT Network Refresh

# IT Network Refresh at Cypress, Fullerton, and Anaheim Campuses

- Installation of over 90% of the physical scope of work was completed on all Campuses.
- There are delays due to supply chain disruptions resulting in delays in materials delivery.
- Change Order No.3 for schedule extension to August 2022 no added cost
- The New Instructional Building is now live in Fullerton campus network

# Questions

### Financial Review

29

- Capital Projects Update
- Estimated Project Budgets
- 90-Day Look Ahead Schedule

#### North Orange County Community College District Measure J Capital Projects Update As of October 31, 2021

**Bond Authorization:** 

Bond Funding Sources (Budget):

Available Principal Amount of Bonds	324,000,000	56.45%
Bonds Sold - Series A + B	250,000,000	43.55%
Bond Authorization	574,000,000	100.00%

Totals	585,000,000	259,365,161	325,634,839
Estimated Net Interest Earnings	11,000,000	9,365,161	1,634,839
Bond Authorization	574,000,000	250,000,000	324,000,000
		Actual Received	Remaining Balance

#### **Cost Status:**

Campus	Total Budget	%	Actual Expenses to Date	Remaining Balance
Anaheim Campus	23,607,800	4.03%	2,471,835	21,135,965
Cypress Campus	225,921,200	38.62%	117,882,403	108,038,797
Fullerton Campus	311,126,400	53.18%	59,237,981	251,888,419
District Expenses				
Program Management	20,000,000	3.42%	6,075,338	13,924,662
Bond Issuance Cost	3,544,600	0.61%	1,301,760	2,242,840
Other Bond Expense	800,000	0.14%	377,452	422,548
Totals	585,000,000	100.00%	187,346,769	397,653,231

### PROJECT BUDGET/VARIANCE REPORT—DISTRICT

DISTRICT WIDE EXPENSE	Measure J Budget JUL FY 2021-22	21	Measure J Budget T FY 2021-22	Variance	Measure J Expenses	Balance
Program Management Fees	\$ 20,000,000		\$ 20,000,000	\$ -	\$ 6,073,010	\$ 13,926,990
Bond Issuance Cost	\$ 3,544,600		\$ 3,544,600	\$ -	\$ 1,301,760	\$ 2,242,840
Other	\$ 800,000		\$ 800,000	\$ 2	\$ 370,744	\$ 429,256
SUB TOTAL	\$ 24,344,600		\$ 24,344,600	\$	\$ 7,745,514	\$ 16,599,086

#### **CURRENT PROJECTS**

#### PROJECT BUDGET/VARIANCE REPORT—CYPRESS

		_						
	Measure J Measure J						page of the second	
	Budget			Budget			Measure J	
CURRENT PROJECTS	JUL FY 2021-2	2		T FY 2021-22	 Variance	256	Expenses	Balance
Swing Space Projects	\$ 1,034,003		\$	1,034,003	\$ =	\$	=	\$ 1,034,003
Swing Space Fine Arts (Old SEM)	\$ 5,626,285	_	\$	5,626,285	\$ -	\$	197,037	\$ 5,429,248
Swing Space Tech I/ Tech III (Old SEM)	\$ -		\$	-	\$ -	\$	-	\$ -
Swing Space Culinary Arts (Temp. Facility)	\$ -	_	\$	-	\$ -	\$	-	\$ -
Fine Arts Building Renovation **	\$ 33,413,861	_	\$	33,413,861	\$ -	\$	972,490	\$ 32,441,371
Update/Improve Infrastructure	\$ 8,108,406		\$	8,108,406	\$ =	\$	-	\$ 8,108,406
Update/Improve Infrastructure (IT)	\$ 5,101,587	_	\$	5,101,587	\$ -	\$	1,985,196	\$ 3,116,391
Update/Improve Infrastructure (Under Piazza & Stairwell Restoration)	\$ 3,300,000		\$	3,300,000	\$ -	\$	48,457	\$ 3,251,543
Update/Improve Infrastructure (Piazza Above SAC)	\$ 3,000,000		\$	3,000,000	\$	\$	-	\$ 3,000,000
Library-Learning Resource Center Expansion	\$ 5,038,665		\$	5,038,665	\$ -	\$	38,665	\$ 5,000,000
Central Plant Upgrade	\$ 7,000,000		\$	7,000,000	\$ -	\$	-	\$ 7,000,000
Mass Communications & Security Systems Upgrade	\$ 1,942,855	_	\$	1,942,855	\$ -	\$		\$ 1,942,855
Campus-Wide Security Systems Upgrade	\$ 2,058,670		\$	2,058,670	\$	\$	58,670	\$ 2,000,000
Pool Restoration and Upgrade	\$ 3,909,470	_	\$	3,909,470	\$ -	\$	-	\$ 3,909,470
Tech I/Tech III CTE Complex	\$ 28,337,107	_	\$	28,337,107	\$ -	\$	-	\$ 28,337,107
Planning (Non Project Specific)	\$ 530,000		\$	530,000	\$ -	\$	422,582	\$ 107,418
Gym I/Gym II Restoration and Restrooms	\$ -	_	\$	-	\$ -	\$	-	\$ 
Under Piazza & Stairwell Restoration	\$ -		\$	-	\$ -	\$	-	\$ -
Gateway Phase 1	\$ -		\$	-	\$ -	\$	-	\$ -
Athletic Field Realignment/Entry Revisions/Parking Lot Improvements	\$ -		\$	-	\$ -	\$		\$ -
-	OMPLETED PRO	JEC					for the second	
New Science, Engineering, and Mathematics Building	\$ 94,068,202		\$	94,068,202	\$ -	\$	92,494,555	\$ 1,573,647
Update/Improve Infrastructure (New SEM)	\$ 3,055,711	_	\$	3,055,711	\$ -	\$	3,612,926	\$ (557,215)
Mass Communications & Security Systems Upgrade (New SEM)	\$ 389,367		\$	389,367	\$ =	\$	312,184	\$ 77,183
Update/Improve Infrastructure (IT - New SEM)	\$ 645,883	_	\$	645,883	\$ -	\$	49,214	\$ 596,669
New Veterans' Resource Center & Student Activities Center Expansion	\$ 13,411,167		\$	13,411,167	\$ -	\$	12,051,042	\$ 1,360,125
Update/Improve Infrastructure (VRC/SAC)	\$ 1,144,756		\$	1,144,756	\$ -	\$	1,207,385	\$ (62,629)
Mass Communications & Security Systems Upgrade (VRC/SAC)	\$ 60,938		\$	60,938	\$ -	\$	58,955	\$ 1,983
Update/Improve Infrastructure (IT - VRC/SAC)	\$ 252,530		\$	252,530	\$ -	\$	-	\$ 252,530
Veterans' Memorial Bridge and Tribute Garden	\$ 100,800		\$	100,800	\$ -	\$	-	\$ 100,800
Baseball Field Improvements	\$ 1,932,981		\$	1,932,981	\$ =	\$	1,915,089	\$ 17,892
Swing Space - Gym II Renovation	\$ 153,397		\$	153,397	\$ = 1	\$	153,397	\$ -
Swing Space - Parking Lot 5 Expansion	\$ 1,965,399		\$	1,965,399	\$ -	\$	1,965,399	\$ -
Swing Space - Old SEM (Roofing)	\$ 47,747		\$	47,747	\$ =	\$	47,747	\$ -
Swing Space - Other	\$ 35,975		\$	35,975	\$ _	\$	35,975	\$ -
Update/Improve Infrastructure (Central Plant Enhancements)	\$ 58,768		\$	58,768	\$	\$	58,768	\$ -
Mass Communications & Security Systems Upgrade (Safety Film)	\$ 145,772		\$	145,772	\$ =	\$	145,772	\$ -
Mass Communications & Security Systems Upgrade (Door Replacement)	\$ 50,898		\$	50,898	\$ -	\$	50,898	\$ -
SUB TOTAL	\$ 225,921,200		\$	225,921,200	\$ •	\$	117,882,403	\$ 108,038,797

<sup>\*</sup> Denotes projects with additional State funds in budget- Refer to project page on COC Report for additional details

#### PROJECT BUDGET/VARIANCE REPORT—FULLERTON

		Measure J			
	Manager I Dudt	Budget		Measure J	
CURRENT PROJECTS	Measure J Budget JUL FY 2021-22	OCT FY 2021-22	Variance	Expenses	Balance
New Instructional Building	\$ 53.588.031	\$ 53.588.031	\$ -	\$ 45.015.055	\$ 8.572.976
Renovate Buildings 300 & 500	\$ 20,482,000	\$ 20,482,000	-	\$ 1.079.554	\$ 19,402,446
New M & O Building	\$ 6,758,944	\$ 6,758,944	T	\$ 31,425	\$ 6,727,519
Chapman / Newell Instructional Building	\$ 21.985.777	\$ 21,985,777	\$ -	\$ 43,456	\$ 21.942.321
New Performing Arts Complex—Demolish Buildings 1100 and 1300	\$ 30,724,153	\$ 30,724,153	T	\$ 179,364	\$ 30,544,789
New Welcome Center & Lot C West		+	T	\$ 179,304	
		\$ 37,353,872 \$ 33,813,764	-		T
New Horticulture/Lab School/STEM Lab	Ψ 00,010,104	+	\$ -	7	+,,
Renovate Building 840 Campus Services	\$ 7,878,400	\$ 7,878,400		\$ -	\$ 7,878,400
Demolish Building 2000	\$ 1,108,000	\$ 1,108,000		\$ -	\$ 1,108,000
New Parking Structure	\$ 11,219,260	\$ 11,219,260		\$ -	\$ 11,219,260
Update/Improve Infrastructure	\$ 23,162,352	\$ 23,162,352		\$ -	\$ 23,162,352
Update/Improve Infrastructure (IT)	\$ 7,721,018	\$ 7,721,018	1	\$ 2,758,879	\$ 4,962,139
Update/Improve Infrastructure (IT - Instructional Bldg.)	\$ 278,982	\$ 278,982	\$ -	\$ -	\$ 278,982
New Thermal Energy Storage (TES)	\$ 10,139,524	\$ 10,139,524	\$ -	\$ 159,902	\$ 9,979,622
Renovate Building 600	\$ 3,117,641	\$ 3,117,641	\$ -	\$ -	\$ 3,117,641
Renovate Health Center	\$ 1,328,800	\$ 1,328,800		\$ -	\$ 1,328,800
Renovate Faculty Lounge & Offices	\$ 6,212,250	\$ 6,212,250		\$ -	\$ 6,212,250
Renovate Wellness Center	\$ 2,534,400	\$ 2,534,400	1,175	\$ -	\$ 2,534,400
Landscape & Hardscape Improvements	\$ 3,840,000	\$ 3,840,000	\$ -	\$ -	\$ 3,840,000
Renovate Building 3100	\$ 2,402,940	\$ 2,402,940	\$ -	\$ -	\$ 2,402,940
Demolish Building 1901-04, 1956-60, 3000	\$ 1,333,000	\$ 1,333,000	\$ -	\$ -	\$ 1,333,000
Parking Lot Improvements at Building 3000	\$ 1,999,500	\$ 1,999,500	\$ -	\$ -	\$ 1,999,500
Renovate Building 2100	\$ 8,277,500	\$ 8,277,500	\$ -	\$ -	\$ 8,277,500
Demolish Buildings 2200 & 3104	\$ 1,392,209	\$ 1,392,209	\$ -	\$ -	\$ 1,392,209
Planning (Non Project Specific)	\$ 595,000	\$ 595,000	\$ -	\$ 240,896	\$ 354,104
	COMPLETED PROJE	ECTS			
Central Plant Replacement & Expansion	\$ 10,600,000	\$ 10,600,000	\$ -	\$ 8,643,861	\$ 1,956,139
Greenhouse Replacement	\$ 834,381	\$ 834,381	\$ -	\$ 640,887	\$ 193,494
Update/Improve Infrastructure (Bldg 300-500 Sewer Line)	\$ 444,702	\$ 444,702	\$ -	\$ 444,702	\$ -
SUB TOTAL	\$ 311,126,400	\$ 311,126,400	\$ -	\$ 59,237,981	\$ 251,888,419

<sup>\*</sup> Denotes projects with additional State funds in budget- Refer to project page on COC Report for additional details

#### **CURRENT PROJECTS**

#### PROJECT BUDGET/VARIANCE REPORT—ANAHEIM

	8.5				Measure J				Magazira		
		asure J Budg	_		Budget	Vaniana			Measure J		
CURRENT PROJECTS	_	UL FY 2021-2	2		CT FY 2021-22	0.000	Variance	-	Expenses	Toron Co.	Balance
Update/Improve Infrastructure	\$	661,133		\$	661,133	\$	121	\$	2-8	\$	661,133
Update/Improve Infrastructure (IT)	\$	1,000,000		\$	1,000,000	\$	-	\$	765,899	\$	234,101
Develop Interior and Exterior Signage	\$	313,800		\$	313,800	\$	-	\$	-	\$	313,800
Second Floor Tenant Improvements	\$	813,000		\$	813,000	\$	( <b>=</b> )	\$		\$	813,000
Swing Space Projects/ Interim Housing	\$	2,000,000		\$	2,000,000	\$	-	\$	<b></b>	\$	2,000,000
Anaheim Campus Tower First Floor Life/Safety Renovation	\$	2,183,000		\$	2,183,000	\$	-	\$	42,503	\$	2,140,497
Upper Deck Enhancements	\$	309,901	0	\$	309,901	\$	(=)	\$	-	\$	309,901
1st. Floor Remodel Student Center and Classrooms	\$	2,352,720		\$	2,352,720	\$		\$		\$	2,352,720
Pedestrian and Vehicular Traffic Flow	\$	2,329,000		\$	2,329,000	\$	( <del>=</del> )	\$	<b>(#</b> )	\$	2,329,000
4th Floor Improvements	\$	218,000		\$	218,000	\$	-	\$	<b>=</b> 20	\$	218,000
Outdoor Patio Remodel	\$	1,382,500		\$	1,382,500	\$	( <del>-</del> )	\$	-	\$	1,382,500
Develop Drop-Off Plaza at Romneya Drive	\$	569,000		\$	569,000	\$	150	\$	-	\$	569,000
Develop Intersection at Romneya & Coronet	\$	773,631		\$	773,631	\$	(=)	\$	===	\$	773,631
Holding Account	\$	6,600,000		\$	6,600,000	\$	=	\$	-	\$	6,600,000
Planning (Non Project Specific)	\$	440,000		\$	440,000	\$	( <del>-</del> )	\$	9,475	\$	430,525
	CC	OMPLETED P	RO	JEC	TS						
Update/Improve Infrastructure (Secondary MDF)	\$	105,407		\$	105,407	\$	( <del>-</del> )	\$	97,250	\$	8,157
7th and 10th Floors Buildout	\$	915,972		\$	915,972	\$	128	\$	915,972	\$	_
5th Floor CTE & 2nd Floor Room 215	\$	640,736		\$	640,736	\$		\$	640,736	\$	E
SUB TOTAL	\$	23,607,800		\$	23,607,800	\$	1=0	\$	2,471,835	\$	21,135,965

<sup>\*</sup> Denotes projects with additional State funds in budget- Refer to project page on COC Report for additional details





#### CYPRESS - FULLERTON - ANAHEIM (NOCE)

#### 90-DAY LOOK AHEAD SCHEDULE

(12-01-21 TO 2-28-22)

GRINRAL  MOCKCD Board Meetings  COC Meetings  MOCK			Dec	mh	or	January					ehr	uary		Comments
MONCCE Based Meetings  COC Meetings  Boad Program Management Team Mtgs.  I D D D D D D D D D D D D D D D D D D		-	-	_			-		-	-	-		-	Comments
NOCCO Board Meetings		7	14	21 2	28	4 1	1 18	25		1 :	8 1	5 22	2	
Cocketings														
Bond Program Management Team Mtgs.									100		Ш			December 14th, January 25th, and February 22nd (meeting held via Zoom)
PLANNING CYPRESS Central Plants Upgrades CENTRAL Plant				Н					100		Ш			
Central Plants Upgrades  ESIGN PMSE  ANAHEM  ANAHEM Anahem Campus Tower First Floor Life/Safety Renovation  Design development  Construction documents  Design development  Construction Design development  Construction Design development  Construction Ocuments/  New Performing Arts Complex  Construction Ocuments/  New Performing Arts Complex  Construction Documents/ Working Drawing  New MSD Building  Schematic Design  Chapman/Newell Instructional Building  Schematic Design  Chapman Newell Instructional Building  Schematic Design  Chapman S		ш		ш	Ш	ш		Ш		Щ		ш	Ш	December 14th, January 18th, February 15th (meeting held via Zoom)
Central Plants Upgrades  DESIGN PHASE  ANAHEIM  Anaheim Campus Tower First Floor Life/Safety Renovation  Design development  Construction documents  Swing Space Interim Housing  Design development  Construction December 13th  In Progress  Upcoming - December 13th  In Progress														
DESIGN PHASE  ANAHEIM  ANAHEIM  ANAHEIM  ANAHEIM  ANAHEIM  ANAHEIM  Design development  Construction documents  Design development  Design development  Construction documents  Design development  Design dev	250.000.000.000					-							-	- Parison
Anaheim Campus Tower First Floor Life/Safety Renovation Design development Construction documents Swing Space Interim Housing Destruction documents  Louis In Progress Louis I						0,	1		- 4		_	_		In Progress
Anaheim Campus Tower First Floor Life/Safety Renovation  Design development Construction documents Swing Space Interim Housing Design development Construction documents Construction documents  Full Construction documents  Construction Documents / Working Drawing New Performing Arts Complex Schematic Design Sche									98					
Design development Construction documents Design development Design de	(-14-14-1) (-14-14-14-14-14-14-14-14-14-14-14-14-14-													
Construction documents  Swing Space Interim Housing  Design development  Construction documents  Construction documents  Construction documents  FULLERTON  New Performing Arts Complex  Construction Documents / Working Drawing  New M&O Building  Chapman/Newell Instructional Building  Schematic Design  Destructive testing and seismic enhancement design  DA PHASE & AGENCY REVIEW  CYPRESS  Swing Space Project - Fine Arts  BIDDING  PER-CONSTRUCTION PHASE  CYPRESS  Upcoming - December 13th  Upcoming - December 13					_		-	- 1	3.00		-1			
Swing Space Interim Housing  Design development Construction documents FULLERTON New Performing Arts Complex Construction Documents / Working Drawing New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design DSA PHASE & AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS In Progress In									- 240				-	The state of the s
Design development Construction documents Upcoming - December 13th Upcoming - December 13th  FULLERTON New Performing Arts Complex Construction Documents / Working Drawing New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design Das PHASE & AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS  In Progress In P														Upcoming - December 13th
Construction documents FULLERTON New Performing Arts Complex Construction Documents / Working Drawing New M&O Building Schematic Design Schematic Design Schematic Design In Progress New M&O Building Schematic Design In Progress In Progress In Progress  In Progress	Swing Space Interim Housing													
FULLERTON New Performing Arts Complex Construction Documents / Working Drawing New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design Chapman/Newell Instructional Building Schematic Design In Progress Schematic Design In Progress In Progress  Base AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS CYPRESS  CYPRESS  CYPRESS  CYPRESS  CYPRESS  CYPRESS  CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CONSTRUCTION PHASE CYPRESS CYPRESC CYPRESS CYP	Design development					3			100			j	0	In Progress
New Performing Arts Complex Construction Documents / Working Drawing New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design DSA PHASE & AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS In Progress	Construction documents													Upcoming - December 13th
Construction Documents / Working Drawing New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design In Progress Schematic Design In Progress In		- 50				-	- #					- 50	155	
New M&O Building Schematic Design Chapman/Newell Instructional Building Schematic Design In Progress  In Prog				_	_		_					-		
Schematic Design Chapman/Newell Instructional Building Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design DSA PHASE & AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS CYPRESS  In Progress In Progress In Progress In Progress CYPRESS CYPRESS CYPRESS CYPRESS CYPRESS CYPRESS CYPRESS CYPRESS CHAPTER OF THE PROGRESS CYPRESS CHAPTER OF THE PROGRESS CHAPT														In Progress
Chapman/Newell Instructional Building Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design DSA PHASE & AGENCY REVIEW CYPRESS Fine Arts Building Renovation Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS CYPRESS CYPRESS  BY In Progress In Progress CYPRESS CYP				-			-				1,0	- 00		
Schematic Design Renovate 300 Building Destructive testing and seismic enhancement design DSA PHASE & AGENCY REVIEW CYPRESS Swing Space Project - Fine Arts BIDDING PRE-CONSTRUCTION PHASE CYPRESS In Progress In														In Progress
Renovate 300 Building  Destructive testing and seismic enhancement design  DSA PHASE & AGENCY REVIEW  CYPRESS  Fine Arts Building Renovation  Swing Space Project - Fine Arts  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  CYPRESS  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  IN Progress  CYPRESS	Chapman/Newell Instructional Building					- 20	7.6		V (4)			-33	-	130-31-10
Destructive testing and seismic enhancement design  DSA PHASE & AGENCY REVIEW  CYPRESS  Fine Arts Building Renovation  Swing Space Project - Fine Arts  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  In Progress  Ln Progress	Schematic Design													In Progress
DSA PHASE & AGENCY REVIEW  CYPRESS  Fine Arts Building Renovation  Swing Space Project - Fine Arts  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  SWING SPACE PROJECT - STATE STAT	Renovate 300 Building													
CYPRESS  Fine Arts Building Renovation  Swing Space Project - Fine Arts  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  SWING SPACE PROJECT - FINE ARTS  IN Progress  SWING SPACE PROJECT - FINE ARTS  SWIN	Destructive testing and seismic enhancement design													In Progress
Fine Arts Building Renovation  Swing Space Project - Fine Arts  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  In Progress  In	DSA PHASE & AGENCY REVIEW													F 1 15 - 1
Swing Space Project - Fine Arts In Progress  BIDDING  PRE-CONSTRUCTION PHASE  CYPRESS  In Progress  In Progre	CYPRESS													
BIDDING PRE-CONSTRUCTION PHASE CYPRESS CYPRESS	Fine Arts Building Renovation													In Progress
PRE-CONSTRUCTION PHASE  CYPRESS  CYPRESS	Swing Space Project - Fine Arts													In Progress
CYPRESS	BIDDING													
	PRE-CONSTRUCTION PHASE													
Campus wide security systems upgrades Development of Scopes of Work	CYPRESS													1
	Campus wide security systems upgrades													Development of Scopes of Work

MAAS



NORTH ORANGE COUNTY COMMUNITY COLLEGE DISTRICT

### CYPRESS - FULLERTON - ANAHEIM (NOCE) 90-DAY LOOK AHEAD SCHEDULE

(12-01-21 TO 2-28-22)

	1/2										
	D	ecem	ber	J	lanua	ry		Fe	brua	iry	Comments
	7 14	1 21	28	4 1:	1 18	25		1 8	15	22	
CONSTRUCTION PHASE											
FULLERTON				TO.							
New Instructional Building											
Final completion											In Progress
Network Refresh		700					Т	50. 7			
FULLERTON											
Implementation - Original Scope of Work											Edge Switch Hub Deployment and VoIP Connections
CO2 - Implementation											Power Hub distribution Installations
ANAHEIM		-727		100 E		3 88		- 24		-30)	
Implementation - Original Scope of Work				4							VoIP Phone Replacement and Migration, and Enhance 911 emergency Assistance
CO2 - Implementation											Edge Switch Hub and VoIP Verification
CYPRESS											
Implementation - Original Scope of Work				\$ V							VoIP Phone Replacement and Migration
CO2 - Implementation											Edge Switch Hub and VoIP Verification
CLOSE-OUT PHASE				70							
CYPRESS											
Athletic Field Realignment - Baseball Clubhouse											In Progress
New SEM											In Progress
VRC/SAC											In Progress
Veterans' Memorial Bridge and Tribute Garden and Pond Refurb.											In Progress
Pond Refurbishment											In Progress
FULLERTON				3		300					
Central Plant Expansion				10. 10							In Progress
Greenhouse Replacement											In Progress
* Non-Measure J expenditure activities											

MAAS

# Thank you!

Next Meeting: March 2nd, 2022